

| Line | Name  | Duration (Elapsed weeks) | Start      | Finish     | 2017        |     |     |     |     |     |     |     |     |     |     |     | 2018 |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
|------|---|--------------------------|------------|------------|-------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|
|      |   |                          |            |            | Jan         | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
|      |   |                          |            |            | 1           | 3   | 5   | 7   | 9   | 11  | 13  | 15  | 17  | 19  | 21  | 23  | 25   | 27  | 29  | 31  | 33  | 35  | 37  | 39  | 41  | 43  | 45  | 47  | 49 | 51 | 53 | 55 | 57 | 59 | 61 | 63 | 65 | 67 | 69 | 71 | 73 | 75 | 77 | 79 | 81 | 83 | 85 | 87 | 89 | 91 | 93 | 95 |
| 1    | <b>Enabling &amp; Infrastructure</b>                        | 59ew5                    | 09/01/2017 | 03/03/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 2    | Site set up & Logistics                                     | 8ew0                     | 09/01/2017 | 06/03/2017 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 3    | Asbestos Removal  | 10ew0                    | 24/01/2017 | 04/04/2017 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 4    | Phased Demolitions  | 22ew0                    | 03/02/2017 | 07/07/2017 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 5    | Utilities diversions  | 26ew0                    | 28/02/2017 | 29/08/2017 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 6    | Basement construction                                       | 43ew4                    | 02/05/2017 | 03/03/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 7    | <b>Phase 1 &amp; Essential Bsmt,Plant &amp;Flood Prot'n</b> | 69ew1                    | 03/07/2017 | 30/10/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 8    | Block E7 - 12 units   | 45ew0                    | 03/07/2017 | 14/05/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 9    | Block C 84 units  | 65ew0                    | 01/08/2017 | 30/10/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 10   | <b>Phase 2 Incl Bsmt &amp; Externals</b>                    | 63ew6                    | 01/09/2017 | 22/11/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 11   | Block B 40 units  | 55ew0                    | 01/09/2017 | 21/09/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 12   | Block D 35 units  | 55ew0                    | 02/11/2017 | 22/11/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 13   | <b>Phase 3 Incl Externals</b>                               | 60ew1                    | 13/11/2017 | 08/01/2019 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 14   | Block E1-6 6 units  | 40ew0                    | 04/12/2017 | 10/09/2018 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 15   | Block A 42 units  | 60ew0                    | 13/11/2017 | 07/01/2019 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 16   | Externals & Finishes  | 33ew0                    | 22/05/2018 | 08/01/2019 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
| 17   | Handover rate for 219 units @ 8 per week =                  | 27ew0                    | 02/07/2018 | 07/01/2019 | [Green bar] |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
|      | (Based upon Client inspections not occupation dates)        |                          |            |            |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |
|      | Tenant occupation dates to be agreed.                       |                          |            |            |             |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |    |

Key to Staff  
 Full Time     Construction

|  |   |   |
|--|---|---|
| Planner: BM<br>Manager: RS<br>Original Date: 19/12/2013<br>Revision Date: 19/12/2013 | <h2 style="margin: 0;">Teddington Riverside Residential Development</h2> <h3 style="margin: 10px 0 0 0;">Appendix 5 - Generic Construction programme</h3> | Programme No: TRRD .01<br>Rev:<br><br>Page 1 of 1 |
|--|---|---|

