

# HAMMERSMITH TEMPORARY RIVER FERRY - DETAILED CONSTRUCTION LOGISTICS PLAN



<b>Document Status</b>		<b>For Issue</b>		<b>Revision</b>	<b>1</b>
<b>Revision Number</b>	<b>1</b>	<b>Date</b>	<b>11/06/2021</b>		
Revised to satisfy requirements of TFL DCLP Guidance 2017					
	<b>Name</b>	<b>Signed</b>	<b>Date</b>		
<b>Written by</b>	<b>P Day Project Manager (onsite contact and logistics liaison)</b>		<b>31/05/21</b>		
<b>Email</b>	<b>paulday@marineandcivil.co.uk</b>				
<b>Address</b>	<b>Marine and Civil Services, 495 Green Lanes, Palmers Green, London N13 4BS</b>				
<b>Telephone</b>	<b>07940 300 574</b>				
<b>Approved by</b>					
<b>Email</b>					
<b>Address</b>					
<b>Telephone</b>					

## 1. Introduction

UBTC have been appointed for the construction and operation of the Hammersmith Temporary River Crossing Project on both sides of the River Thames in the London Borough of Hammersmith & Fulham and London Borough of Richmond upon Thames. UBTC will retain responsibility for the project construction logistics as well as the Detailed Construction & Logistics Plan from planning to construction phase.

### Objectives

The Construction Logistic Plan aims to provide a management strategy and execution plan for both the offsite traffic management and on-site coordination of daily logistical requirements. This includes our proposals to minimise disruption to the general public (vehicles, cyclists and pedestrians) caused by construction activities, to ensure the safety of all road users. It considers the arrangements to be set in place for the planning of traffic issues and identifies control measures to be implemented.

In accordance with TfL's "Construction Logistics Plan Guidance" for developers, this plan is a detailed CLP produced to provide the planning authority with the detail of the logistics activity expected during the construction phase of the project.

### Site Context

The work sites are located in on the north and south ends of the Hammersmith Bridge within the London Borough of Hammersmith & Fulham and London Borough of Richmond upon Thames the sites occupy areas of the River Thames foreshore and riverbank.

**North Site Address:** Thames Path off Queen Caroline Street adjacent to Hammersmith Bridge, London. W6 9RT

**South Site Address:** Thames Path off Castlenau/Riverview Gardens, Hammersmith Bridge, London. SW13 9EA

During construction, the number of operatives / staff attending site on a daily basis will be minimal. Total persons in one day accessing / working from landside are expected to peak at 10. As such the impact on the surrounding area shall be low.

### Development Proposal

The development works comprise the following:

Due to the Hammersmith Bridge closing to the public, an alternative route is to be constructed, made available and utilised whilst the Hammersmith bridge is undergoing essential maintenance works. UBTC are the Principal Contractor supported by Red7Marine (R7M) who will be responsible for the on-site installation of the marine infrastructure for the ferry terminal. The works will comprise of two mooring pontoons, linked back to the shore by access brows on the south, and pontoon walkways on the north.

The project construction phase will consist of the following key activities:

- Pre-works Bathymetric and UXO magnetometer survey via boat.
- Installation of pedestrian diversion routes.
- Probing of pile locations via multi-cat, plough seabed where required.
- Mobilise landside welfare facilities and slipway access.
- Mobilise piling barge to north pier.
- Commence piling operations on north pier route using excavator (utilised as a piling gate) located on beach and barge.
- Install north pier head pontoon with berthing piles.
- Install EZ floats from north-shore slipway to north pontoon.
- Re-locate piling barge to the south, install south pier head pontoon with berthing piles.
- Complete construction of Southshore bankseat.
- Install the remaining south and north access brows (gangways) to the pontoons.
- De-mobilise marine equipment.
- Arrange berthing pontoon services back to landside.
- Commission ferry service.

## CLP Structure

**Contents**

<b>1.</b>	<b>Introduction .....</b>	<b>2</b>
	Objectives .....	2
	Site Context .....	3
	Development Proposal .....	3
	CLP Structure .....	4
<b>Contents 4</b>		
<b>2.</b>	<b>Context, Considerations and Challenges .....</b>	<b>5</b>
	Policy Context .....	5
	Context Maps .....	6
	Figure 1 – Regional Plan .....	7
	Figure 2 – Context Plan.....	8
	Figure 3 - Site Boundary Plan.....	9
	Vehicle Routing and Site Access .....	10
	Figure 4 – Pedestrian Route from Hammersmith Underground to Site .....	12
	Figure 5 – London Underground Map .....	13
	Figure 7 – Water Taxi Map .....	15
	Considerations and Challenges .....	15
<b>3.</b>	<b>Construction Programme and Methodology .....</b>	<b>16</b>
	Programme .....	16
	Figure 8 – Outline Construction Programme.....	16
	Site Setup.....	20
	River Works .....	20
	Landside Works .....	20
	Testing and Commissioning.....	20
<b>4.</b>	<b>Vehicle Routing and Access .....</b>	<b>20</b>
	Figure 9 - Regional Plan Vehicle Route .....	21
	Figure 10 - Context Plan with Vehicle Route .....	22
	Figure 11 - site boundary plan with Vehicle Route .....	23
	Figure 12 - HGV Vehicle Tracking .....	24
	Construction Site Layout .....	25
	Figure 13 – Site Layout Plan .....	25
	Booking systems .....	26



Storage of plant and materials .....	26
<b>5. Strategies to Reduce Impacts .....</b>	<b>26</b>
Measures to address any issues regarding entry, access and exit to site secure, off-street loading and drop off facilities (parking arrangements for delivery vehicles) .....	26
Figure 14 – Footpath Closure on north side of Hammersmith Bridge .....	27
Figure 15 – Footpath Closure on south side of Hammersmith Bridge .....	28
Figure 17 – Parking bay suspensions outside Metropolitan Land Area .....	29
Figure 18 - Footpath Closure on south side of Hammersmith Bridge.....	29
Pedestrian, cyclist, bus and general traffic considerations .....	30
<b>6. Estimated Vehicle Movements .....</b>	<b>30</b>
Figure 16– Estimated daily HGV vehicle deliveries per month .....	31
Figure 17– Estimated daily HGV vehicle deliveries per month .....	31
<b>7. Implementing, Monitoring and Updating .....</b>	<b>32</b>
Minimising waste.....	32
Use of other modes of transport.....	32
Consolidation and off-site fabrication.....	32
Freight operator recognition scheme (FORS).....	33
How the DCLP will be monitored .....	33
Considerate Constructors Scheme .....	33
Neighbourhood Consultation & Liaison .....	33
Appendix A – Diversion Route Drawings .....	34

## 2. Context, Considerations and Challenges

### Policy Context

**This Detailed CLP has been produced in accordance with the following relevant policies:-**

- The London Plan 2021 (Consolidated 2015) makes specific reference to CLP's as a way of making more efficient use of the road network. Chapter 6 of The London Plan encourages developers to submit CLP's and consider freight. CLP's should also refer to the site's Travel Plan, which will include measures to encourage construction staff to travel to work sustainably.
- The Mayor's Transport Strategy 2018 promotes the adoption of CLP's that recognise efficiency, environmental and safety benefits.
- The London Freight Plan 2008. CLP's are one of the key parts of TfL's London Freight Plan, which aims to increase sustainable freight transport within the Capital.


- The London Low Emissions Zone 2008 is a scheme that aims to improve air quality in the City by setting and enforcing new emissions standards for HGV's, large vans and minibuses, and deterring the use of the most polluting vehicles by freight operators.

### **Context Maps**

The following maps show the area around the development site. Figure 1 shows a regional plan with the location of the site in the context of greater London and the road network. Figure 2 shows the location of the site in relation to the surrounding local area. Figure 3 shows the site boundary plan.



Figure 1 - Regional Plan 1:10,000



- NOTES:**
- DIMENSIONS ARE NOT TO BE SCALED FROM THIS DRAWING. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE INDICATED. ALL DIMENSIONS HAVE BEEN ESTIMATED FROM AVAILABLE INFORMATION.
  - ALL COORDINATES ARE IN METRES TO THE OSGB36 GRID SYSTEM.
  - OFFICIAL ISSUES OF THIS DRAWING ARE IN PAPER OR PDF FORMAT ONLY. DWG FORMAT FILES ARE FOR REFERENCE ONLY.
  - THE DESIGN PRESENTED IS CONCEPT LEVEL, FOR DISCUSSION ONLY AND SUBJECT TO CHANGE.
  - TIDE LEVELS
 

HAT	+4.72mOD = +6.40mCD
MHWS	+4.12mOD = +5.80mCD
MHWN	+3.02mOD = +4.70mCD
MLWN	-0.98mOD = +0.70mCD
MLWS	-1.38mOD = +0.30mCD
LAT	-1.68mOD = 0.00mCD
  - TIDE LEVELS IN CHART DATUM WHICH IS 1.68m BELOW ORDNANCE DATUM.
  - TIDE DATA TAKEN FROM PLA T106 TABLES.
  - DEPTHS ARE IN METRES BELOW CHART DATUM, WHICH IS APPROXIMATELY THE LEVEL OF THE LOWEST ASTRONOMICAL TIDE.

- REFERENCE DRAWINGS:**
- |                          |  |
|--------------------------|--|
| 2048-BRL-02-XX-DR-C-3001 | KEY PLAN   |
| 2048-BRL-02-XX-DR-C-3003 | PROPOSED BLOCK PLAN                              |
| 2048-BRL-02-XX-DR-C-3101 | HAMMERSMITH PIER - PROPOSED GA                   |
| 2048-BRL-02-XX-DR-C-3102 | HAMMERSMITH PIER - EXISTING ELEVATION            |
| 2048-BRL-02-XX-DR-C-3103 | HAMMERSMITH PIER - PROPOSED ELEVATION            |
| 2048-BRL-02-XX-DR-C-3104 | HAMMERSMITH PIER - EXISTING RIVER SECTION        |
| 2048-BRL-02-XX-DR-C-3105 | HAMMERSMITH PIER - PROPOSED RIVER SECTION - MHWS |
| 2048-BRL-02-XX-DR-C-3106 | HAMMERSMITH PIER - PROPOSED RIVER SECTION - MLWS |
| 2048-BRL-02-XX-DR-C-3107 | HAMMERSMITH PIER - PROPOSED LANDSIDE SECTION     |
| 2048-BRL-02-XX-DR-C-3120 | HAMMERSMITH PIER - PONTOON LAYOUT                |
| 2048-BRL-02-XX-DR-C-3131 | HAMMERSMITH PIER - PROPOSED BED LEVELLING PLAN   |
| 2048-BRL-02-XX-DR-C-3200 | BARNES PIER - EXISTING GA                        |
| 2048-BRL-02-XX-DR-C-3201 | BARNES PIER - PROPOSED GA                        |
| 2048-BRL-02-XX-DR-C-3202 | BARNES PIER - EXISTING ELEVATION                 |
| 2048-BRL-02-XX-DR-C-3203 | BARNES PIER - PROPOSED ELEVATION                 |
| 2048-BRL-02-XX-DR-C-3204 | BARNES PIER - EXISTING RIVER SECTION             |
| 2048-BRL-02-XX-DR-C-3205 | BARNES PIER - PROPOSED RIVER SECTION             |
| 2048-BRL-02-XX-DR-C-3206 | BARNES PIER - EXISTING TOW PATH SECTION          |
| 2048-BRL-02-XX-DR-C-3207 | BARNES PIER - PROPOSED TOW PATH SECTION          |
| 2048-BRL-02-XX-DR-C-3208 | BARNES PIER - EXISTING HIGHWAY ACCESS SECTION    |
| 2048-BRL-02-XX-DR-C-3209 | BARNES PIER - PROPOSED HIGHWAY ACCESS SECTION    |
| 2048-BRL-02-XX-DR-C-3220 | BARNES PIER - PONTOON LAYOUT                     |

© Beckett Rankine Ltd. All rights reserved.  
 This drawing, design and concept is confidential and may not be reproduced, manufactured or exploited in whole or part without written permission of Beckett Rankine Limited.



CLIENT  
**Uber Boat**  
 by thames clippers

P02	11.05.21	MS	OM	HP	TKHB	ISSUED FOR APPROVAL
P01	10.05.21	MS	OM	HP	TKHB	ISSUED FOR APPROVAL
REV	DATE	DRN	DocCh	EngCh	APP	DESCRIPTION
REVISION						



TITLE  
**HAMMERSMITH TEMPORARY FERRY**  
 KEY PLAN






Figure 2 - Local Context Plan 1:2,500







Figure 3 - Site Boundary Plan 1:500



- NOTES:**
- DIMENSIONS ARE NOT TO BE SCALED FROM THIS DRAWING. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE INDICATED. ALL DIMENSIONS HAVE BEEN ESTIMATED FROM AVAILABLE INFORMATION.
  - ALL COORDINATES ARE IN METRES TO THE OSGB36 GRID SYSTEM.
  - OFFICIAL ISSUES OF THIS DRAWING ARE IN PAPER OR PDF FORMAT ONLY. DWG FORMAT FILES ARE FOR REFERENCE ONLY.
  - THE DESIGN PRESENTED IS CONCEPT LEVEL, FOR DISCUSSION ONLY AND SUBJECT TO CHANGE.
  - TIDE LEVELS
 

HAT	+4.72mOD = +6.40mCD
MHWS	+4.12mOD = +5.80mCD
MHWN	+3.02mOD = +4.70mCD
MLWN	-0.98mOD = +0.70mCD
MLWS	-1.38mOD = +0.30mCD
LAT	-1.68mOD = 0.00mCD
  - TIDE LEVELS IN CHART DATUM WHICH IS -1.68m ABOVE ORDNANCE DATUM.
  - CONTAINS DATA FROM PLA CHART No311, NOVEMBER 2014
  - DEPTHS ARE IN METRES BELOW CHART DATUM, WHICH IS APPROXIMATELY THE LEVEL OF THE LOWEST ASTRONOMICAL TIDE
  - PIER POSITION ARE APPROXIMATE AND TO BE CONFIRMED FOLLOWING A NAVIGATION RISK ASSESSMENT

**LEGEND**

EXCLUSION ZONE AROUND HAMMERSMITH BRIDGE

- REFERENCE DRAWINGS:**
- |                          |   |
|--------------------------|---|
| 2048-BRL-02-XX-DR-C-3001 | KEY PLAN                                      |
| 2048-BRL-02-XX-DR-C-3003 | PROPOSED BLOCK PLAN                           |
| 2048-BRL-02-XX-DR-C-3101 | HAMMERSMITH PIER - PROPOSED RIVER GA          |
| 2048-BRL-02-XX-DR-C-3105 | HAMMERSMITH PIER - PROPOSED RIVER SECTION     |
| 2048-BRL-02-XX-DR-C-3120 | HAMMERSMITH PIER - PONTOON LAYOUT             |
| 2048-BRL-02-XX-DR-C-3201 | BARNES PIER - PROPOSED GA                     |
| 2048-BRL-02-XX-DR-C-3205 | BARNES PIER - PROPOSED RIVER SECTION          |
| 2048-BRL-02-XX-DR-C-3209 | BARNES PIER - PROPOSED HIGHWAY ACCESS SECTION |
| 2048-BRL-02-XX-DR-C-3220 | BARNES PIER - PONTOON LAYOUT                  |

© Beckett Rankine Ltd. All rights reserved.  
 This drawing, design and concept is confidential and may not be reproduced, manufactured or exploited in whole or part without written permission of Beckett Rankine Limited.



**Uber Boat**  
 by thames clippers

REV	DATE	DRN	DocChk	EngChk	APP	DESCRIPTION	REVISION
P01	30.04.21	MS	OM	HP	TKHB		



**HAMMERSMITH FERRY**  
 PROPOSED BLOCK PLAN



## Vehicle Routing and Site Access

### Construction Site Access by River

We propose to make use of the River Thames for delivery of many major construction components including piling equipment, piling materials and pontoons. Using the Thames to transport bulky and large volume materials will account for the majority of materials resulting in fewer lorry movements on the roads around Hammersmith Bridge than would otherwise be the case. The detailed river logistics planning, notifications, movements and provision of temporary pontoons will be carried out in conjunction with our specialist river logistics contractor who have significant experience working on the River Thames.

### Proposed routing and site access arrangements for vehicles

HGV deliveries via road will be scheduled to arrive during off peak times, 9.30am to 4:00pm Monday to Friday and 9.30am to 1:00pm on Saturdays.

Traffic management is an integral aspect of the construction process to provide arrangements for the movements of vehicles both on and in the vicinity of the site.

Vehicular access from the closest major road (M4) to the site will be via Chiswick High Road (North Circular) from its junction with the M4. HGV traffic will be given route plan directions prior to visiting site via the A306 or 316 to A3003 and onto Castlenau as shown on figure 9.

### Construction Staff Travel Arrangements

In accordance with UBTC company sustainable travel commitments the order precedence for mode of travel to work will be:

1. Walking
2. Cycling
3. Public Transport including Rail, Tube, Buses & River Bus
4. Car

In accordance with the 2011 Census, the anticipated mode of travel for the project will be as follows:

Travel Mode(s)	Anticipated % Hammersmith Bridge project	England & Wales % (Census 2011)	London % (Census 2011)
Car/Van/Taxi/Motorcycle	5	64.00	31.40
Public Transport	40	16.40	49.90
Walking/Cycling	10	13.60	12.90
Work from Home	5	5.40	5.10
Other: via river	40	0.60	0.70
Total	100	100	100

Mode of travel will be recorded daily and reviewed on completion of the project due to the short duration.

The assessments will be carried out utilising the induction and site signing in protocols applicable to all staff, operatives and visitors. This will be monitored against the target figures shown above with the objective of reducing the Car/Van/Taxi/Motorcycle usage and seeking to increase the usage of the other sustainable modes of transport.

Information on the sustainable travel options will be included in the site staff and operatives pre-start induction. Subcontractors will be required to submit workforce travel plan proposals.

**Walking**

We recommend that as many site based personnel as possible walk to work. The site is readily accessible from all directions and a short walk from many public transport facilities.

**Cycling**

We encourage the use of cycles for travelling to and from work. Cycle storage racks are available locally to the site areas. Due to the very small space available within the site compounds personnel will be able to lock cycles to the inside of the compound fencing.

We will encourage cycling as a preferred mode of travel to work by implementing the following initiatives:

- Provide secure cycle parking for staff/site operatives and visitors
- Ensure shower and changing facilities along with lockers are available for use by staff/site operatives
- Provide a communal toolbox, to include puncture repair kit, cycle tools, oil, etc.
- Promote the availability of cycling information, including route maps and useful tips and guidance, on the Sustrans website

Staff and site operatives will be encouraged to plan their own cycle routes, choosing less busy or more direct routes, using the Transport for London Cycle Journey Planner available through the following website link:

[http://cyclejourneyplanner.tfl.gov.uk/cycle/XSLT\\_TRIP\\_REQUEST2?language=en](http://cyclejourneyplanner.tfl.gov.uk/cycle/XSLT_TRIP_REQUEST2?language=en)

**Public Transport**

We will provide information on access to public transport as shown below;

**Tube**

The closest Tube Station to the site is at Hammersmith, approximately 1/2 mile north of the Hammersmith Bridge north site, which is on the District Line, providing a direct connection into central London as well as connections to other tube lines and over ground lines.

The nearest tube stations with step free access from the platform to the exit are Hammersmith (Hammersmith & City Line) and Wimbledon.

There is not a tube connection close to the Richmond south site.




Figure 4 – Pedestrian Route from Hammersmith Underground to Site

A full tube map is provided below which can also be viewed and downloaded at;  
<http://content.tfl.gov.uk/standard-tube-map.pdf>





**Rail**

Hammersmith underground station can be easily reached via train, see table below.

Station	Interchanges	Journey Time to Putney Bridge Underground
Paddington	Direct Train	19 min
Victoria	Direct Train or 1 change	20 min
Kings Cross	1 change	32 min
Euston	1 or 2 changes	35 min
Liverpool Street	1 or 2 changes	40 min

On the south side, Barnes Station is a 30-minute walk from site so operatives will then need to take a bus to the site.

**Buses**

For the North side, from Kingston-upon-Thames bus station - Take either the number 85 or C4 bus to Putney Bridge then number 220 to Hammersmith Broadway. The site is approximately 5 min walk Hammersmith Broadway.

For the South side, from Kingston-upon-Thames bus station - Take either the number 85 or C4 bus to Putney Bridge then walk to Putney Pier and take the number 378, 419, 458 or 533 from Putney Pier to Castelnau.

For further details call the London Transport Line on 0843 322 1234 or use the TFL Journey Planner:

[Plan a journey - Transport for London \(tfl.gov.uk\)](https://tfl.gov.uk/plan-a-journey)

**Accessible Transport**

The nearest tube stations with step free access from the platform to the exit are Hammersmith (Hammersmith & City Line) and Wimbledon. For more information, please call Transport for London on 0843 322 1234 or textphone 020 7918 3500.

**Via River**

For the marine works all operatives shall be collected by the work boat each day at Putney Pier and transferred to site. They shall be contained on the barges until end of shift when they will be transferred back to Putney Pier and dropped off.

The river bus runs frequent services to Putney Bridge via the Thames, a road bus or tube would be required from Putney or a 2 mile walk along the River Thames. The map below details the river bus service route and stops.




Figure 7 – Water Taxi Map

### Car

There will be a policy of no on-site car parking other than for essential users.

Longer term parking around Hammersmith is limited, NCP car park is available in Kings Street W6 0QU and at the Kings Mall, Glenthorne Road, W6 0LJ.

### Considerations and Challenges

In preparing the CLP for this project, we have taken into consideration the effect of the construction works on the surrounding area, and endeavoured to minimise the impact of the works on the existing public and other road users.

The traffic management considerations will also include the erection and maintenance of all mandatory and directional signage, including the following:

- Site entrance health and safety sign board
- Fire safety, including 'No Smoking' and 'Fire Exit'
- Instruction Notices
- Directional Signage
- Current safety campaign/initiatives signs and posters
- Diversion routes
- Crane numbers (2 no. Hiab deliveries)
- Gate numbers

In accordance with TfL recommendations, and good site practice, we will endeavour to carry out the majority of deliveries in off-peak hours between 9:30am and 4:00pm so as to avoid adding traffic around the Hammersmith, Putney and Kew Bridge areas.

**River Thames**

The River Thames is on the immediate boundary with the Hammersmith Bridge site, consultation has been made with the MMO and PLA during license applications.

**Local Residents**

The UBTC project team will liaise with the following stakeholders and community groups by way of letter and meetings if required:

Hammersmith and Fulham Cycling Group

Local schools

Auriol Kensington Rowing Club

London Rowing Club

The Rowing Club

Putney Town Rowing Club

Barnes Association

Residents of Queen Caroline Street

Residents of River View Gardens

Local Councillors

Harrods Wharf

**Neighboring Construction Sites**

At the time of writing this logistics Plan there are no neighboring construction sites, should this change during the course of the Hammersmith Bridge Temporary Crossing the UBTC Project Manager would consult with the neighboring site.


There is a requirement to plan River logistics taking account of the Thames Tideway project, this has been assessed in the Navigational Risk Assessment required by the Port of London Authority.

### **3. Construction Programme and Methodology**


**Programme**

The indicative outline construction programme is shown below.

**Figure 8 – Outline Construction Programme**









**Site Setup**

Compounds will be set up on the east side of the north and south ends of the Hammersmith Bridge with access via Queen Caroline Street and Riverview Gardens. A pedestrian and cycle diversion route will be set up following agreement with London Borough of Hammersmith & Fulham Council and London Borough of Richmond upon Thames Council.

**River Works**

The river works comprise of piling and pontoon installation, plant, machinery and piles will be brought to site by river barges.

**Landside Works**

Groundworks to enable access, raised walkway and concrete works to form a new bank seat for brow / pontoon connections.

Lighting and power installation works.

**Testing and Commissioning**

Operational trials, testing and demonstration to TFL for acceptance.

## 4. Vehicle Routing and Access

There will be 2-3 vehicle movements at the start of the project for site set up, 2-3 vehicle movements in the middle of the construction programme for the ramp installation, and 2-3 vehicle movements at the end of construction for site compound dismantling. There will be 5 vehicle movements in total on the north side and ten vehicle movements in total on the south side. On a typical day, there will be no vehicle movements associated with the construction. The proposed vehicular routes are described below, along with strategies to minimise any impacts that could be associated with the small number of construction vehicle movements.

The following maps show the area around the Riverside development site. Figure 9 shows a regional plan with the vehicle routes through London highlighted. These routes follow the Transport for London Road Network until the final approach to the site where local roads are used for access.

Figure 10 shows vehicle routes to the site, taking into account local area constraints.

Figure 11 shows the site boundary plan including the extent of footways, other buildings, cycle lanes and road markings.