


**Apartment Completions:**  
 Block 3 - 49  
 Block 4 - 20  
**Total - 69 Apartments**  
**Cumulative No: 69**

School construction completes

**CHALKERS CORNER WORK COMPLETES Q2YEAR 3**



Block 4 completes

Block 2 On going

Block 3 completes

Block 7 on going

Commence Block 8 Construction

Plot 1b/1c Basement construction continues

Block 1 on going

**KEY**

- Existing Buildings
- Construction Commences
- Construction in Progress
- Construction Complete
- Site Set-up
- Demolition
- Construction access
- Hoarding Line

-1	Y1	Y2	Y3	Y4	Y5	Y6	Y7	Y8
1	3	4	1	2	3	4	1	2
2	4	1	2	3	4	1	2	3
3	1	2	3	4	1	2	3	4
4	2	3	4	1	2	3	4	1
	3	4	1	2	3	4	1	2
	4	1	2	3	4	1	2	3
	1	2	3	4	1	2	3	4



**Apartment Completions:**  
**Block 2 - 111**  
**Total - 111 Apartments**  
**Cumulative No: 180**

Temporary road for school complete

Plot 2 Basement Construction commences

Block 2 completes

Block 7 on going

Block 8 on going

Plot 1b/1c Basement construction completes

Block 1 completes

Commence Block 6 & 5 Construction


Commence Block 10

**KEY**

- Existing Buildings
- Construction Commences
- Construction in Progress
- Construction Complete
- Site Set-up
- Demolition
- Construction access
- Hoarding Line



**Apartment Completions:**  
**Block 7 - 72**  
**Total - 72 Apartments**  
**Cumulative No: 252**



-1	Y1	Y2	Y3	Y4	Y5	Y6	Y7	Y8
1	3	4	1	2	3	4	1	2
2	4	1	2	3	4	1	2	3
3	1	2	3	4	1	2	3	4
4	2	3	4	1	2	3	4	1
	3	4	1	2	3	4	1	2
	4	1	2	3	4	1	2	3
	1	2	3	4	1	2	3	4



**Apartment Completions:**  
 Block 8 - 82  
 Block 5 - 16  
**Total - 98 Apartments**  
**Cumulative No: 350**

