

Apartment Completions:

Block 3 - 49
Block 4 - 20

Total - 69 Apartments

Cumulative No: 69

School construction completes

Block 3 completes

Block 4 completes

Block 2 On going

Block 7 on going

Commence Block 8 Construction


Plot 1b/1c Basement construction continues

Block 1 on going

CHALKERS CORNER WORK COMPLETES Q2YEAR 3

KEY

- Existing Buildings
- Construction Commences
- Construction in Progress
- Construction Complete
- Site Set-up
- Demolition
- Construction access
- Hoarding Line





Apartment Completions:

Block 2 - 111

Total - 111 Apartments

Cumulative No: 180



Apartment Completions:

Block 7 - 72

Total - 72 Apartments

Cumulative No: 252

Plot 2 Basement
Construction on going

Block 7 completes

Block 8 ongoing


Commence Block
11 Construction

Commence Block
10 & 9
Construction

Commence Block
6 & 5 Construction

KEY

- Existing Buildings
- Construction Commences
- Construction in Progress
- Construction Complete
- Site Set-up
- Demolition
- Construction access
- Hoarding Line



Apartment Completions:

Block 8 - 82
Block 5 - 16

Total - 98 Apartments

Cumulative No: 350

Plot 2 Basement
Construction on going

Block 8 completes

Continue Block 11
Construction

Continue Block 9,
10 & 12
Construction

Continue Block 6 &
5 completes

KEY

- Existing Buildings
- Construction Commences
- Construction in Progress
- Construction Complete
- Site Set-up
- Demolition
- Construction access
- Hoarding Line

