HAZARD/RISK ASSESSMENT Approved by: FP No: S4007-MSG-FRAP-HRA-01 Issue: 0 Date: 25/07/19 Operation: FRAP application – Key Activities

Hamand	Persons Diale(a)		Risk Rating					Residual Risk		
Hazard Af	Affected		L	S	R	Control Measures		S	R	
Stop logs installation	All site ops Local residents	 Flooding Damage to property Damage to business Risk to life Abortive works Time delay Cost increases 	7	8	56	 Stop logs to be sound and fit for purpose. EA to provide checks for adequacy of equipment to be used (EA free issue stop logs) JCE to undertake any checks needed to ensure equipment is sound. Monitor weather conditions. Sign up to EA flood alert system. Set up easy to view water level gauge. Follow the flood protocol. Plan works and adapt to changing conditions where practically possible. Communicate with core team(s). Removal of stop logs as per flood protocol procedures. Use existing bypass channel for flow conveyance 	2	8	16	

Risk Rating R (1 \rightarrow 100) = Likelihood L (1 \rightarrow 10) x Severity S (1 \rightarrow 10)	1 → 9	10 → 24	25 → 39	40 → 100	
	Insignificant	Tolerable	Undesirable	Unacceptable	

HAZARD/RISK ASSESSMENT Approved by: FP No: S4007-MSG-FRAP-HRA-01 Issue: 0 Contract: Mereway Sluice Gate Date: 25/07/19

Operation: FRAP application – Key Activities

Hazard Persons Affected	Persons Pick(a)		Risk Rating			Control Magazinas		Residual Risk		
	Affected	Risk(s)	L	S	R	Control Measures		S	R	
Gate installation	 All site ops Local residents 	 Flow disruption Flooding Delay Damage to properties Risk to health Risk to channel wildlife Inadequate lifting capability Storage in possible flood zone 	7	ω	56	 Monitor weather conditions. Sign up to EA flood alert system. Set up easy to view water level gauge. Follow the flood protocol. Plan works and adapt to changing conditions where practically possible. Communicate with core team(s). Removal of stop logs as per flood protocol procedures. Crane platform to be designed in accordance with (EA) supplied ground investigation. Suitably sized plant/crane to be used. Gate is fabricated off site and installed as delivered. No storage needed. Use existing bypass for flow conveyance. 	2	ω	16	

Risk Rating R (1 \rightarrow 100) = Likelihood L (1 \rightarrow 10) x Severity S (1 \rightarrow 10)	1 → 9	10 → 24	25 → 39	40 → 100	
	Insignificant	Tolerable	Undesirable	Unacceptable	

HAZARD/RISK ASSESSMENT JacksonHyder

Approved by:

FP

No: S4007-MSG-FRAP-HRA-01

Issue:

Contract: **Mereway Sluice Gate**

25/07/19 Date:

0

FRAP application - Key Activities Operation:

	Persons	Persons	Risk Rating			0		Residual Risk		
Hazard	Affected	Risk(s)	L	S	R	Control Measures		S	R	
Bridge installation	All site ops	 Inadequate lifting capability Storage in possible flood zone Damage/vandalism to fabricated item Time loss Cost increase 	5	6	30	 Crane platform to be designed in accordance with (EA) supplied ground investigation. Suitably sized plant/crane to be used. Gate is fabricated off site and installed as delivered. No storage needed. 	2	6	12	
Crane usage/set up	All site opsEA	 Inadequate lifting capability Plant position in possible flood zone Crane collapse Crane collapse in channel Possible flooding Possible pollution Injury Risk to wildlife Time delay Cost increase 	5	8	40	 Crane platform to be designed in accordance with (EA) supplied ground investigation. Suitably sized plant/crane to be used. Lift to be planned to allow for safe working next to the channel. Slew restrictors to be used if deemed needed. Lift permit to be compiled to lifting. Monitor and ensure conditions or suitable on the day. 	2	8	16	

Risk Rating R (1 \rightarrow 100) = Likelihood L (1 \rightarrow 10) x Severity S (1 \rightarrow 10)

1 → 9	10 → 24	25 → 39	40 → 100
Insignificant	Tolerable	Undesirable	Unacceptable