

**Fig. 1 Ground protection – hoarding over sharp sand and wood chip**



Installing heavy-duty OSB boarding over a depth (min. 50mm) of sharp sand and/or wood chip between the tree protection fencing and the foundation line of new development is effective in protecting roots, which grow in the soil beyond the position of the fencing.

**Fig.2 Side-butting scaffold boards and covered and fixed with 20mm OSB boarding**



## Ground Protection using heavy-duty ground plates.



(Courtesy of Eve  
Trackway UK –  
Tel: 08700  
767676)

Robust aluminum,  
interlocking plates  
deflect heavy  
loads and prevent  
soil compaction  
beneath.

Effective use of X Trackpanel for site  
access.

Suitable for

- Heavy Duty Roadway
- Medium Duty Roadway
- Light Duty Roadway
- Walkway
- Eve Install

### Specification

- Width: 3m
- Length: 2.5m
- Height: 50mm
- Weight: 254kg

1. Lay min. 75m depth of sharp sand/wood chip over identified ground area
2. Lay 15mm aluminium road plates over sand/wood chip
3. Fix ground protection cover into place with road pins or similar
4. Erect protection fence as per BS grade.
5. Monitor condition and efficacy and maintain as appropriate.
6. Remove ground protection upon completion/landscaping only.



Example of a suspended work platform - ground/root protection.



Note:  
Effective for confined  
work areas

Do not drive scaffold  
poles through roots

## ACS (Trees)

CONSULTING  
Tree Management Consultants

Pilgrims Court  
15-17 West Street  
Reigate  
Surrey  
RH2 9BL

Email: [info@acstrees.co.uk](mailto:info@acstrees.co.uk)  
[www.acstrees.co.uk](http://www.acstrees.co.uk)

Tree protection  
fencing or frame

TREE

Work platform

Scaffold poles  
supporting work platform  
of OSB boarding


scaffold clamp

Root zone

Root zone

existing ground level

Short scaffold  
driven firmly into  
the ground



## APPENDIX 4

# Arboricultural Site Supervision

**Site:** Project Site Address/Name  
**Inspected By:** Arboricultural Supervisor (AS)  
**Client:** Client  
**Site Agent:** Site Agent's Name (SA)

**Date of Inspection:** 24/02/2017  
**Time of Inspection:** 8:15:00

## Tree Protective Fencing

Tree protection in correct location

### Comments/Action

Ground protection - temporary concrete and existing paving

## Agreed Construction Exclusion Zone

No debris within construction exclusion zone

### Comments/Action



Robust hoarding and temporary concrete ground protection

## Amendments to Documentation Required

No amendments required

### Comments/Action



Tree protection Hoarding and ground protection over sharp sand.

## Remedial Works


## General Comments

1. Tree protection in position and effective
2. Position of site huts used as tree protection for T7 and T10
3. Temporary concrete used for ground protection for T10
4. Hoarding style tree and ground protection effective and in position

Next Inspection April 2017

**\*Tree Damage is defined as:** any unauthorised/accidental exposure of tree roots; any accidental or unauthorised branch removal; any exposure of fresh wood (pruning or accident); any removal of bark.

**Procedure for reporting and action following inadvertent damage to a protected or retained tree(s) on a construction site.**



\*Tolerable damage refers to any breakage of tissue to an extent which will have no material adverse impact upon the tree e.g. small root loss in low quantity; small bark wounds; small branch loss  
 \*\* Significant damage refers to breakage of tissue to an extent which is likely to have a material impact upon the tree and where remedial measures are prudent.  
 Note: Implementation of any remedial measures is likely to require Council authority under planning control legislation, in advance.