



Photo 1



Photo 2



Photo 3



Photo 4



Photo 5




Photo 6




Photo 7

Drawing No: CCL 10313 / TCP Rev: 1
 Title: Tree Constraints Plan (Existing Layout)
 Site: The Rose of York Two 6UY
 Scale: 1:300 Paper Size: A1



Tree Retention Categories	
	Category A tree
	Category B tree
	Category C tree
	Category U tree


Trees of high quality with an estimated life expectancy of 40+ years. Usually large trees with significant presence or smaller trees with excellent form. Retention of these trees is highly desirable.

Trees of moderate quality with a life expectancy of 20+ years. Usually maturing trees or younger trees with good form. Retention of these trees is desirable though less than Category A trees.

Unremarkable trees of low quality and merit. Individual specimens are not considered to be a material planning consideration.


Trees unsuitable for retention due to their very poor condition.

Tree Constraints Plan



RPA drawn as a circle, before amending to account for local topography and underground conditions

RPA amended to account for local topography.



Tree Constraints Plan

(Existing Layout)




Photo 8



Photo 9



Photo 10



Photo 11




Photo 12

See the accompanying report for more photographs

Tree Ref.	Species	Height (m)	Root Protection Area		
			Radius (m)	Area (m ²)	
T1	Sycamore	9	3.3	34	5.8
T2	Lime	12	3.6	41	6.4
T3	Sycamore	12	4.3	59	7.7
T4	Sycamore	9	5.0	80	8.9
T5	Norway Maple	8	3.8	46	6.8
T6	Cherry	7	3.5	38	6.2
T7	Norway Maple	8	3.1	31	5.5
T8	Ash	12	5.8	104	10.2
T9	Cherry	6	2.0	13	3.6
T10	Ash	12	6.2	122	11.1
T11	Hornbeam	9	5.2	84	9.1
T12	Cherry	7	4.7	69	8.3
T13	Portuguese Laurel	6	4.9	76	8.7
T14	Strawberry Tree	4.5	4.6	65	8.1
T15	Hornbeam	12	4.7	69	8.3
T16	Hornbeam	9	2.9	26	5.1
T17	Ash	15	6.6	137	11.7
T18	Ash	12	4.9	76	8.7
T19	Ash	8	3.2	33	5.7
T20	Ash	15	4.7	69	8.3



BS 5837 Root Protection Area (radius = 1x stem diameter)

Root Protection Area needing amendment due to site conditions, e.g. presence of existing road or building.

Root Protection Area having been amended to account for site conditions

T1 = Tree No 1 G2 = Group No 2 H3 = Hedge No 3

MN = Measured North: Canopy spreads are sometimes measured to an approximate N defined by site features. Often more accurate, especially where rows of trees are not aligned N/S or E/W.



Drawing No: CCL 10313 / IAP Rev: 2
 Title: Impact Assessment Plan (Existing Layout with Proposals Overlaid)
 Site: The Rose of York TWh 6LJY
 Scale: 1:300 Paper Size: A1



Tree Retention Categories	
	Category A tree
	Category B tree
	Category C tree
	Category U tree

Trees of high quality with an estimated life expectancy of 40+ years. Usually large trees with significant presence or smaller trees with excellent form. Retention of these trees is highly desirable.

Trees of moderate quality with a life expectancy of 20+ years. Usually maturing trees or younger trees with good form. Retention of these trees is desirable though less than Category A trees.

Unremarkable trees of low quality and merit. Individual specimens are not considered to be a material planning consideration.

Trees unsuitable for retention due to their very poor condition.

Impact Assessment Plan

(Existing Layout with Proposals Overlaid)

	BS 5837 Root Protection Area (radius = 1xstem diameter)
	Root Protection Area needing amendment due to site conditions, e.g. presence of existing road or building.
	Root Protection Area having been amended to account for site conditions
T1 = Tree No 1	G2 = Group No 2 H3 = Hedge No 3

Tree Ref.	Species	Height (m)	Radius (m)	m ²	Square (m)
T1	Sycamore	9	3.3	34	5.8
T2	Lime	12	3.6	41	6.4
T3	Sycamore	12	4.3	59	7.7
T4	Sycamore	9	5.0	80	8.9
T5	Norway Maple	8	3.8	46	6.8
T6	Cherry	7	3.5	38	6.2
T7	Norway Maple	8	3.1	31	5.5
T8	Ash	12	5.8	104	10.2
T9	Cherry	6	2.0	13	3.6
T10	Ash	12	6.2	122	11.1
T11	Hornbeam	9	5.2	84	9.1
T12	Cherry	7	4.7	69	8.3
T13	Portuguese Laurel	6	4.9	76	8.7
T14	Strawberry Laurel	4.5	4.6	65	8.1
T15	Hornbeam	12	4.7	69	8.3
T16	Hornbeam	9	2.9	26	5.1
T17	Ash	15	6.6	137	11.7
T18	Ash	12	4.9	76	8.7
T19	Ash	8	3.2	33	5.7
T20	Ash	15	4.7	69	8.3

Root Protection Area					
Tree Ref.	Species	Height (m)	Radius (m)	m ²	Square (m)
T1	Sycamore	9	3.3	34	5.8
T2	Lime	12	3.6	41	6.4
T3	Sycamore	12	4.3	59	7.7
T4	Sycamore	9	5.0	80	8.9
T5	Norway Maple	8	3.8	46	6.8
T6	Cherry	7	3.5	38	6.2
T7	Norway Maple	8	3.1	31	5.5
T8	Ash	12	5.8	104	10.2
T9	Cherry	6	2.0	13	3.6
T10	Ash	12	6.2	122	11.1
T11	Hornbeam	9	5.2	84	9.1
T12	Cherry	7	4.7	69	8.3
T13	Portuguese Laurel	6	4.9	76	8.7
T14	Strawberry Laurel	4.5	4.6	65	8.1
T15	Hornbeam	12	4.7	69	8.3
T16	Hornbeam	9	2.9	26	5.1
T17	Ash	15	6.6	137	11.7
T18	Ash	12	4.9	76	8.7
T19	Ash	8	3.2	33	5.7
T20	Ash	15	4.7	69	8.3

MN = Measured North:
 Canopy spreads are sometimes measured to an approximate N defined by site features. Often more accurate, especially where rows of trees are not aligned N/S or E/W.

Tree to be removed due to its low quality

Tree to be removed due to its low quality

Proposed pruning

Tree Protection Barriers

The purpose of tree protection barriers is to keep construction activity away from Restricted Activity Zones or Construction Exclusion Zones. They should be appropriate to the nature and proximity of activity within the site. The barriers should be erected prior to the commencement of all activity including demolition, soil stripping and delivery of materials and demolition (except where existing structures require demolition to enable the barriers to be installed). Barrier systems are specified below and should be installed according to the legend on the Tree Protection Plan.

The In-Ground System

This system may be installed where indicated by a solid purple line on the Tree Protection Plan. It should be robust enough to withstand occasional knocks by plant machinery and, once installed, shall remain in place throughout the entire construction phase.

Vertical scaffold poles are driven into the ground, onto which are affixed horizontal scaffold poles and diagonal bracing struts. Wedmesh panels (or similar - e.g. Hera type fencing panels, or slatm-panel) are secured to this scaffold framework using sturdy clips (e.g. standard scaffold clips). The systems illustrated in the diagram to the right and is based on BS 5837 guidelines.

The 'In-Ground' System

Verticals and horizontals secured with scaffold clips

Anti-climb wedmesh panel (or metal slatm ply sheets) firmly secured

2.0 metres

Standard scaffold poles driven 60mm into the ground (occasionally concrete foundations may be used outside of RPAs)

Scaffold pegs secured into the ground

The Back-Stay System

This system may be installed where indicated by a solid or dashed purple line on the Tree Protection Plan. It is more practical over existing barriers or where the fencing needs to be moved to enable permitted activities within a Restricted Activity Zone. This system should be able to withstand occasional knocks by machinery and should not be relocated except with the consent of the site manager and the approval of the local authority.

Within this system, wedmesh fencing panels (minimum height 2m) are affixed into rubber or concrete feet and clipped together with anti-tamper couplers. Two couplers should be used, spaced at least 1m apart. Alternate panels should be attached to a diagonal back stay connected to an additional foot or barangate secured with ground pins or additional ballast. Where ground pins are not used, the total weight of the footings plus ballast should total not less than 3kg.

Where it is not possible to install diagonal struts (such as very close to a hedge) then the front feet shall be secured using ground pins or ballast.



The 'Back Stay System'

2m x 3.5m wedmesh (or sheet metal) panels linked with anti-tamper couplers

Each panel attached to a back stay which is founded in an additional foot or mesh tray as illustrated

Minimum 3kg ballast to retain rear foot or tray (including the weight of the footings)

Alternate front feet to be secured with ground pins or additional ballast



Notices

Suitable weather proof notices should be displayed to identify tree protection zones. They should state the purpose of the fencing and that it should not be moved, or traversed, or other by unauthorised personnel.

Restrictions in Specific Zones

Restricted Activity Zone A

Within this zone trees roots are likely to be present where access will be required to facilitate construction. The following restrictions shall apply:

- No vehicles or plant machinery shall park or operate unless a suitable load spreading surface is in place. The load spreading surface shall be installed and/or maintained as specified under the heading **Ground Protection Measures**. This shall remain in place throughout the entire construction phase or until any new permanent hard surfacing is installed. Any pedestrian activity other than very occasional shall also require a suitable load spreading surface.
- Removal of existing structures such as, walls, steps and hard surfaces (where applicable) shall be undertaken using hand tools or a mechanical excavator operating from outside the Restricted Activity Zone and carefully marshalled by the project arborist.
- No excavation shall occur beneath any existing hard surfacing and its sub-base or beneath the foundations of any structure such as wall, steps or patio.
- No other excavation shall occur in this zone without consulting the project arborist and obtaining approval from the local authority.
- Existing ground levels shall be retained undisturbed or raised by no more than 100mm. Ground levels may only be raised using granular topsoil (not brick in clay) or where new surfacing is proposed.
- No new permanent or temporary structures shall be erected other than those shown on the planning application documents unless approved by the local authority.
- Underground services shall not be installed in this area without prior consultation with the project arborist and a methodology agreed and approved by the local authority.
- If roots are encountered in excess of 50mm diameter, they shall be retained wherever possible and protected with damp packing during times that they are unearthed. Any roots in excess of 10mm that need to be severed shall be pruned with secateurs.
- Storage of materials and spoil shall be avoided unless it has been agreed with the project arborist that the ground protection measures are adequate to ensure no soil compaction or contamination occurs. All hazardous materials (including non-essential cement products) shall be forbidden.
- No fires shall be permitted.

Restricted Activity Zone B

In these zones it is proposed to lower ground levels and rebuild the retaining wall, in order to minimise the impact on roots. Excavation shall be undertaken using hand tools only and in a manner that does not disturb any of the soils beyond the footprint of the new retaining wall. An example of this could be piling or pining.

Restricted Activity Zone C


Within this zone it is proposed to install a new wall. In order to minimise the impact on adjacent trees, the following restrictions shall apply:

- Only hand tools shall be used during the excavation.
- If roots in excess of 50mm diameter are encountered, they shall be retained
- Intact and the foundations designed accordingly. If roots in excess of 50mm are encountered, the majority shall be retained intact. A shallow beam shall be incorporated into the foundation design. This shall span over the larger roots enabling them to be retained.

Restricted Activity Zone D

In this zone it is proposed to lower ground levels within an existing retaining bed and install a slab foundation for the new bike store. In order to minimise the impact on roots it is proposed to utilise the Hand-Stay Method. The following restrictions shall apply:

- Excavation shall be overseen by the project arborist.
- Hand tools shall be used during the excavation.
- The excavation shall not extend any closer to T17 than is absolutely necessary.
- If roots in excess of 50mm diameter are encountered, they shall be retained wherever possible and protected with damp packing during times that they are unearthed. Any roots that need to be severed shall be pruned with secateurs.
- If roots in excess of 50mm diameter are encountered they shall be retained intact and the bike store foundation designed to accommodate them. The exposed roots shall be adequately sheltered off using timber and a suitable protective packaging material such as damp cloth or polystyrene prior to any concrete being cast.



Underground Services

No underground services (including soak-aways) shall be located in any part of the Construction Exclusion Zones or Restricted Activity Zones unless done in a manner detailed in a specific Method Statement and approved by the local authority.

Site Hoarding

If site hoarding shall be installed over the Root Protection Area of any tree, the following restrictions shall apply:

- Ground levels shall be maintained as existing.
- Post holes shall not exceed 300mm x 300mm.
- No post holes shall be excavated within 1.5m of any tree stem.
- Post holes shall be excavated using hand tools or by a post-hole auger attached to plant machinery, shall be sited outside Root Protection Areas.
- Roots in excess of 50mm shall be retained wherever possible.
- Roots in excess of 100mm shall be pruned with sharp secateurs.
- Fencing shall be minimal and only undertaken where absolutely necessary to facilitate the site hoarding. It shall be undertaken by a reputable tree surgeon working to BS 3998 (2010).

Site hoarding may be installed in place of the specified tree protection measures subject to the approval of the local authority with regard to its location and specification.

Siting of Cabins

Cabins shall be located outside of Construction Exclusion Zones and Restricted Activity Zones unless agreed otherwise by the project arborist. Where this is being considered, the project arborist shall be consulted and specific tree protection measures agreed. The following general restrictions will apply:

- All services to and from site cabins shall be installed above ground through any Root Protection Areas.
- No excavation shall occur within Root Protection Areas to enable cabins to be installed.
- The cabins shall be founded on a suitable load spreading surface.

Use of Heavy Plant

All machinery operators are to be made aware of any Construction Exclusion Zones and Restricted Activity Zones that apply to this site. All machinery operators are to be made aware of these zones and ensure that no damage occurs to trees due to the careless use of machinery. Mechanical excavators should have tracks rather than wheels to help spread their load. They should be carefully marshalled when working close to tree canopies.

Scaffolding

If scaffolding is required in areas containing ground protection measures, the protective boards shall need to remain in situ and be strengthened and stabilised to bear the weight of scaffold poles. Prior to the installation of any scaffolding within 5.0m of any tree branches, the project arborist shall be consulted to specify any pruning works that may be required.

General Restrictions - Throughout the Site

Preparatory Works

No demolition, removal of surfaces, or soil stripping shall commence until the protective fencing and ground protection measures are installed to the satisfaction of the local authority.

Fires

No fires shall be permitted beneath any tree canopy or within 5m of any tree stem, branch or foliage. No fires shall be permitted within any Construction Exclusion Zone or Restricted Activity Zone. No fires shall be permitted in the vicinity of any exposed tree roots.

Canopy Protection

In order to protect tree canopies the following restrictions shall apply throughout the site:

- No machinery in excess of 2m shall pass beneath the canopy of any tree without being carefully marshalled in order to ensure that no branches are damaged.
- If materials require installation or delivery beneath tree canopies, this shall be done without the use of overhead cranes.
- If materials are to be installed or delivered close to tree canopies (but not beneath them) a crane is required, they shall be carefully marshalled in order to ensure that branches are not accidentally damaged.


Storage of Spoil and Materials

Storage of materials and spoil shall be avoided in any Construction Exclusion Zones and Restricted Activity Zones unless it has been agreed with the project arborist that the ground protection measures are adequate to ensure no soil compaction or contamination occurs. All hazardous materials (including non-essential cement products) shall be forbidden.

Hazardous Materials

Any mixing of cement based materials shall take place outside the Construction Exclusion Zones and Restricted Activity Zones. Where cement is to be mixed at considerable distances from trees and water run-off cannot enter Root Protection Areas, then no further special measures are required. Otherwise, provision shall be made to ensure that the mixing area is contained so that no water run-off enters the Root Protection Area of any tree (see diagram for example). Mixers and barrows shall be cleaned within this area.

All other chemicals hazardous to tree health, including petrol and diesel, shall be stored in suitable containers as specified by current COSHH Regulations, and kept away from Root Protection Areas.



Site Hoarding

If site hoarding shall be installed over the Root Protection Area of any tree, the following restrictions shall apply:

- Ground levels shall be maintained as existing.
- Post holes shall not exceed 300mm x 300mm.
- No post holes shall be excavated within 1.5m of any tree stem.
- Post holes shall be excavated using hand tools or by a post-hole auger attached to plant machinery, shall be sited outside Root Protection Areas.
- Roots in excess of 50mm shall be retained wherever possible.
- Roots in excess of 100mm shall be pruned with sharp secateurs.
- Fencing shall be minimal and only undertaken where absolutely necessary to facilitate the site hoarding. It shall be undertaken by a reputable tree surgeon working to BS 3998 (2010).

Site hoarding may be installed in place of the specified tree protection measures subject to the approval of the local authority with regard to its location and specification.

Siting of Cabins

Cabins shall be located outside of Construction Exclusion Zones and Restricted Activity Zones unless agreed otherwise by the project arborist. Where this is being considered, the project arborist shall be consulted and specific tree protection measures agreed. The following general restrictions will apply:


- All services to and from site cabins shall be installed above ground through any Root Protection Areas.
- No excavation shall occur within Root Protection Areas to enable cabins to be installed.
- The cabins shall be founded on a suitable load spreading surface.

Use of Heavy Plant

All machinery operators are to be made aware of any Construction Exclusion Zones and Restricted Activity Zones that apply to this site. All machinery operators are to be made aware of these zones and ensure that no damage occurs to trees due to the careless use of machinery. Mechanical excavators should have tracks rather than wheels to help spread their load. They should be carefully marshalled when working close to tree canopies.

Scaffolding

If scaffolding is required in areas containing ground protection measures, the protective boards shall need to remain in situ and be strengthened and stabilised to bear the weight of scaffold poles. Prior to the installation of any scaffolding within 5.0m of any tree branches, the project arborist shall be consulted to specify any pruning works that may be required.



Tree Data Schedule

Reference	H-Height	Age & Species	Height (m)	DBH (cm)	Crown Spread (m)	Proportion of Crown	Notes	Recommendations	T-Input	Amenity Value	Life Expectancy (yrs)
T1	16	Sycamore	9	33	15	3	Form: Twin stemmed at 1.5m with a balanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+
T2	16	Lime	12	05	30	4	Form: 3 close growing specimens. Defects: No evidence of significant pruning.	No action required.	High	Good	40+
T3	16	Early-Mature Sycamore	12	25	38	3	Form: Multi-stemmed at ground level with an unbalanced crown. Defects: Significant bark wound to all three stems due to fire damage. Acceptable condition at present.	Monitor.	Moderate	Good	10-20
T4	16	Early-Mature Sycamore	9	3	41	3	Form: Twin-stemmed at 3m with a balanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+
T5	16	Norway Maple	8	2	31	4	Form: Single stemmed and vertical with a slightly unbalanced crown. Defects: No significant defects observed.	No action required.	Moderate	Good	20-40
T6	16	Cherry	7	2	29	3	Form: Single stemmed with a slight lean and a slightly unbalanced crown. Multiple pruning wounds due to crown lifting. Defects: No significant defects observed.	No action required.	Moderate	Good	40+
T7	16	Norway Maple	8	2	38	3	Form: Single stemmed and vertical with a balanced crown. Defects: No significant defects observed.	No action required.	Moderate	Good	40+
T8	16	Ash	12	4	48	5	Form: Twin-stemmed at ground level with a slightly unbalanced crown. Defects: Multiple pruning wounds due to crown reduction. Significant decay between stems at 2.0m, acceptable condition at present.	Remove by and inspect stem for defects.	Moderate	Good	40+
T9	16	Cherry	6	1	17	3	Form: Single stemmed and leaning with a slightly unbalanced crown. Defects: Significant decay column to stem at 2.0m above ground level. Poor specimen.	Remove.	Moderate	Fair	<10
T10	16	Ash	12	4	58	5	Form: Multi-stemmed at ground level with a balanced crown. Defects: Multiple pruning wounds due to crown reduction. Numerous epicormic shoots throughout, by prevented detailed inspection. Recorded stem diameter is equivalent for 2 stems (30cm, 30cm).	Crown clean. Remove by and inspect stem for defects.	Moderate	Fair	20-40
T11	16	Hornbeam	9	15	43	6	Form: Twin-stemmed at 1.5m with a balanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+
T12	16	Cherry	7	2	39	4	Form: Twin-stemmed at 2m with a balanced crown. Defects: Multiple pruning wounds due to crown reduction. No significant defects observed.	No action required.	Moderate	Good	10-20
T13	16	Early-Mature Portuguese Laurel	6	2	41	5	Form: Single stemmed and vertical with a slightly unbalanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	10-20
T14	16	Strawberry Tree	4.5	3	38	2	Form: Twin-stemmed at 1m with an unbalanced crown. Defects: No significant defects observed.	No action required.	Moderate	Good	40+
T15	16	Hornbeam	12	2	39	4	Position: Skualed on third party land. Form: Single stemmed and vertical with a balanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+
T16	16	Hornbeam	9	3	24	3	Position: Skualed on third party land. Form: Single stemmed and vertical with a balanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+
T17	16	Ash	15	3	58	6	Position: Skualed on third party land. Form: Multi-stemmed at ground level with a slightly unbalanced crown. Defects: No evidence of significant pruning. Recorded stem diameter is equivalent for 4 stems (24cm, 30cm, 30cm, 30cm).	No action required.	Moderate	Good	40+
T18	16	Ash	12	5	41	5	Position: Skualed on third party land. Form: Single stemmed and vertical with a balanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+
T19	16	Ash	8	3	27	4	Position: Skualed on third party land. Form: Single stemmed and vertical with a balanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+
T20	16	Ash	15	4	39	6	Position: Skualed on third party land. Form: Single stemmed and vertical with a balanced crown. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+
G21	16	Ash	15	3	40	6	Position: Skualed on third party land along woodland edge. Form: Row of 4 specimens. Defects: No evidence of significant pruning.	No action required.	Moderate	Good	40+

Timing of Operations

Activity within the site shall be phased according to the following chronology:

Order	Phase	Activity
1st.	Pre-Construction Phase	Planning conditions relating to trees to be identified and discussed with the Project arborist and site manager.
2nd.	Pre-Construction Phase	All specified tree removal and pruning to be undertaken (see Header-Tree Works Schedule).
3rd.	Pre-Construction Phase	Install the tree protection barriers (fencing and ground protection boards - see Headers -Tree Protection Barriers and Ground Protection Measures).
4th.	Pre-Construction Phase	Pre-construction site meeting: Tree protection barriers inspected. Additional protection measures to be agreed. Commencement to be agreed. Location of underground services to be agreed. Boundary treatments to be agreed. Extents of excavation to be agreed. Scaffold restrictions to be agreed. Scope of future inspections / monitoring to be agreed.
5th.	Pre-Construction Phase	Arboricultural Method Statement to be revised and approved.
Protection measures confirmed acceptable by the local authority		
6th.	Construction Phase	Demolish existing structures and remove existing surfaces where applicable.
7th.	Construction Phase	Install new buildings, hard surfaces and services taking into account restricted activities as specified in this Arboricultural Method Statement.
8th.	Construction Phase	Site meeting with project arborist. Landscaping restrictions to be agreed. Condition of retained trees to be assessed and mitigation agreed. Ground conditions to be assessed and ground remediation to be agreed.
9th.	Post-Construction Phase	Remove protective barriers (fencing and ground protection measures as applicable).
10th.	Post-Construction Phase	Undertake restricted landscaping operations within Root Protection Areas, including (where applicable) boundary treatments, pedestrian surfaces, decking and any proposed tree planting.

Site Monitoring Accountability

This table should be completed at the Pre-Start Meeting or earlier

Position	Name	Contact Phone & Email	Roles
Project Manager	Insert Details	Insert Details	Liaising with site manager & project arborist regarding any potential issues relating to trees. Oversight of this monitoring schedule.
Site Manager	Insert Details	Insert Details	Instructing the project arborist and arranging access. Liaising with local authority regarding discharge of planning conditions and variances to the Arboricultural Method Statement.
Project Arborist	Insert Details	Insert Details	Family with Arboricultural Method Statement. Implementation of the tree protection measures. Day-to-day compliance with Tree Protection Measures. Informing the Project Manager of Tree Protection variances & issues affecting trees.
Local Authority	London Borough of Richmond	General Enquiries 020 8891 1411	Family with Arboricultural Method Statement. Undertake root pruning. Monthly site monitoring and reporting to the Project Manager on tree protection and variances.
Additional Contact	Insert Details	Insert Details	Liaising with the project arborist and project manager regarding tree protection issues relating to planning conditions. Advice and assistance with the discharge of planning conditions relating to trees.
Additional Contact	Insert Details	Insert Details	Insert Details

* Where agreed with the L.A. it may be acceptable to supply photographs of the fencing to avoid the necessity for a site visit.