

Job / Project	Hampton Wick Royal Cricket Club - Pavilion Construction		
2:L15A2:L14A2:L13	Bushy Park,		
Name:	Tony Sones	Date:	26/06/2024

PPE Required:



gpflewis<sup>®</sup>

Task/Activity:		Working near/around wild Animals				Assessment Ref:	D10				
HAZARD OR HAZARDOUS ACTIVITY	WHO IS AT RISK		EVALUATION OF RISK WITH CURRENT CONTROLS			INITIAL RISK EVALUATION	FURTHER CONTROL MEASURES NEEDED	EVALUATION OF RISK REVISED RATING			FINAL RISK EVALUATION
			SEVERITY	LIKELIHOOD	RISK RATE			SEVERITY	LIKELIHOOD	RISK RATE	
			(1 to 5)	(1 to 5)	(1 to 25)			(1 to 5)	(1 to 5)	(1 to 25)	
Injuries through contact with individual deer or a herd	Operatives & other persons in the vicinity	i) All site personnel to avoid contact with wild deer. ii) Site to be segregated by Heras fencing. iii). Site personal not to go beyond the work site boundaries <b>NOTE - extra caution to be taken during May to October, when deer are mating or protecting their young.</b>	4	3	12	ACTION REQUIRED	i). If confronted by a deer - where possible, operatives will slowly make their way to a nearby vehicle and take refuge until the deer leaves the vicinity. ii). Where a vehicle isn't nearby, slowly make your way away from the deer to find cover to avoid confrontation. <b>(Deer can appear peaceful until they feel threatened, in which case they will rise onto their back legs and use either their hooves or antlers to attack - protect your face and torso while moving away until the deer loses interest).</b>	4	2	8	CLOSE MONITORING
Bites and scratches	Operatives & other persons in the vicinity	i). All site operatives are not to tempt or aggravate the deer. ii). Site personnel are to ensure they keep at least <b>50 metres</b> away from all deer.	4	2	8	CLOSE MONITORING	i) All deer bites and or scratches will be treated immediately - If there is concern for infection then operatives will be taken to the nearest NHS hospital	3	2	6	CLOSE MONITORING
Injury to animal due to work equipment	Operatives & other persons in the vicinity	i). The working area will be secured by Heras fencing with a controlled access gate - this will ensure deer and other wild animals are unable to gain access throughout the duration of the project.	3	2	6	CLOSE MONITORING	i). All work equipment will either be locked away within the site compound or removed off site at the end of each day. ii). Where removal of equipment is not practicable, site operatives will ensure site equipment is left safe and without risk to wild animals.	2	2	4	ACCEPTABLE
(Deer) Ill-health through digesting site materials and waste	Operatives & other persons in the vicinity	i). All waste produced from the work activity will be swiftly placed into nearby waste skips and or bins. ii). Where possible, GPF Lewis will minimise the amount of waste material produced through the duration of the project.	5	3	15	ACTION REQUIRED	i). Waste skips and bins will be covered and inaccessible to avoid deer and other animals from consuming site waste. ii). All site waste will be collected on a regular basis to reduce hoarding and avoid loose waste from spreading through the site. iii). Waste skips and bins will be secured within the site compound, segregated by Heras fencing.	5	1	5	CLOSE MONITORING

<b>Contact with Deer feces and urine</b>	Operatives & other persons in the vicinity	i). Operatives will ensure to wear appropriate gloves when working low to ground level. ii). Large quantities of feces are to be cleared away from the work area before the work activity can continue.	3	3	9	CLOSE MONITORING	i). If working within the vicinity of larger quantities of feces or urine, operatives are to ensure they apply appropriate PPE (i.e. respiratory mask, gloves and safety glasses).	3	1	3	ACCEPTABLE
<b>Injury to animal due to work environment</b>	Operatives & other persons in the vicinity	i). Any dangerous equipment, materials, tools or environmental alterations (i.e. holes) will be protected or relating risks minimised to reduce the chance of harm. ii). Barriers will be used to segregate any exposed holes or ' <b>danger areas</b> ' that pose a risk.	3	4	12	ACTION REQUIRED	i). Heras fencing (surrounding the work area) will be checked on a regular basis to ensure wild deer are unable to access the site or injury themselves from damaged fence wiring.	3	2	6	CLOSE MONITORING
<b>Animal contact with moving vehicle</b>	Operatives & other persons in the vicinity	i). Vehicles are to drive slowly to and from the work area and surrounding landscape to avoid any contact with individual deer or herds. ii). If a deer crosses in front of your vehicle, wait a few moments before moving on as deer are typically in herds and others may well follow the actions of the first.	5	3	15	ACTION REQUIRED	i). Use your horn. In some cases, using your horn will scare the deer and following deer off. ii). Always stay alert - some deer may graze by the side of the road, in this case drive slowly and brake firmly/calmly if one decides to cross the road. <b>Deer are unpredictable, expect them to maneuver in any way.</b>	5	1	5	CLOSE MONITORING
<b>Nuisance Noise</b>	Operatives & other persons in the vicinity	i). Site personnel will ensure noise is kept to a minimum to reduce aggravating or stressing deer during their mating/parenting season.	3	3	9	CLOSE MONITORING	i).	3	3	9	CLOSE MONITORING
<b>Infection / potential diseases through bites and scratches</b>	Operatives & other persons in the vicinity	i). If deer or other wildlife approach or gradually approach an operative or the working area, operatives are to stop work, find a safe area (vehicle or building) to wait until the deer pass. This will significantly reduce the likelihood of contact and or bites and scratches. ii). Operatives will be required to wear long sleeve workwear and gloves throughout the duration of the project (unless it is confirmed that the risk of scratches and or bites is minimal).	3	3	9	CLOSE MONITORING	i). If it is deemed necessary, operatives will be taken to hospital if there is a concern of infection through a bite or scratch.	3	1	3	ACCEPTABLE