

Ref: 24/54720/A
Date: March 2024
Prepared by: J.McLoughlin

CLIENT:-
Richard James Hastings
Architecture
Wortan Park
Cassington
OX29 4SX

PROJECT:-
34 Nassau Road
Barnes
SW13 9QE

Structural Engineering
Notes Including
Construction Method
Statement



Consulting Structural & Civil Engineers

16 Upper Woburn Place
London
WC1H 0AF

Tel: 0203 741 8042
E-mail: london@dsagroup.co.uk

Contents

1.0 Introduction	1
1.1 Statement of Objectives	1
1.2 Overview of Research	1
1.3 Structural Appraisal.....	2
2.0 Research/Building Appraisal.....	3
2.1 Site Location.....	3
2.2 Existing Structure Summary	4
3.0 Proposed Structure	6
3.1 Structural Proposals.....	6
3.2 Loadings.....	8
3.3 Impact of the Proposed Development on Existing Trees	8
4.0 Ground Conditions.....	9
4.1 Ground Conditions.....	9
4.2 Heave and Settlement	9
4.3 Site Hydrology/Groundwater	9
5.0 Movement Assessment	10
5.1 Ground Movement Assessment.....	10
5.2 Movement Monitoring Method	11
6.0 Construction Method	13
6.1 Proposed Demolition and Construction.....	13
6.2 Site Set Up.....	13
6.3 Initial Temporary Works.....	14
6.4 Reinforced Concrete Underpinning/Basement Construction	14
6.6 Principal Contractor Responsibilities.....	16
6.7 CDM Regulations 2015.....	18
7.0 Conclusions	20

1.0 Introduction

David Smith Associates Consulting Structural & Civil Engineers have been commissioned by Richard James Hastings Architecture on behalf of the property owners to carry out a construction method statement for the redevelopment of 34 Nassau Road, London.

This report has been developed with reference to the London Borough of Richmond Upon Thames basement guidance to ensure that the key structural engineering planning considerations are addressed.

This report forms part of the application for planning permission for the proposed subterranean works to this property.

1.1 Statement of Objectives

This study provides research and analysis of the existing structure for the proposed single storey basement and redevelopment of the house. Whilst the study identifies the existing site's capacity for the new construction there are two primary objectives of the study.

- How the proposed basement structure is to be constructed? This includes proposed construction materials, layout of the proposed temporary structural framework and the temporary sequence of works.
- How the proposed superstructure is to be constructed? This includes proposed construction materials, layout of the proposed structural framework, allowable loadings and temporary works.

1.2 Overview of Research

DSA have attended site to ascertain the existing structural format of the property, including the existing foundation details and bearing stratum on site. The above site investigations, including the recommendations given in the Geotechnical Report, form the basis of our design proposal.

This documentation focused on the proposed method of construction and method of works for the basement structure including small elements of architectural information. In addition to this, we have reviewed the preliminary geotechnical report and currently base our designs on the data within the document.

This document is based upon the planning drawings produced by the Architect and should be read in conjunction with their current drawings and documentation.

1.3 Structural Appraisal

British Standards and relevant Codes of Practice have been used in the preparation of our structural analysis. The codes of practice used within the assessment listed in the below table.

Loadings	[BS 6399 - Part 1:1996, Part 2:1997, Part 3:1988] [BS 648:1964]
Concrete	[BS 8110 - Part 1:1997, Part 3:1985] [BS 8007 : 1987]
Foundations	[BS 8004:1986] [BS 8002 : 1994]
Timber	[BS 5268 - Part 2:2002]
Masonry	[BS 5628 - Part 1:2005, Part 2:2005, Part 3:2005]
Steelwork	[BS 5950 - Part 1:2000, Part 3:1990, Part 5:1987, Part 8:1990] [BS 2853:1957]
Temporary Works	[BS 5975 : 2019]

2.0 Research/Building Appraisal

2.1 Site Location

34 Nassau Road is located in the centre of Nassau Road close to the junction of Lowther road. The property is arranged as a semi-detached property. The property is a three-storey property. The neighbouring properties on Sutherland Avenue are of comparable footprint and height. The age of the properties and its neighbours date to the early-20th century.




Figure 1 from Google Maps – 34 Nassau Road

London Tube maps indicate that the property is approximately 2000m from the district line.




Figure 2 from Google Maps – Proximity of Tube Lines

2.2 Existing Structure Summary

The properties on Nassau road were constructed during the early 20th Century. It is a semi-detached structure.

Given the age of the redevelopment, it can be reasonably assumed that the structure is of traditional construction with load-bearing masonry walls/steel beams with supporting timber floors and a cut timber butterfly roof structure. The entrance to the property is to the front elevation with access over vault below.

The existing foundations are shallow stepped brick corbels. The original corbel foundations are likely to be founded into the made ground.

The stability of the existing structure is provided by the semi-detached nature, with floors and roofs acting as diaphragms to transfer any horizontal forces into the masonry walls. The roof and floor structure help to laterally restrain the front and rear walls to the property.

Existing architectural drawings indicate the layout of the existing structures, and we also confirm the existing structure is generally in good structural condition. From our research it would appear that there are no basement structures to the surrounding properties. If any additional basements are present DSA are to be informed to revise details accordingly.

The existing structure is generally in adequate structural condition and has been well maintained over its life.

3.0 Proposed Structure

3.1 Structural Proposals

The main elements to the proposed re-development of the property is the construction of a new single storey basement beneath the property and protruding into the rear garden forming a lightwell area. In addition to the above the internal layouts will be redeveloped.

The basement structure generally reflects the footprint of the existing property and is approximately 210m² in area at basement level and 588m³ in volume. The formation level for the proposed structure is at basement level, which is approximately 4.15m below the existing external levels.

The new basement structure will be constructed using traditional concrete underpinning to the loadbearing masonry walls. This construction will aid in keeping the excavated basement area dry during the construction process.

A reinforced concrete shell will be constructed as the permeant basement structure. The basement structure floor will be constructed using a traditional concrete slab. The slab assists in propping the base of the concrete walls between elevations to assist in the prevention of sliding and overturning.

The basement structure will form a watertight enclosure by using a combination of water-resistant slurry to the face and between sections of retaining wall. Additionally, an internal waterproof drainage system (Delta Membrane Systems) will be used to prevent the ingress of water.

New steel and concrete framework will be provided at floor levels to provide adequate support to the proposed new walls and floor structures during the new construction. These steel frames will be supported from external party walls.

New internal partitions and external walls will be constructed in masonry and lightweight stud to ensure that additional dead loadings are minimised. Structural walls to staircases and service risers will be constructed in traditional blockwork construction.

We confirm that the provision of the reinforced concrete retaining walls and underpin foundations will be suitable for the proposed basement extension. The vertical and horizontal loadings from the structures above will be transferred down the underpinning and the load

distributed beneath. This distribution of load will help spread the increased loads from the vertical extension. The construction of the reinforced concrete retaining walls is cast in a sequenced bay formation which will reduce the risk of movement. This is an accepted method of construction, and we see no problems with the structural proposals.

3.2 Loadings

The assessment of the existing building has been based on the following proposed Imposed Loadings.

Typical Residential	1.5kN/m ²
Toilets/stairs/corridors/landings	1.5kN/m ²
Lightweight Partitions	1.0kN/m ²
Gym	5.0kN/ m ²
Car Parking	2.5 kN/m ²

Proposed Dead Loadings are as specified within BS648 Schedule of weights of Building materials.

3.3 Impact of the Proposed Development on Existing Trees

No arboricultural report has been undertaken at this stage.

4.0 Ground Conditions

4.1 Ground Conditions

The site is generally flat lying and surrounded by residential developments of similar age and style.

The BGS map showed the site to be located directly upon the London Clay Formation with no overlying superficial deposits.

The bore hole investigation revealed that the soil composition consisted of made ground material up to a depth of 1.20 meters below ground level (BGL). From 1.2 to 2.0 meters, there is a layer of Kempton Park gravel member characterized by orange, brown, very sandy clay. Between 2.0 and 4.0 meters, there is light brown, very sandy gravel. It's noteworthy that groundwater was detected at approximately 2.8 meters below ground level from the borehole location, which equates to 4.2 meters below the existing ground floor level and beneath the proposed basement formation level.

An allowable gross bearing value of 200kPa has been taken.

The soil has been found to be contaminated after intrusive investigations in the rear garden at approx location of new swimming pool only (TP2 & TP3). Refer to the G&W remediation strategy in Appendix D for removal / remedy details.

4.2 Heave and Settlement

The foundations have been designed to consider the potential heave and settlement. The retaining wall has been designed to limit settlement and we do not expect any heave movement.

4.3 Site Hydrology/Groundwater

It is considered that the flow of ground water around the basement will not be affected by the new construction. The relatively small size of the basement's footprint combined with the small extent of depth affected compared with the approximate zone of gravels indicates that the flow of water should not be impeded.

In general, the "natural" trend in groundwater flow directions within the Secondary Upper Aquifer would originally have tended to be towards the old river courses incised in the River

Terrace Deposits which have largely been culverted. This is believed to be the case of the old Westbourne River and surrounding ground water.

5.0 Movement Assessment

5.1 Ground Movement Assessment

All structural alterations, including excavations and underpinning, alter the way buildings transfer loads to the ground. This can cause minor movements or settlements within the main building and neighbouring properties.

By detailed planning and precautions, movements during the construction process will be minimised. However, it is required to observe such movements as they occur, and it is assumed that a dilapidation and photographic survey of the existing buildings and adjoining buildings will be carried out prior to commencement of construction works.

All materials, workmanship and practice shall comply in general with the requirements of the relevant standards. However, the particular requirements of the engineering drawings and specification, including those related to structural movement and tolerances shall take precedence over other standards.

Following a detailed review of the permanent and temporary works we confirm that the works are generally estimated to fall within damage category 1 or 0. We confirm that this is satisfactory.

Monitoring will need to be carried out to assist in recording any movement. The temporary works design associated with the construction and associated temporary works will assist in minimising the effects of the Works on the existing buildings, but we cannot guarantee that movements will not occur.

5.2 Movement Monitoring Method

Fixed monitoring retro reflective targets are to be affixed to the neighbouring party walls.

Targets will be measured two weeks prior to the commencement of building works and at weekly and then fortnightly intervals as the work progresses to assess whether there is movement of the structure.

A report will be supplied after each visit determining any measured movement.

Target Installation

Reflective reference targets will be placed around the worksite outside the zone of influence. The reference & monitoring targets on the buildings will be retro reflective targets affixed with a strong yet ultimately removable adhesive. This is an economical and effective solution for measurement at this level. Where required some targets will be mounted on small plastic brackets to allow tangential observation.

It is assumed that safe access at height will be provided by the client, and that they will arrange all third-party agreements to install the targets on neighbouring properties.

Observation Stations

A site grid will be set up with the referenced retro targets fixed to stable structures outside the area of influence. These reference datum points will be observed prior to each observation session. A minimal total station traverse will be used to observe the internal targets. All the initial observations will be related to OS datum via GPS observations.

Observation Equipment

The observations will be made on each occasion with a Leica TS30 which is capable of sub second and sub millimetre measurement. It is an instrument designed particularly for this type of task.

Accuracy of Measurement

We would expect that the relative accuracy would be +/-1.0mm to the retros. The absolute accuracy between all targets is more likely to be +/-2mm. The accuracy generally depends on the accessibility of the measurement position. Ideally, we would wish to minimise any

transferring of control position (traversing) but this depends on the site activity at the time and therefore the sight-lines to targets that are possible.

Trigger Values

Amber - Cumulative movement of more than +/-5mm.

Red - Cumulative movement of more than +/-8mm.

Trigger Actions

Amber - All parties will be informed that the amber trigger level has been reached/exceeded. The sequence of works and methodology will be reviewed by interested parties.

Red - All interested parties will be informed that the red trigger level has been reached/exceeded.

Works in the affected area will be made safe and suspended. A meeting will be held on site with all interested parties to review the sequence of works and the methodology and agree on any revisions to procedures which may be considered necessary.

At code red monitoring should be increased to alternative days (i.e. 3 / 4 times weekly).

The monitoring frequency will be reviewed commensurate with the rate at which movements develop.

6.0 Construction Method

6.1 Proposed Demolition and Construction

A significant factor affecting the choice of structural solution for the basement works includes preventing movement, settlement and the risk of collapse of existing structures when the current permanent horizontal support provided by the ground is removed.

The permanent works will need to be constructed in a manner that ensures that the existing masonry structures are continuously supported both vertically and horizontally without undue movement both during the construction works and in the final state.

The immediately adjoining properties will be monitored for movement and damage during the initial installation of the underpinning, excavation, construction and initial transfer of loads to the permanent floors and walls. All measures will be subject to agreement with the owners and occupiers of these premises under the Party Wall Act 1996.

To maintain structural integrity to the building and allow works to be carried out, a tried and tested method of underpinning is proposed. This involves the ground being excavated in alternate sections underneath the existing walls and reinforced concrete shuttered and poured under the exposed existing foundations. Once the concrete has achieved sufficient strength the same process is then applied to the adjacent sections ensuring uniform structural support at all times, when this is completed the floor level can be lowered to the base of the basement slab and the basement formed from reinforced waterproof concrete.

6.2 Site Set Up

1. Erect site hoarding to the agreed layout and make site boundaries secure.
2. Set up site office, welfare and toilets to the agreed layout
3. Perform a detailed survey of 34 Nassau Road and adjacent properties to confirm the assumed structure and to determine the size and level of the existing neighbouring foundations.

6.3 Initial Temporary Works

1. Install external scaffold frame for full height and enclose the existing roof structure.
2. Soft Strip using appropriate plant and hand tools to remove any non-loadbearing elements, suspended ceilings fixtures and fittings, electrical and mechanical systems skirting's door frames etc.
3. Isolate existing services.
4. Install temporary supports to support existing roof structure
5. Install RMD horizontal supports at second floor level
6. Remove internal structure down to second floor level
7. Install RMD horizontal supports at first floor level
8. Remove internal structure down to first floor level
9. Install RMD horizontal supports at ground floor level
10. Remove internal structure down to ground floor level
11. Install pile and needle beams to allow removal of rear and side walls
12. Demolish rear wall and side walls to allow ground floor walls to be completely demolished
13. Remove ground floor structural slab
14. Reduce ground Locally to 500mm below ground floor level or to U/S of footing whichever deeper.
15. All existing internal foundations and drainage to be grubbed out as necessary.
16. Bung existing drainage system at ground floor level within the front drive to prevent backup from existing drainage system

6.4 Reinforced Concrete Underpinning/Basement Construction

Due to the extents and depth of underpinning required, it is likely to necessitate a single-phase underpinning arrangement to the basement structure generally.

1. Excavate down to the base of the underpinning in the sequence provided and cast the reinforced concrete wall and underpinning to the existing walls. (Provide vertical sacrificial props as necessary if underside of existing corbeling is in poor condition)

Ensure underpin trench is fully shored using M8 sheet piles and propped horizontally with acrow props. After each section of underpin is cast the working trench should be backfilled with arisings to ground level.

2. Dry pack to be provided between top of underpinning and underside of existing footing. Snap off corbel as necessary. If existing concrete footings are found dowel bar tie into underpin section vertically.
3. It may be necessary to provide ground water control during the construction works. If soils encountered appear to be unstable, loose or saturated consideration should be given in to splitting the vertical height of the underpin.
4. Once all underpins have been cast the existing ground level is to be excavated to 300mm above the base of the first stage of horizontal props. Wailing beam and horizontal props are to be installed as the excavation progresses to provide adequate support.
5. Repeat stages 4 until formation level is reached.
6. Excavate to formation level of basement level.
7. Repeat stages above until pool formation level is reached.
8. At formation level fix reinforcement and cast the new basement reinforced slab, including new drainage and sump/pump points required for the waterproofing and Plant Room.
9. Install scaffold frame to create working platform from basement formation level.
10. Install new padstones to the proposed ground floor steel beams
11. Install new steelwork at ground floor level and lay ground floor metal deck and reinforcement.
12. Cast and cure new concrete ground floor structure.
13. Install new lining walls and fully tie to top of the new retaining structure to ensure retaining structure is fully propped in the permanent case.
14. Remove the previously installed horizontal temporary props to the underpin sections leaving propping to the levels above
15. Remove all temporary propping as construction progresses when concrete is fully cured.
16. Install waterproofing as necessary.

6.5 Principal Contractor Responsibilities

The Contractor is entirely responsible for maintaining the stability of all existing buildings and structures, within and adjacent to the works, and of all the works from the date of possession of the site until practical completion of the works.

The contractor shall install and maintain all necessary temporary works and shall produce a Temporary Works Register. The temporary works proposals shall be checked and calculations and signed off by a qualified TWC (Temporary Works Co-Ordinator).

Under no circumstances will any structural alterations be carried out prior to the project structural engineer commenting on the contractor's temporary works proposals.

The contractor is to familiarise himself with the building and its structure so that he is aware of the nature and magnitude of the loads to be supported.

Particular care is to be taken to ensure that temporary props are regularly inspected and remain adequately seated and tightened so that support to the structure above is not allowed to yield during building operations.

The contractor is to ensure that any temporarily propped structure is adequately wedged, pinned or packed off the permanent works using suitably sized and spaced steel shims fixed in position prior to removal of any temporary supports.

In addition, the contractor shall ensure that loads are transferred from temporary supports/props to the permanent structure without resulting in excessive deflection/movement of the temporary or permanent structure. The contractor shall assess the need for jacking or pre-deflection of permanent structural members prior to transferring loads from temporary supports/props to ensure that deflections of the permanent structure, when loaded, does not result in excessive deflection due to slack connections or any damage (including cracking) to any of the permanent structures or buildings, etc.

The contractor shall ensure that any completed or partially completed structural element is not overloaded. Details of design loads may be obtained from the structural engineer upon request.

All temporary works to support the sides of excavations for new foundations shall be designed in accordance with BS 8000 part 1: 1989 and any other relevant approved documents.

The designated Temporary Works Co-Ordinator (TWC) should be employed to oversee all temporary works elements during all construction stages. He may be assisted on site by a Temporary Works Supervisor (TWS). If a variation to any Temporary Works Design is required by on site conditions the installation shall be stopped. The variation must then be checked or modified by the Temporary Work Designer (TWD) and approved by the Temporary Works Co-Ordinator prior to continuing with the installation.

6.6 CDM Regulations 2015

This particular project will require careful consideration by all parties in regards to their roles and responsibilities under to the 2015 CDM (Construction and Design Management) Regulations. The particularly onerous requirements will revolve around the permanent design works and temporary design works and installation for the project. There will therefore need to be a carefully controlled process where the procedures and methodologies are detailed and then followed by the appropriate designers and contractors.

The primary concern with this project is the temporary works processes that will need to be managed initially by the design team and subsequently prior to works commencing on site by the Principal Contractor and his Temporary Works Design Team.

This will entail the production of a Temporary Works Register by the Temporary Works Co-Ordinator for the project who will be appointed by the Principal Contractor. The Temporary Works Co-Ordinator will then need to liaise with the Temporary Works Designers as well as the individual sub-contractors. This is to ensure that at all times the works and adjoining properties are safe from any structural instability or failure. This will then ensure the safety of the site personnel, the adjoining occupiers and the general public. The Principal Designer for the project will also have an obligation to ensure that this is carried through from the design phase through into the construction phase. The Principal Designer will need to liaise with the Temporary Works Designer prior to any temporary works being designed and executed on site. This is to ensure that continuity of any methodologies and understandings of the permanent works are transferred through to the construction phase and any temporary works design requirements.

Therefore, there will be a considerable amount of liaison between the Principal Designer and the Principal Contractor to ensure that this is managed efficiently and accurately and hence significantly reduce the risk of any failures.

The Client themselves will need to be aware of all of these processes going on as part of their project delivery. In addition to this, they will also share the responsibility with the Principal Contractor for all the welfare facilities and accommodation required for the site personnel.

This will be particularly tricky in relation to the significant site constraints with regards to space. However, this is something that can be resolved within the pre-start planning phase and as part of any tender appraisal process.

Above ground level, the project is fairly straightforward and nothing in the preliminary proposals would suggest that the usual construction methodologies for a structure of this size, type and framing are out of the ordinary. Therefore, they should be well within the capabilities of a competent contractor.

There will be the usual requirements for a Pre-Construction Information File to be prepared by the Principal Designer in conjunction with the Client. This will need to include a significant amount of documentation in regards to the adjoining buildings, site geology, services and any other unusual hazards.

Following this and prior to works commencing on site, the Principal Contractor will need to prepare his Construction Phase Plan which should be sufficiently developed to allow works commence on site. Within this document there will be procedures outlined for the works themselves along with the temporary works management processes.

During the construction phase and following the completion of the building the contents and documentation associated with the Health & Safety File will need to be prepared. This is usually carried out by the Principal Designer in conjunction with the Principal Contractor. The file itself will then be presented to the Client shortly after completion of the building. It is normally then made readily available for any users of the building with regards to maintenance and, operations and any alterations / extensions in the future. Ideally a copy should be placed with the Deeds for future buyers and users of the property.

7.0 Conclusions

7.1 Evaluation of Project


Using current good practice in executing the works, it is considered that the proposed development at 34 Nassau Road can be realised whilst maintaining adequate temporary vertical and horizontal support to the ground and to all the surrounding masonry structures.


The final form of the basement construction will minimise any potential ground movements and will new create a load path for vertical and horizontal loads that does not overload the surface geology.

The proposed development does not increase the area of hard standing impermeable to rain and as such does not adversely impact on the existing site hydrology or increase surface water discharge volume from site.

Detailed site investigation, design calculations, drawings and method statements will be produced prior to commencement onsite for issue to the contractor, building control and party wall surveyors. Any hazards remaining after design statement will be developed as the design progresses to highlight residual design risks outside those expected in standard construction.

8.0 Certification

Signed: 	Title: Designer
Name: Joseph McLoughlin	Date: March 2024

Signed: 	Title: Checker
Name: David Smith	Date: March 2024

I certify that the staff who have prepared the above Design and Check are competent to carry out their duties and that they have used reasonable professional skill and care.



Eur Ing **David Smith** BSc(Hons), CEng, MICE, MStructE, CMaPS, MFPWS, FCABE, ACI Arb

**APPENDIX A
DRAWINGS**

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:

1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

- Notes**
- IF IN DOUBT - ASK !!! DO NOT SCALE
 - THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
 - ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
 - ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
 - CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
 - ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
- CONCRETE MIX SPECIFICATIONS**
- SPECIAL FOUNDATION PANELS**
CONCRETE MIX TO BE RC50 (C40/50 STRENGTH CLASS) WITH A MINIMUM CEMENT CONTENT OF 340kg/m³ AND A MAXIMUM WATER/CEMENT RATIO OF 0.45.
MAXIMUM AGGREGATE SIZE TO BE 20mm.
 - BASEMENT SLAB**
CONCRETE MIX TO BE RC35 (C28/35 STRENGTH CLASS) WITH A MINIMUM CEMENT CONTENT OF 280kg/m³ AND A MAXIMUM WATER/CEMENT RATIO OF 0.60.
MAXIMUM AGGREGATE SIZE TO BE 20mm.
 - CONCRETE TO BE WELL VIBRATED TO ENSURE A SOLID MASS FREE FROM VOIDS
 - ALL WATERPROOFING TO CONTRACTORS DETAILS AND SPECIFICATION.
 - 50mm CONCRETE BLINDING TO BE INCORPORATED BELOW SPECIAL FOUNDATION WALL PANEL BASE AND BASEMENT FLOOR SLAB.

NOTE:

NO GROUND WATER IS EXPECTED FOLLOWING RESULTS OF BOREHOLE INVESTIGATION HOWEVER, IF GROUND WATER IS BREACHED, WORKS ON SITE TO STOP. DSA TO BE INFORMED AND PROVIDE PROPOSALS

NOTE:

ALL EXISTING PARTY WALL THICKNESSES ARE ASSUMED TO BE 330mm THK. TO BE CONFIRMED BY THE CONTRACTOR PRIOR TO COMMENCEMENT OF WORKS.

NOTE:


ALLOW FOR LOCALLY FORMING POCKETS TO TOP OF WALLS IN AREAS TO SEAT LOWER GROUND FLOOR SUPPORT BEAMS WHERE REQUIRED (TBC FOLLOWING TRIAL HOLLS).

SLAB LEGEND

450mm THICK CONCRETE SLAB WITH 4No. LAYERS B1131 MESH (2No. TOP, 2No. BTM) WITH 40mm COVER (50MM CONCRETE BLINDING)

NOTE, FINISHES TO BE CONFIRMED BY ARCHITECT

NOTE, B1131 MESH ALTERNATE LAYERS OF DOUBLE MESH REVERSED AND ROTATED AND LAYERS PLACED TOGETHER



BASEMENT PLAN
(SHOWING BASEMENT SEQUENCING & SLAB)

1:50

250mm THICK R.C. CONCRETE WALL TO AID IN SUPPORTING BEAMS. WALL TO BE INSTALLED PRIOR TO INSTALLING STEELWORK

NOTE:

NUMBERING DENOTES SEQUENCE FOR CASTING OF BASEMENT WALL SECTIONS (MAX 1000mm WIDE), EACH SECTION TO BE CURED PRIOR TO MOVING TO THE NEXT SECTION IN SEQUENCE

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE **PRELIMINARY**

CLIENT
RJH ARCHITECTURE

CONTRACT
**34 NASSAU ROAD
LONDON**

TITLE
PROPOSED BASEMENT LAYOUT

ARCHITECT
RJH ARCHITECTURE


DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620 8 Duncan Close
Email: northampton@dsagroup.co.uk Moulton Park
Website: www.dsagroup.co.uk Northampton NN3 6WL


DRAWING NUMBER	24	54720/01	REVISION P1
----------------	----	----------	-------------

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS



TYPICAL SPECIAL FOUNDATION WALL PANEL

1:20



TYPICAL DELTA MEMBRANE SYSTEM DETAILS

TO BE DESIGNED BY SPECIALIST

1:10

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:

1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

Notes

- IF IN DOUBT - ASK !!! DO NOT SCALE
- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
- ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
- ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
- CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
- ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
BASEMENT DETAILS

ARCHITECT
R/JH ARCHITECTURE

DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:20 & 1:10 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620 8 Duncan Close
Email: northampton@dsagroup.co.uk Moulton Park
Website: www.dsagroup.co.uk Northampton NN3 6WL

DRAWING NUMBER	24	54720/02	REVISION	P1
----------------	----	----------	----------	----

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:


1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.


Notes

1. IF IN DOUBT - ASK !!! DO NOT SCALE
2. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
3. ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
4. ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
5. CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
6. ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.



SECTION 'A-A'

1:50



SECTION 'B-B'

1:50

NOTE:
NO GROUND WATER IS EXPECTED FOLLOWING RESULTS OF BOREHOLE INVESTIGATION HOWEVER, IF GROUND WATER IS BREACHED, WORKS ON SITE TO STOP. DSA TO BE INFORMED AND PROVIDE PROPOSALS

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
PROPOSED BASEMENT SECTIONS

ARCHITECT
R/JH ARCHITECTURE

DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620 8 Duncan Close
Email: northampton@dsagroup.co.uk Moulton Park
Website: www.dsagroup.co.uk Northampton NN3 6WL

DRAWING NUMBER	24	54720/03	REVISION	P1
----------------	----	----------	----------	----

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.


CONSTRUCTION:

1. N/A


FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

- Notes**
- IF IN DOUBT - ASK !!! DO NOT SCALE
 - THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
 - ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
 - ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
 - CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
 - ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
 - STEELWORK NOTES**
ALL STEELWORK TO BE GRADE S355 TO B.S.5950-2. ALL MATERIALS TO COMPLY WITH B.S. 5950:2000 AND TO B.S.C.A.1/89 - NATIONAL STRUCTURAL STEELWORK SPECIFICATION
 - ALL STEELWORK TO BE SHOT BLASTED TO SA 2.5 OR MECHANICALLY WIRE BRUSHED TO REMOVE ALL SURFACE CONTAMINATION, RUST OR MILLISEAL AND HAVE 2 COATS OF ZINC PHOSPHATE PRIMER APPLIED TO ACHIEVE A MINIMUM DRY FILM THICKNESS OF 75 MICRONS PER COAT, PRIOR TO SITE DELIVERY. AFTER ERECTION OF STEELWORK IS COMPLETE ANY DAMAGED SURFACES TO BE MADE GOOD WITH 2 COATS OF ZINC PHOSPHATE PRIMER TO ACHIEVE A MINIMUM DRY FILM THICKNESS OF 75 MICRONS PER COAT.
 - GRADE 4.6 BOLTS TO B.S.4190 AND GRADE 8.8 BOLTS TO B.S.3692. ALL BOLTS AND NUTS TO BE HOT DIP SPUN GALVANISED TO B.S. 729. A ROUND WASHER, TO B.S. 4320 AND HOT SPUN GALVANISED TO B.S. 729, TO BE PROVIDED UNDER EVERY NUT TO MINIMISE DAMAGE TO COATING. ALL NUTS TO BE CORRECTLY TIGHTENED AND HAVE AT LEAST 2 THREADS PROJECTING BEYOND THE NUT. ALL BOLTS TO HAVE STRUCTURAL THREAD AND ROUND SHANK.
 - FIRE SURROUND TO ALL STEELWORK AS PER ARCHITECTS REQUIREMENTS



TYPICAL FLOOR BEAM DETAIL '1' FOR KINGSPAN MULTI DECK SLAB
1:10




TYPICAL FLOOR BEAM DETAIL FOR KINGSPAN MULTI DECK SLAB
1:10

KEY

- KINGSPAN MULTIDECK MD60 V2 (1.2mm THK) WITH 200mm THK RC28/35 CONCRETE TOPPING AND 1 LAYER A193 MESH LAID CENTRALLY
- 150x150x10 RSA ANGLE FIXED TO WALL WITH M12 RESIN ANCHORS @ 300mm C/C (110mm EMBEDMENT)
- 150x90x10 RSA FLOOR EDGE SUPPORT RESIN FIXED TO WALL USING M10 RESIN ANCHORS @ 300mm C/C (80mm EMBEDMENT)

ALLOW FOR RECESS / PADSTONES TO SUPPORT BEAMS. TO BE CONFIRMED FOLLOWING TRIAL HOLES



BASEMENT PLAN (SHOWING LOWER GROUND FLOOR SUPPORT)
1:50

250mm THICK R.C. CONCRETE WALL TO AID IN SUPPORTING BEAMS. WALL TO BE INSTALLED PRIOR TO INSTALLING STEELWORK

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE
THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION. ©DAVID SMITH ASSOCIATES			
ISSUE	PRELIMINARY		
CLIENT	R/JH ARCHITECTURE		
CONTRACT	34 NASSAU ROAD LONDON		
TITLE	BASEMENT LAYOUT SHOWING STRUCTURE ABOVE		
ARCHITECT	R/JH ARCHITECTURE		
DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 & 1:10 @A1
<p>David Smith Associates Consulting Structural & Civil Engineers</p> <p>Tel: (01604)782620 8 Duncan Close Email: northampton@dsagroup.co.uk Moulton Park Website: www.dsagroup.co.uk Northampton NN3 6WL</p>			
DRAWING NUMBER	24	54720/11	REVISION P1

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.



CONSTRUCTION:

1. N/A


FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

- Notes**
- IF IN DOUBT - ASK !!! DO NOT SCALE
 - THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
 - ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
 - ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
 - CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
 - ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
 - REFER TO DRAWING No. 11 FOR STEELWORK NOTES & DRAWING No. 12 FOR TIMBER NOTES



TYPICAL PADSTONE DETAIL
1:10




TYPICAL FLOOR JOIST TO BEAM DETAIL
1:10

PROPOSED FIRST FLOOR
(SHOWING STRUCTURE ABOVE)
1:50

FIRST FLOOR LEGEND

← TJ2-200x50 C24 TIMBER FLOOR JOISTS AT 400mm CENTRES

--- 200x63 C24 WALL PLATE FIXED TO WALL USING M10 RESIN ANCHORS @ 300mm C/C (80mm EMBEDMENT)



GROUND FLOOR LEGEND

← TJ1-200x50 C24 TIMBER FLOOR JOISTS AT 400mm CENTRES

← R2- 300x50C24 TIMBER FLAT JOISTS AT 400mm CENTRES

← R3-200x75 C24 TIMBER FLAT JOISTS AT 400mm CENTRES

--- 200x63 C24 WALL PLATE FIXED TO WALL USING M10 RESIN ANCHORS @ 300mm C/C (80mm EMBEDMENT)


PROPOSED GROUND FLOOR
(SHOWING STRUCTURE ABOVE)
1:50


P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE
THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION. © DAVID SMITH ASSOCIATES			
PRELIMINARY			
CLIENT R/JH ARCHITECTURE			
CONTRACT 34 NASSAU ROAD LONDON			
TITLE PROPOSED GROUND & FIRST FLOOR PLANS SHOWING ABOVE STRUCTURE			
ARCHITECT R/JH ARCHITECTURE			
DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1
 David Smith Associates Consulting Structural & Civil Engineers			
Tel: (01604)782620		8 Duncan Close	
Email: northampton@dsagroup.co.uk		Moulton Park	
Website: www.dsagroup.co.uk		Northampton NN3 6WL	
DRAWING NUMBER	24	54720/12	REVISION P1

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

CDM 2015 DESIGNER NOTES
 IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.
 CONSTRUCTION:
 1. N/A
 FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.
 IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

- Notes**
- IF IN DOUBT - ASK !!! DO NOT SCALE
 - THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
 - ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
 - ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
 - CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
 - ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
 - REFER TO DRAWING No. 11 FOR STEELWORK NOTES & DRAWING No. 12 FOR TIMBER NOTES



P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE
THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION. ©DAVID SMITH ASSOCIATES			
ISSUE PRELIMINARY			
CLIENT R/JH ARCHITECTURE			
CONTRACT 34 NASSAU ROAD LONDON			
TITLE PROPOSED SECOND FLOOR SHOWING ROOF SUPPORTS			
ARCHITECT R/JH ARCHITECTURE			
DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1
 David Smith Associates Consulting Structural & Civil Engineers			
Tel: (01604)782620 8 Duncan Close			
Email: northampton@dsagroup.co.uk Moulton Park			
Website: www.dsagroup.co.uk Northampton NN3 6WL			
DRAWING NUMBER	24	54720/13	REVISION P1

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.


CONSTRUCTION:

1. N/A


FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.


- Notes**
- IF IN DOUBT - ASK !!! DO NOT SCALE
 - THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
 - ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
 - ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
 - CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
 - ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
 - REFER TO DRAWING No. 11 FOR STEELWORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
 - ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
 - ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
 - PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
 - TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
 - CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
 - CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWD AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
 - CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.



ROOF PLAN
(PHASE 1, STAGE 1)
1:100



SECOND FLOOR PLAN
(PHASE 1, STAGE 1 SHOWING RMD LAYOUT)
1:100




SECOND FLOOR PLAN
(PHASE 1, STAGE 2)
1:100

SEQUENCE OF CONSTRUCTION (PHASE 1 STAGE '1')


PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

- CAREFULLY REMOVE EXISTING ROOF STRUCTURE AND FINISHES



FIRST FLOOR PLAN
(PHASE 1, STAGE 3)
1:100



SECOND FLOOR PLAN
(PHASE 1, STAGE 3&4)
1:100

SEQUENCE OF CONSTRUCTION (PHASE 1 STAGE '1')

PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

- INSTALL WALING AND HORIZONTAL PROPS AS SHOWN ON PLAN 300mm BELOW EXISTING EAVES LEVEL (TO BE DONE AT SAME TIME AS STAGE '1').

SEQUENCE OF CONSTRUCTION (PHASE 1 STAGE '2')

PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

- CAREFULLY DEMOLISH EXISTING SECOND FLOOR WALLS

SEQUENCE OF CONSTRUCTION (PHASE 1 STAGE '3 & 4')

PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES


- INSTALL WALING AND HORIZONTAL PROPS AS SHOWN ON PLAN 300mm ABOVE EXISTING SECOND FLOOR LEVEL
- CAREFULLY REMOVE SECOND FLOOR JOISTS
- CAREFULLY DEMOLISH INTERNAL FIRST FLOOR WALLS DOWN TO FIRST FLOOR LEVEL
- INSTALL WALING AND HORIZONTAL PROPS AS SHOWN ON PLAN 300mm ABOVE EXISTING FIRST FLOOR LEVEL AND 300mm ABOVE EXISTING LEAN-TO ROOF STRUCTURE
- CAREFULLY DEMOLISH EXISTING LEAN-TO ROOF STRUCTURE AND FIRST FLOOR JOISTS
- CAREFULLY DEMOLISH EXISTING REAR SINGLE STORY STRUCTURE (CAN BE DONE AT ANY TIME TO SUIT PROGRAM)

SEQUENCE OF CONSTRUCTION (PHASE 1 STAGE '5')

PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

- CAREFULLY DEMOLISH EXISTING INTERNAL NON-LOAD BEARING WALLS



GROUND FLOOR PLAN
(PHASE 1, STAGE 5)
1:100

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
ENABLING WORKS
PHASE 1, STAGES 1-5
SHT 1 OF 6

ARCHITECT
R/JH ARCHITECTURE

DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620
Email: northampton@dsagroup.co.uk
Website: www.dsagroup.co.uk

8 Duncan Close
Moulton Park
Northampton NN3 6WL

DRAWING NUMBER	24	54720/21	REVISION P1
----------------	----	----------	----------------

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.


CONSTRUCTION:

1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

- Notes**
- IF IN DOUBT - ASK !!! DO NOT SCALE
 - THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
 - ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
 - ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
 - CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
 - ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
 - REFER TO DRAWING No. 11 FOR STEELWORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
 - ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
 - ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
 - PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
 - TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
 - CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
 - CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWD AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
 - CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.



GROUND FLOOR PLAN
(PHASE 1, STAGE 6)
1:50

SEQUENCE OF CONSTRUCTION (PHASE 1 STAGE '6')


PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

- INSTALL PILING MAT FOR TEMPORARY PILES (DESIGNED BY PILING DESIGNER)
- INSTALL TEMPORARY PILES AND PLUNGE COLUMNS (203x203x60 UC). NOTE PILES TO BE SET OUT TO AVOID CLASHING WITH SPECIAL FOUNDATION BASE.

LEGEND:-

I DENOTES 400 DIA TEMPORARY PILES AND 203x203x60 UC PLUNGE COLUMN
MAX LOAD = 300kN



GROUND FLOOR PLAN
(PHASE 1, STAGE 7)
1:50

SEQUENCE OF CONSTRUCTION (PHASE 1 STAGE '7')

PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

- INSTALL SPREADER BEAMS ON TOP OF 203 UC COLUMN
- INSTALL 203 UC NEEDLE BEAMS @900mm c/c
- CAREFULLY DEMOLISH EXISTING GROUND FLOOR WALLS

LEGEND:-

I DENOTES 400 DIA TEMPORARY PILES AND 203x203x60 UC PLUNGE COLUMN
MAX LOAD = 300kN

--- DENOTES 203x203x46 UC NEEDLE BEAMS @800mm c/c

--- DENOTES 254x254x73 UC SPREADER / NEEDLE BEAMS @800mm c/c

--- DENOTES WALL TO BE DEMOLISHED

--- DENOTES 100x100x10 RSA BRACING BETWEEN COLUMNS

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE **PRELIMINARY**

CLIENT
RJH ARCHITECTURE

CONTRACT
34 NASSAU ROAD LONDON

TITLE
ENABLING WORKS PHASE 1, STAGES 6 & 7 SHT 2 OF 6

ARCHITECT
RJH ARCHITECTURE


DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620 8 Duncan Close
Email: northampton@dsagroup.co.uk Moulton Park
Website: www.dsagroup.co.uk Northampton NN3 6WL

DRAWING NUMBER	24	54720/22	REVISION P1
----------------	----	----------	-------------

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS



CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:

1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

- Notes**
- IF IN DOUBT - ASK !!! DO NOT SCALE
 - THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
 - ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
 - ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
 - CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
 - ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
 - REFER TO DRAWING No. 11 FOR STEELWORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
 - ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
 - ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
 - PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
 - TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
 - CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
 - CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWD AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
 - CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
PILE + NEEDLE SECTION
STAGE '7'
SHT 3 OF 6

ARCHITECT
R/JH ARCHITECTURE

DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:20 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620 8 Duncan Close
Email: northampton@dsagroup.co.uk Moulton Park
Website: www.dsagroup.co.uk Northampton NN3 6WL

DRAWING NUMBER	24	54720/23	REVISION	P1
----------------	----	----------	----------	----


ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

SEQUENCE OF CONSTRUCTION (PHASE 3)

PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

1. INSTALL TOP PROPPING RMD TO LAYOUT ABOVE. PROPPING 300mm ABOVE PROPOSED FFL LEVEL
2. REDUCE GROUND LEVEL TO APPROX. 300mm ABOVE SECOND STAGE PIN AND INSTALL LOWER PROPPING TO LAYOUT SHOWN
3. INSTALL SECOND STAGE RETAINING WALLS AND NEW FOUNDATIONS TO EX BASEMENT WALL (TBC) - INSTALL RMD PROPS AT THIS LEVEL OR 300mm ABOVE BASEMENT FFL WHICHEVER HIGHER
4. REDUCE GROUND LEVEL TO FORMATION LEVEL
5. INSTALL DRAINAGE PUMP CHAMBERS
6. FIX REINFORCEMENT AND CAST CONCRETE BASEMENT SLAB. INSTALL RC WALL
7. (REFER TO SEQUENCING DRAWING FOR DETAILS STAGES FOR PHASES 2-4)




SEQUENCE OF CONSTRUCTION (PHASE 2)

PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

- 1 - INSTALL SPECIAL FOUNDATION AND RETAINING WALLS IN ACCORDANCE TO DSA DRAWING No. 01 AND SPECIAL FOUNDATION SEQUENCE DRAWINGS, TO EXTENT SHOWN.



Notes

1. IF IN DOUBT - ASK !!! DO NOT SCALE
2. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
3. ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
4. ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
5. CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
6. ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
7. REFER TO DRAWING No. 11 FOR STEEL WORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
8. ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
9. ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
10. PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
11. TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
12. CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
13. CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWD AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
14. CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:

1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
ENABLING WORKS
PHASE '2 & 3'
SHT 4 OF 6

ARCHITECT
R/JH ARCHITECTURE

DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1



DRAWING NUMBER	24	54720/24	REVISION
			P1

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:

1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.



- Notes**
- IF IN DOUBT - ASK !!! DO NOT SCALE
 - THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
 - ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
 - ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
 - CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
 - ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
 - REFER TO DRAWING No. 11 FOR STEELWORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
 - ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
 - ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
 - PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
 - TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
 - CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
 - CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWD AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
 - CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.

SEQUENCE OF CONSTRUCTION (PHASE 4)

PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES

STAGES

- INSTALL PADSTONES AND STEEL BEAMS REQUIRED FOR GROUND FLOOR STEEL SUPPORT ABOVE
- INSTALL COLUMNS UP TO FIRST FLOOR LEVEL
- INSTALL BEAMS AT FIRST FLOOR LEVEL REQUIRED TO SUPPORT REAR WALL
- ONCE REAR WALL IS SUPPORTED, REMOVE EXISTING PILES AND PLUNGE COLUMNS. MAKE GOOD SLAB IN BASEMENT



P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
ENABLING WORKS
PHASES '4'
SHT 5 OF 6

ARCHITECT
R/JH ARCHITECTURE

DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620 8 Duncan Close
Email: northampton@dsagroup.co.uk Moulton Park
Website: www.dsagroup.co.uk Northampton NN3 6WL

DRAWING NUMBER	24	54720/25	REVISION	P1
----------------	----	----------	----------	----

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

Notes

1. IF IN DOUBT - ASK !!! DO NOT SCALE
2. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
3. ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
4. ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
5. CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
6. ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
7. REFER TO DRAWING No. 11 FOR STEELWORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
8. ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
9. ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
10. PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
11. TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
12. CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
13. CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWD AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
14. CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:


1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

SEQUENCE OF CONSTRUCTION (PHASE 4)

- PRELIMINARIES: STRIP AND REMOVE NON-LOAD BEARING ELEMENTS, CEILINGS ETC AND ISOLATE EXISTING SERVICES
- STAGES
1. INSTALL REMAINING PADSTONES, GROUND FLOOR SUPPORT BEAMS AND FLOOR ANGLES.
 2. INSTALL KINGSPAN METAL DECK FLOORING AND CAST CONCRETE FLOOR
 3. REMOVE HORIZONTAL PROPS ONCE STRUCTURE IS INSTALLED IN ACCORDANCE TO DSA DRAWING No. 11
 4. CONTINUE BUILDING STRUCTURE UPTO ROOF LEVEL IN ACCORDANCE WITH DRAWINGS 12-13. NOTE RMD HORIZONTAL SUPPORTS ONLY TO BE REMOVED ONCE EACH FLOOR AND ROOF STRUCTURE IS INSTALLED.



BASEMENT PLAN PHASE '5'
1:50

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
ENABLING WORKS
PHASE '5'
SHT 6 OF 6

ARCHITECT
R/JH ARCHITECTURE

DRAWN
JM

CHECKED
TG

DATE
MAR' 24

SCALE
1:50 @A1

DRAWING NUMBER
24

REVISION
P1



Tel: (01604)782620
Email: northampton@dsagroup.co.uk
Website: www.dsagroup.co.uk

8 Duncan Close
Moulton Park
Northampton NN3 6WL

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

Notes

- IF IN DOUBT - ASK !!! DO NOT SCALE
- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
- ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
- ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
- CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
- ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
- REFER TO DRAWING No. 11 FOR STEEL WORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
- ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
- ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
- PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
- TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
- CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
- CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWC AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
- CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.


CONSTRUCTION:

- N/A
- FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.


PHASE 1

- THE EXISTING SLAB HAS BEEN REMOVED AND EXCAVATED DOWN TO TOP OF THE FORMATION LEVEL OF THE EXISTING FOUNDATIONS.
- THE SPECIAL FOUNDATION IS TO BE CONSTRUCTED IN ACCORDANCE WITH THE SEQUENCE HIGHLIGHTED ON PLAN. THE LOCATIONS OF ALL PROPOSED BAYS ARE TO BE MARKED ON THE EXISTING WALLS PRIOR TO COMMENCING WORKS. ALL DRAWINGS, SPECIFICATION AND CONSTRUCTION METHODOLOGY SHOULD BE REFERRED TO PRIOR TO COMMENCING WORKS.
- A SAFE MEANS OF ACCESS/EGRESS IS TO BE PROVIDED AT ALL TIMES DURING THE CONSTRUCTION WORKS.




PLAN
1:25

1 CAREFULLY REMOVE EXISTING SLAB AND EXCAVATE DOWN TO FORMATION LEVEL OF EXISTING FOUNDATIONS



SECTION
1:25


SEQUENCE AS PER DRAWING 01




ELEVATION
1:25

PHASE 2

- EXCAVATE THE PROPOSED SPECIAL FOUNDATION BAYS AT MAXIMUM 1m WIDE STRIPS.
- PROCEED WITH EXCAVATION TO THE PROPOSED FORMATION LEVEL INDICATED ON PLAN.
- INSTALL THE TRENCH SUPPORTS AS INDICATED AROUND THE EXCAVATION AS THE EXCAVATION EXTENDS DOWN ENSURING THE SIDES OF THE EXCAVATION ARE SUPPORTED AT ALL TIMES.
- DEPENDING ON GROUND CONDITIONS ENCOUNTERED AND SOIL PARAMETERS, IT MAY BE A REQUIREMENT TO SUPPORT THE BACK FACE OF THE EXCAVATION. THIS SHALL BE SUPPORTED USING TIMBER BOARDS/TRENCH SHEETS AND BRACED BACK TO THE EXCAVATION FACE IN ORDER TO RESTRAIN THE REAR WALL FACE OF THE EXCAVATION.
- ONCE IT HAS BEEN EXCAVATED, THE UNDERSIDE OF THE EXISTING FOOTING SHALL BE CLEANED OF ANY LOOSE CRUMPLED MATERIAL, TO PROVIDE A SOUND SURFACE TO THE WALL TO BE SUPPORTED.




PLAN
1:25



SECTION
1:25

6 EXCAVATE TO FORMATION LEVEL OF PROPOSED UNDERPIN AND INSTALL TRENCH BOX

8 POSSIBLE BACK SHUTTER IF REQUIRED



ELEVATION
1:25

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
SPECIAL FOUNDATION
SEQUENCING
SHT 1 OF 2

ARCHITECT
R/JH ARCHITECTURE

DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620
Email: northampton@dsagroup.co.uk
Website: www.dsagroup.co.uk

8 Duncan Close
Moulton Park
Northampton NN3 6WL

DRAWING NUMBER	24	54720/27	REVISION P1
----------------	----	----------	----------------

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS

Notes


- IF IN DOUBT - ASK !!! DO NOT SCALE
- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
- ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
- ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
- CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
- ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
- REFER TO DRAWING No. 11 FOR STEEL WORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
- ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
- ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
- PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
- TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
- CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
- CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWC AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
- CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.

CDM 2015 DESIGNER NOTES


IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:


- N/A
 - FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.
- IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.




PLAN
1:25



SECTION
1:25



ELEVATION
1:25



TYPICAL UNDERPINNING TRENCH DETAIL
1:25

PHASE 3

- FIX THE REINFORCEMENT AS PER THE DETAIL.
- THE PINS WILL BE SIDE SHUTTERED ONLY IF THE GROUND IS NOT SELF SUPPORTING. THIS WILL BE ASSESSED AS THE EXCAVATION PROGRESSES.
- INSTALL DOWELS. DOWELS TO BE DRILLED INTO THE PREVIOUS SEQUENCE OF SPECIAL FOUNDATION AS PER DRAWING.
- CORREX BOARD SHALL THEN BE PLACED TO THE FACE OF THE UNDERPIN AND BRACED BACK AGAINST THE EXCAVATION FACE.
- THE CONCRETE SHALL THEN BE DISCHARGED INTO THE SHUTTERED UNDERPIN AND WILL BE COMPACTED USING 110v CONCRETE POKER TO WITHIN 75mm OF THE UNDERSIDE OF THE EXISTING FOUNDATION.
- ALLOW TO CURE FOR 24 HOURS BEFORE DRY PACKING. THE EXCAVATION IS THEN TO BE BACKFILLED AND COMPACTED IN LAYERS NOT EXCEEDING 600mm THICK.
- DRY PACK MORTAR TO BE RAMMED INTO THE VOID USING HEAVY STEEL RAMMING BAR.
- ALLOWING THE DRY PACKING TO CURE FOR 24 HOURS PRIOR TO COMMENCING THE EXCAVATION OF THE NEXT PIN IN SEQUENCE.
- THIS PROCESS SHALL BE REPEATED FOR EACH PIN.

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE
PRELIMINARY

CLIENT
R/JH ARCHITECTURE

CONTRACT
34 NASSAU ROAD
LONDON

TITLE
SPECIAL FOUNDATION
SEQUENCING
SHT 2 OF 2

ARCHITECT
R/JH ARCHITECTURE


DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620 8 Duncan Close
Email: northampton@dsagroup.co.uk Moulton Park
Website: www.dsagroup.co.uk Northampton NN3 6WL

DRAWING NUMBER	24	54720/28	REVISION
			P1

ALL DIMENSIONS TO BE CONFIRMED ON SITE PRIOR TO ORDERING / FABRICATION OF MATERIALS AND COMMENCEMENT OF WORKS




- PHASE 2 - STAGE 1**
(SECTION '1-1')
- STAGES**
- 1a LOCALLY INSTALL FIRST PIN + TEMPORARY WORKS AS SHOWN ON DRAWING 21 TO REMOVE EXISTING REAR WALL AS PHASE '1' WORKS
 - 1b INSTALL GOAL POST TO SUPPORT REAR WALL
 - 1c BREAK OUT REMAINING EXISTING SLAB
 - 1d REDUCE GROUND LEVEL TO U/S EXISTING FOUNDATIONS

- STAGE 2**
- 2a EXCAVATE BAY 1 TO FORMATION LEVEL AND INSTALL VERTICAL TRENCH SHEETING AND HORIZONTAL PROPS TO FOUR '1' DEPTH
 - 2b LOCALLY BREAK OUT CORBEL

- STAGE 3**
- 3a PREPARE FORMATION LEVEL AND LAY REINFORCEMENT
 - 3b CAST WALL AND TOE TO RETAINING WALL
 - 3c REFER TO PERMANENT WORKS FOR WATERPROOFING ETC
 - 3d AFTER A PERIOD OF 48 HOURS, THE 75mm GAP LEFT TO THE UNDERSIDE OF THE EXISTING FOOTING SHOULD BE DRY PACKED
 - 3e BACK FILL BAY 1, REMOVING TRENCH SHEETING AND PROPS AS THE BAY IS BACKFILLED.
 - 3f REPEAT STAGES 2-4, IN NUMERICAL ORDER AS INDICATED ON PLAN FOR 'PHASE 1 FIRST STAGE' POUR


- STAGE 1**
- 1a INSTALL WAILING BEAMS AND RMD PUSH-PULL PROPS AT EXISTING GF LEVEL, APPROXIMATELY 300mm ABOVE THE PROPOSED FFL
 - 1b REDUCE GROUND TO 100mm ABOVE FIRST STAGE TOP LEVEL AND INSTALL RMD PUSH-PULL PROPS
 - 1c REDUCE GROUND LEVEL TO UNDERSIDE OF FIRST STAGE UNDERPINS

- STAGE 2**
- 2a EXCAVATE BAY 1 TO FORMATION LEVEL OF SECOND STAGE UNDERPIN AND INSTALL VERTICAL TRENCH SHEETING AND HORIZONTAL PROPS
 - 2b BREAK OUT TOE
 - 2c PREPARE FORMATION LEVEL AND LAY REINFORCEMENT TO BASE SLAB
 - 2d CAST BASE SLAB AND KICKER
 - 2e REFER TO PERMANENT WORKS FOR WATERPROOFING ETC




PHASE 3 - STAGE 3
(SECTION '1-1')

- STAGE 3**
- 3a FIX REINFORCEMENT FOR RETAINING WALL FOUNDATION SECTION AND PROVIDE WATER BAR TO KICKER. INSTALL DOWEL BARS IN SOIL TO ADJOINING BAYS
 - 3b INSTALL FORMWORK TO RETAINING WALL SECTION AND CAST REMAINING WALL
 - 3c BACK FILL BAY 1, REMOVING TRENCH SHEETING AND PROPS AS THE BAY IS BACKFILLED.
 - 3d REPEAT STAGES 5-7, IN NUMERICAL ORDER AS INDICATED ON PLAN




PHASE 3 - STAGE 4
(SECTION '1-1')

- STAGE 4**
- 4a REDUCE GROUND LEVEL TO UNDERSIDE OF EXISTING PARTY WALL BASEMENT FOUNDATION (EXACT DETAILS TBC)
 - 4b INSTALL LOCAL FOUNDATIONS TO EXISTING BASEMENT TO ACHIEVE FORMATION LEVEL OF PROPOSED BASEMENT
 - 4c REDUCE FORMATION LEVEL TO 300mm ABOVE PROPOSED FFL
 - 4d INSTALL RMD 300mm ABOVE PROPOSED FFL
 - 4e REDUCE GROUND TO FORMATION LEVEL



PHASE 4 - STAGE 1
(SECTION '1-1')

- STAGE 1**
- 1a PREPARE FORMATION LEVEL AND LAY REINFORCEMENT TO BASE SLAB
 - 1b CAST BASE SLAB AND PUMPS ETC - SEE PERM WORKS



PHASE 4 - STAGE 3
(SECTION '1-1')

- STAGE 3**
- 3a REMOVE SCAFFOLD FRAME, INCLUDING WAILING BEAMS AND RMD PROPS. NOTE WAILING BEAMS AND RMD PROPS ARE ONLY TO BE REMOVED WHEN THE CONCRETE TO THE METAL DECK HAS ACHIEVED ITS FULL STRENGTH

Notes

1. IF IN DOUBT - ASK !!! DO NOT SCALE
2. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND ENGINEERS DRAWINGS.
3. ALL WORK TO BE CARRIED OUT IN ACCORDANCE WITH THE RELEVANT BRITISH STANDARDS, CODES OF PRACTICE AND BUILDING PRACTICE.
4. ALL DIMENSIONS TO BE CHECKED PRIOR TO STARTING THE WORKS ON SITE. ANY DISCREPANCIES TO BE REPORTED TO THE ENGINEER IMMEDIATELY.
5. CONTRACTOR TO ASCERTAIN THE LOCATION OF SERVICES ON SITE PRIOR TO STARTING THE WORK.
6. ALL DIMENSIONS FOR CONSTRUCTION ARE TO BE OBTAINED FROM SITE MEASUREMENTS OR ARCHITECTS SETTING OUT DRAWINGS PRIOR TO MANUFACTURE/BUILDING.
7. REFER TO DRAWING No. 11 FOR STEEL WORK NOTES & DRAWING No. 12 FOR TIMBER NOTES
8. ALL TEMPORARY WORKS HAVE BEEN DESIGNED IN ACCORDANCE WITH BS 5975:2008
9. ALL SCAFFOLDING TO BE DESIGNED IN ACCORDANCE WITH NASC TG20:13
10. PRINCIPAL CONTRACTOR TO APPOINT TEMPORARY WORKS COORDINATOR (TWC) TO OVERSEE ALL AREAS OF TEMPORARY WORK UNTIL COMPLETION OF ASSOCIATED WORKS.
11. TWC TO INFORM TEMPORARY WORKS DESIGNER (TWD) OF ANY CHANGES MADE TO TEMPORARY WORKS ON SITE AND GAIN FORMAL SIGN OFF PRIOR TO INSTALLATION.
12. CONTRACTOR/CLIENT TO ENSURE ALL TEMPORARY WORKS DESIGNS HAVE BEEN CHECKED TO THE RELEVANT CATEGORY OF DESIGN CHECK AS DETAILED WITHIN TABLE 1 IN BS 5975:2008
13. CONTRACTOR TO SUBMIT DETAILED METHOD STATEMENT AND SEQUENCE OF WORKS TO THE TWD AND TWC FOR CHECKING PRIOR TO COMMENCEMENT OF WORKS ON SITE.
14. CONTRACTOR TO CONFIRM ANY BUILDING MATERIAL WEIGHTS TO BE STORED IN THE AREA OF TEMPORARY SUPPORT PRIOR TO THE COMMENCEMENT OF WORKS.

CDM 2015 DESIGNER NOTES

IN ADDITION TO THE HAZARDS, AND RISKS NORMALLY ASSOCIATED WITH THE TYPE OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RISKS AND INFORMATION.

CONSTRUCTION:

1. N/A

FOR INFORMATION RELATING TO END USE, MAINTENANCE, DEMOLITION, SEE THE HEALTH AND SAFETY FILE.

IT IS ASSUMED THAT ALL WORKS WILL BE CARRIED OUT BY A COMPETENT CONTRACTOR, WHERE APPROPRIATE, TO AN APPROVED METHOD STATEMENT.

P1	FIRST ISSUE	JM	28.03.24
ISSUE	REVISION	BY	DATE

THIS DRAWING IS THE PROPERTY OF DAVID SMITH ASSOCIATES. IT MUST NOT BE REPRODUCED, COPIED NOR ITS CONTENTS DIVULGED WITHOUT THEIR PERMISSION.
©DAVID SMITH ASSOCIATES

ISSUE **PRELIMINARY**

CLIENT **RJH ARCHITECTURE**

CONTRACT **34 NASSAU ROAD LONDON**

TITLE **SEQUENCE OF CONSTRUCTION SECTION '1-1'**

ARCHITECT **RJH ARCHITECTURE**

DRAWN	CHECKED	DATE	SCALE
JM	TG	MAR' 24	1:50 @A1

DRAWING NUMBER	24	54720/29	REVISION	P1
----------------	----	----------	----------	----

David Smith Associates
Consulting Structural & Civil Engineers

Tel: (01604)782620
Email: northampton@dsagroup.co.uk
Website: www.dsagroup.co.uk

8 Duncan Close
Moulton Park
Northampton NN3 6WL

**APPENDIX B
CALCULATIONS**



◆ **DAVID SMITH ASSOCIATES LLP** ◆ Consulting Structural & Civil Engineers ◆
◆ London ◆ Northampton ◆ Cheltenham ◆ Birmingham ◆
www.dsagroup.co.uk

Design Notes

Job Ref: 24/54720

RE: 34 NASSAU ROAD, LONDON

The following calculations are in respect of our clients brief relating to **specific structural elements listed on the following page(s)**. No responsibility is accepted in respect of other elements of the building. Any assumed bearing stresses must be confirmed on site to the satisfaction of the Building Control Officer.

Dimensions have been obtained from information provided and where no figured dimensions have been provided, scaling has been used. **Dimensions indicated on the following calculations are for design purposes only and must not be used for constructional purposes. All dimensions for construction are to be obtained by site measurements prior to manufacture / building.**

Appended sketches are to demonstrate certain features of the design and are not intended as working drawings. Where shown, details are intended to identify the main structural features. It is assumed that the work will be carried out by experienced and competent personnel, therefore exhaustive detailing is not required.

Where constructional connection details are indicated on these calculations, these shall not be varied. Any proposed changes should be substantiated by calculation, submitted and approved in writing by the Engineer before fabrication is commenced.

Where Building Control approval is required it is essential that this be obtained before the works proceed or materials are ordered. The contractor must ensure the stability of each element, and overall stability of the construction is maintained until all the works are completed.

These calculations and designs are copyright and must not be reproduced, defaced or passed to any other person or persons for any purpose other than as originally intended

DSA LLP VAT REG : 443 6613 95

Eur Ing **David Smith** BSc(Hons), C.Eng, MICE, FStructE, CMApS, MFPWS, FCABE, ACI Arb,
Hitesh Jethwa BSc Eng (Hons), I.Eng, AMI StructE **Steven Ainge** B.Eng (Hons), I.Eng, AMI StructE
Thomas Garrod B.Eng (Hons), **Ben Mason** BSc (Hons), I.Eng, MICE



London
16 Upper Woburn Place
London
WC1H 0AF
0203 741 8042
london@dsagroup.co.uk

Northampton
8 Duncan Close
Moulton Park
Northampton, NN3 6WL
01604 782620
northampton@dsagroup.co.uk

Cheltenham
Unit 2, 1 The Hayloft
Far Peak
Northleach, GL54 3AP
01285 657328
cheltenham@dsagroup.co.uk

Birmingham
Central Boulevard,
Blythe Valley Business Park
Solihull, B90 8AG.
01564 711008
birmingham@dsagroup.co.uk



Our Privacy Notice can be viewed by visiting www.dsagroup.co.uk/privacy-policy



◆ **DAVID SMITH ASSOCIATES LLP** ◆ **Consulting Structural & Civil Engineers** ◆

◆ London ◆ Northampton ◆ Cheltenham ◆ Birmingham ◆

www.dsagroup.co.uk

HEALTH & SAFETY

Where appropriate, the Client will be the/or appoint a, Principal Designer to act on his behalf who will ensure that where applicable the “Construction (Design and Management) Regulations 2015” are adhered to.

The Principal Contractor must at all times ensure safe working practices, maintain the integrity of the existing structures and conform to all the appropriate requirements of the Health and Safety Executive including the “Construction (Design and Management) Regulations 2015”.

The working methods of any hazardous operations must first be discussed with the Principal Designer and the designer prior to commencement.

Below are identified hazards that are either impractical or uneconomic to eliminate at the design stage. The list is not exhaustive and must be read in conjunction with the main contractors own Health & Safety policy.

Hazard	Solution/Precaution/Sequence
Demolition and creation of new openings	To be carried out in accordance with prepared demolition statement ensuring structural integrity of existing building at all times. Openings should follow published procedure in Building Research Establishment publication GBG20 “Removing internal loadbearing walls in older dwellings”.
Scaffolds	Scaffolds erected and used in accordance with BS5973. Scaffolds and propping must be inspected by a qualified person before use and at least once per week to ensure they are fit for use.
Personnel working at height	Works to be properly supervised with personnel provided with safe working platforms.
Lifting	Adequate means for moving and positioning elements to be available. Handling and construction to be carried out in accordance with relevant HSE 7 BS guidelines. Individuals are not to manually lift more than 25kg.
Deep excavation	No one shall enter an excavation deeper than 1.2m without adequately designed temporary shoring being in place. Where foundations are deeper than 2.5m they should be constructed in two pours.
Open trenched footings	Access to unattended trenches to be protected.

DSA LLP VAT REG : 443 6613 95

Eur Ing **David Smith** BSc(Hons), C.Eng, MICE, FStructE, CMApS, MFPWS, FCABE, ACI Arb,
Hitesh Jethwa BSc Eng (Hons), I.Eng, AMI StructE **Steven Ainge** B.Eng (Hons), I.Eng, AMI StructE
Thomas Garrod B.Eng (Hons), **Ben Mason** BSc (Hons), I.Eng, MICE



London
16 Upper Woburn Place
London
WC1H 0AF
0203 741 8042
london@dsagroup.co.uk

Northampton
8 Duncan Close
Moulton Park
Northampton, NN3 6WL
01604 782620
northampton@dsagroup.co.uk

Cheltenham
Unit 2, 1 The Hayloft
Far Peak
Northleach, GL54 3AP
01285 657328
cheltenham@dsagroup.co.uk

Birmingham
Central Boulevard,
Blythe Valley Business Park
Solihull, B90 8AG.
01564 711008
birmingham@dsagroup.co.uk



Our Privacy Notice can be viewed by visiting www.dsagroup.co.uk/privacy-policy



◆ **DAVID SMITH ASSOCIATES LLP** ◆ Consulting Structural & Civil Engineers ◆
◆ London ◆ Northampton ◆ Cheltenham ◆ Birmingham ◆
www.dsagroup.co.uk

Job Ref: 24/54720

RE: 34 NASSAU ROAD, LONDON

Dimensions

1. **All dimensions for construction to be obtained by site measurements prior to manufacture / building**

Steelwork Specifications

1. Unless noted otherwise, all steelwork to be Grade S275 to BS 5950-2. All materials to comply with BS 5950:2000 and to B.S.C.A. 1/89 - National Structural Steelwork Specification.
2. Unless noted otherwise, all steelwork to be shot blasted to SA 2.5 or mechanically wire brushed to remove all surface contamination, rust or millscale and have 2 coats of zinc phosphate primer applied to achieve a minimum dry film thickness of 75 microns per coat, prior to site delivery.
3. Grade 4.6 bolts to BS4190 and Grade 8.8 bolts to BS3692.
4. Unless stated otherwise, all structural connections to have minimum of 2 bolts. Minimum bolt size for any connection to be M16 Grade 8.8 bolts.
5. Fire surround to all steelwork as per Architects/Local Authority requirements but generally cased in a layer of 12.5mm thick plasterboard and skim.
6. For steel within an external wall cavity (this includes shelf angles and plates supporting external skins that are welded to the bottom flange of beams) the steel should be shot blasted to SA2½ and use 450µm coat of solvent free epoxy applied. Alternatively, the steel may be galvanized to a thickness of 85µm and 200µm of heavy duty bitumen applied in two coats.

DSA LLP VAT REG : 443 6613 95

Eur Ing **David Smith** BSc(Hons), C.Eng, MICE, FIStructE, CMApS, MFPWS, FCABE, ACI Arb,
Hitesh Jethwa BSc Eng (Hons), I.Eng, AMIStructE **Steven Ainge** B.Eng (Hons), I.Eng, AMIStructE
Thomas Garrod B.Eng (Hons), **Ben Mason** BSc (Hons), I.Eng, MICE



London
16 Upper Woburn Place
London
WC1H 0AF
0203 741 8042
london@dsagroup.co.uk

Northampton
8 Duncan Close
Moulton Park
Northampton, NN3 6WL
01604 782620
northampton@dsagroup.co.uk

Cheltenham
Unit 2, 1 The Hayloft
Far Peak
Northleach, GL54 3AP
01285 657328
cheltenham@dsagroup.co.uk

Birmingham
Central Boulevard,
Blythe Valley Business Park
Solihull, B90 8AG.
01564 711008
birmingham@dsagroup.co.uk




Our Privacy Notice can be viewed by visiting www.dsagroup.co.uk/privacy-policy

General Notes


Works to be carried out regarding installation of new beams/lintels

All works should be carried out by a competent contractor/builder familiar and experienced with the procedures.

1. All works to comply with current British EN Standards and Building Regulations and to be to good building practice.
2. All new steelwork to be to BS EN 10025 1993: Minimum Grade S275 unless noted otherwise.
3. Any bolts to be Grade 8.8 and zinc plated with washers and nuts.
4. All mortar to be 1: 1: 6 (cement: lime: sand) unless noted otherwise.
5. Where new steelwork or other fabricated components are specified, site dimensions must be undertaken by the builder/fabricator to ensure an accurate fit and adequate clearance, etc.
6. Unless noted otherwise, generally steel beam is to be installed so that its centerline coincides with centerline of the wall it is supporting. In case of cavity walls, this will generally be centerline of the overall thickness of the wall including the thickness of the inner skin, cavity and outer-skin (See also Note 8 for variations).
7. Where multiple beams/lintels are indicated to support existing walls, the exact number of beams/lintel is to be determined by the builder on site to suit thickness of wall(s) prior to commencing works in that area and ordering/fabrication of materials. Report immediately to DSA for further advice if site conditions differ to that indicated on the drawings/details.
8. Scenarios for supporting external walls on single beam:
(a) Typical Arrangement - Beam with Top Plate



(b) Typical Arrangement - Beam with Bottom Plate



9. Where steel beams bear into walls at right angles, fully surround the beam with brickwork to prevent any rotation of the beam.
10. Where steel beams/lintels are required to be concealed within floor/ceiling void, the contractor must take measurements of floor/ceiling void and review the size of beam/lintel specified on the drawings prior to ordering/fabrication of material. Report to DSA for further advice if the specified beam/lintel size cannot be concealed within the floor/ceiling zone due to existing site details.
11. Where walls are to be removed:
 - a) Fully support wall over the new beams by needling through the wall and supporting needles on Acrow props. Number of needles and props required will depend on the existing structural format, loading and site conditions. Contractor/Builder to be responsible for the necessary temporary works.
 - b) When wall is supported cut out openings and prepare piers and padstones. Ensure padstone size and full bearing lengths as specified are achieved.
 - c) Install steel beams and shim / dry pack beams as necessary onto padstones to ensure full load transfer.
 - d) To minimize cracking of the walls above, preload the new beams by using machined steel folding wedges rammed home.
If the beam is not preloaded there is a risk of initial cracking to the walls above as the load is transferred but this will not be progressive.
 - e) After preloading the beams dry pack the gap between existing wall and the beam using a minimum thickness of 30mm of sand and cement 3:1 mixed to just bind and then rammed home to ensure a fully packed joint for the full width of the beam/wall.
 - f) Leave props in place for at least 7 days until the packing is cured.

Exact arrangement of works to suit site specific conditions; if in doubt, Contractor/Builder to contact DSA for further advice prior to commencing of works and ordering/fabrication of materials.



◆**DAVID SMITH ASSOCIATES**◆Consulting Structural & Civil Engineers◆

Job Title	Job No.
34 NASSAU ROAD, LONDON	24/54720

Compliance with BS EN 1090-1:2009 +A1:2011
 Execution of steel structures and aluminium structures.
 Requirements for conformity assessment of structural components
 CE Marking of Fabricated Structural Steelwork

DERIVATION OF EXECUTION CLASS

Table A.1 - Categorisation of Consequence Classes

Example of categorisation of building type and occupancy	Consequence Class
Single occupancy house not exceeding 4 storeys.	1

Table A.1 - Definition of Consequence Classes

Description	Consequence Class
Medium consequence for loss of human life; economic, social or environmental consequences considerable Example Residential and office buildings, public buildings where consequences of failure are medium (e.g. an office building)	CC2

Table B.1 - Suggested Criteria for Service Categories

Criteria	Categories
Buildings and components designed for quasi static actions only (Example: Buildings)	SC1

Table B.2 - Suggested Criteria for Production Categories


Criteria	Categories
Welded components manufactured from steel grade products below S355	PC1

Table B.3 - Recommended Matrix for Determination of Execution Classes

Consequence classes	CC2
Service categories	SC1
Production categories	PC1
Execution Class	EXC2

a EXC4 should be applied to special structures or structures with extreme consequences of a structural failure as required by national provisions

Execution Class	EXC2
------------------------	-------------

 ◆ David Smith Associates ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: northampton@dsagroup.co.uk	Project No:	24/54720	Sheet No:	1
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

LOADING

PITCHED ROOF

SLS

ULS

Roof angle =	35	deg					
Roof tiles	0.560 /cos	35	=	0.68	KN/m2	x 1.4=	0.96 KN/m2
battens & felt	0.050 /cos	35	=	0.06	KN/m2	x 1.4=	0.09 KN/m2
rafters	0.120 /cos	35	=	0.15	KN/m2	x 1.4=	0.21 KN/m2
insul.	0.050 /cos	35	=	<u>0.06</u>	KN/m2	x 1.4=	<u>0.09</u> KN/m2
Roof Dead load			=	0.95	KN/m2	x 1.4=	1.33 KN/m2
ceiling dead load	0.180 /cos	35	=	0.22	KN/m2	x 1.4=	0.31 KN/m2
				1.17	KN/m2		1.64 KN/m2
Roof imposed load	0.75(60-	35)/30	=	0.63			
			=	0.75	KN/m2	x 1.6=	1.20 KN/m2
Ceiling imposed load			=	0.25	KN/m2	x 1.6=	0.40 KN/m2
Imposed load				1.00	KN/m2		1.60 KN/m2
			TOTAL =	2.17	KN/m2		3.24 KN/m2
			DESIGN FOR UDL =	2.17	KN/m2	1.49	3.24 KN/m2

TIMBER FLOOR

Boarding			=	0.20	KN/m2	x 1.4=	0.28 KN/m2
Joist			=	0.15	KN/m2	x 1.4=	0.21 KN/m2
Plasterboard/ INS.			=	<u>0.25</u>	KN/m2	x 1.4=	<u>0.35</u> KN/m2
				0.60	KN/m2		0.84 KN/m2
Imposed			=	<u>1.50</u>	KN/m2	x 1.6=	<u>2.40</u> KN/m2
			TOTAL =	2.10	KN/m2		3.24 KN/m2
			DESIGN FOR UDL =	2.10	KN/m2	1.54	3.24 KN/m2

WIND LOAD SAY $w_i = 0.7$ KN/m2

go to page 2

All design calculations have been author reviewed and subject to additional review by the project team, as required by David Smith Associates Quality Assurance procedures.



◆ **David Smith Associates** ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	2
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

LOADING

SLS

ULS

FLAT ROOF

FELT and CHIPPINGS	=	0.30	KN/m2	x	1.4=	0.42 KN/m2
TIMBER DECK and FIRRINGS	=	0.20	KN/m2	x	1.4=	0.28 KN/m2
JOISTS and INSULATION	=	0.15	KN/m2	x	1.4=	0.21 KN/m2
PLASTERBOARD	=	<u>0.13</u>	KN/m2	x	1.4=	0.18 KN/m2
Dead load	=	0.78	KN/m2			1.09 KN/m2
Roof imposed load	=	0.75	KN/m2	x	1.6=	1.20 KN/m2
Ceiling imposed load	=	0.00	KN/m2	x	1.6=	0.00 KN/m2
		<u>0.75</u>	KN/m2			<u>1.20</u> KN/m2
TOTAL	=	1.53	KN/m2			2.29 KN/m2

GREEN ROOF

Dead load	=	2.00	KN/m2			3.49 KN/m2
Imposed	=	0.75	KN/m2	x	1.6=	1.20 KN/m2

GROUND FLOOR

SLS

ULS


Screed	75 mm	=	1.80	KN/m2	x	1.4=	2.520 KN/m2	
metal deck	200 mm	=	3.84	KN/m2	x	1.4=	5.376 KN/m2	
services		=	0.250	KN/m2	x	1.4=	0.350 KN/m2	
RAISED FLOOR		=	<u>0.000</u>	KN/m2	x	1.4=	<u>0.000</u> KN/m2	
	dead load =		5.89	KN/m2			8.246 KN/m2	
	Imposed	1.5+1	=	2.50	KN/m2	x	1.6=	4.00 KN/m2
GYM	Imposed		=	5.00	KN/m2			

INTERNAL WALL

Blocks(140)	=	2.00	KN/m2	x	1.4=	2.80 KN/m2
Plaster			=	<u>0.25</u>	KN/m2	x	1.4=	<u>0.35</u> KN/m2
TOTAL			=	<u>2.25</u>	KN/m2			<u>3.15</u> KN/m2

go to page 3

All design calculations have been author reviewed and subject to additional review by the project team, as required by David Smith Associates Quality Assurance procedures.

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: northampton@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	3
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

DIMENSIONS IN THESE CALCULATIONS ARE ONLY APPROXIMATE AND THE CONTRACTOR MUST CHECK THE LATEST ARCHITECTURAL DRAWINGS AND MEASURE UP ON SITE BEFORE ORDERING ANY MATERIALS. NO WORK SHOULD START BEFORE THE CALCULATIONS HAVE BEEN RECEIVED AND APPROVED BY THE LA BUILDING CONTROL.

ROOF LEVEL

TIMBER ROOF RAFTERS

R1

Max span = 4.5 m

USE 195X47 C24 AT 400 C/C

SEE PAGE 4 - 6

TIMBER SLOPE RAFTERS

TR1

Max span = 2.5 m

USE 150X47 C24 AT 400 C/C

SEE PAGE 7 - 11

STEEL BEAM

H1

Max span = 4.6 m

Cover= 2.8 m

USE 152x152x30 UC

S355

SEE PAGE 12 - 14

STEEL BEAM

RB1

Max span = 4.6 m

Cover= 1.3 m

USE 152x152x23 UC

S355

SEE PAGE 15 - 17

STEEL BEAM

H2

Max span = 4.6 m

Cover= 2.8 m

USE 152x152x30 UC

S355

SEE PAGE 18 - 20

STEEL BEAM

RB2

Max span = 5.1 m

Cover= 1.3 m

SAY

USE 203x133x25 UB

S355

SEE PAGE 21 - 23

STEEL BEAM

RB3

Max span = 6.9 m

Cover= 3.6 m

SAY

USE 254x254x73 UC

S355

SEE PAGE 24 - 26

STEEL BEAM

RB4

Max span = 6.9 m

Cover= 4.7 m

FLAT

USE 254x254x73 UC

S355

SEE PAGE 27 - 29

go to page 30

All design calculations have been author reviewed and subject to additional review by the project team, as required by David Smith Associates Quality Assurance procedures.



Project No:	24/54720	Sheet No:	4
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG

Calcs for: FLAT ROOF RAFTERS R1


Project: 34 NASSAU ROAD, LONDON

TIMBER JOIST DESIGN (BS5268-2:2002)

Tedds calculation version 1.1.04



Joist details

Joist breadth	b = 47 mm
Joist depth	h = 195 mm
Joist spacing	s = 400 mm
Timber strength class	C24
Service class of timber	1



Span details

Number of spans	N_{span} = 1
Length of bearing	L_b = 100 mm
Effective length of span	L_{s1} = 4500 mm



Section properties

Second moment of area	I = b × h³ / 12 = 29041594 mm⁴
Section modulus	Z = b × h² / 6 = 297863 mm³

Loading details

Joist self weight	F_{swt} = b × h × ρ_{char} × g_{acc} = 0.03 kN/m
Dead load	F_{d_udi} = 0.80 kN/m²
Imposed UDL(Medium term)	F_{i_udi} = 0.60 kN/m²
Imposed point load (Short term)	F_{i_pt} = 0.90 kN

Modification factors

Service class for bending parallel to grain	K_{2m} = 1.00
Service class for compression	K_{2c} = 1.00



Project No:	24/54720	Sheet No:	5
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG

Calcs for: FLAT ROOF RAFTERS R1

Project: 34 NASSAU ROAD, LONDON

Service class for shear parallel to grain $K_{2s} = 1.00$
 Service class for modulus of elasticity $K_{2e} = 1.00$
 Section depth factor $K_7 = 1.05$
 Load sharing factor $K_8 = 1.10$

Consider medium term loads

Load duration factor $K_3 = 1.25$
 Maximum bending moment $M = 1.497$ kNm
 Maximum shear force $V = 1.331$ kN
 Maximum support reaction $R = 1.331$ kN
 Maximum deflection $\delta = 10.359$ mm

Check bending stress

Bending stress $\sigma_m = 7.500$ N/mm²
 Permissible bending stress $\sigma_{m_adm} = \sigma_m \times K_{2m} \times K_3 \times K_7 \times K_8 = 10.813$ N/mm²
 Applied bending stress $\sigma_{m_max} = M / Z = 5.026$ N/mm²
PASS - Applied bending stress within permissible limits

Check shear stress

Shear stress $\tau = 0.710$ N/mm²
 Permissible shear stress $\tau_{adm} = \tau \times K_{2s} \times K_3 \times K_8 = 0.976$ N/mm²
 Applied shear stress $\tau_{max} = 3 \times V / (2 \times b \times h) = 0.218$ N/mm²
PASS - Applied shear stress within permissible limits

Check bearing stress

Compression perpendicular to grain (no wane) $\sigma_{cp1} = 2.400$ N/mm²
 Permissible bearing stress $\sigma_{c_adm} = \sigma_{cp1} \times K_{2c} \times K_3 \times K_8 = 3.300$ N/mm²
 Applied bearing stress $\sigma_{c_max} = R / (b \times L_b) = 0.283$ N/mm²
PASS - Applied bearing stress within permissible limits

Check deflection

Permissible deflection $\delta_{adm} = \min(L_{s1} \times 0.003, 14 \text{ mm}) = 13.500$ mm
 Bending deflection (based on E_{mean}) $\delta_{bending} = 10.069$ mm
 Shear deflection $\delta_{shear} = 0.290$ mm
 Total deflection $\delta = \delta_{bending} + \delta_{shear} = 10.359$ mm
PASS - Actual deflection within permissible limits

Consider short term loads

Load duration factor $K_3 = 1.50$
 Maximum bending moment $M = 1.902$ kNm
 Maximum shear force $V = 1.691$ kN
 Maximum support reaction $R = 1.691$ kN
 Maximum deflection $\delta = 11.799$ mm

Check bending stress

Bending stress $\sigma_m = 7.500$ N/mm²
 Permissible bending stress $\sigma_{m_adm} = \sigma_m \times K_{2m} \times K_3 \times K_7 \times K_8 = 12.976$ N/mm²
 Applied bending stress $\sigma_{m_max} = M / Z = 6.386$ N/mm²
PASS - Applied bending stress within permissible limits



Project No:	24/54720	Sheet No:	6
Made by:	OAM	Revision:	
Calcs for: FLAT ROOF RAFTERS R1	Date:	22/03/2024	Checked by: TG
Project: 34 NASSAU ROAD, LONDON			

Check shear stress

Shear stress

$$\tau = 0.710 \text{ N/mm}^2$$

Permissible shear stress

$$\tau_{adm} = \tau \times K_{2s} \times K_3 \times K_8 = 1.172 \text{ N/mm}^2$$

Applied shear stress

$$\tau_{max} = 3 \times V / (2 \times b \times h) = 0.277 \text{ N/mm}^2$$

PASS - Applied shear stress within permissible limits

Check bearing stress

Compression perpendicular to grain (no wane)

$$\sigma_{cp1} = 2.400 \text{ N/mm}^2$$

Permissible bearing stress

$$\sigma_{c_adm} = \sigma_{cp1} \times K_{2c} \times K_3 \times K_8 = 3.960 \text{ N/mm}^2$$

Applied bearing stress

$$\sigma_{c_max} = R / (b \times L_b) = 0.360 \text{ N/mm}^2$$

PASS - Applied bearing stress within permissible limits

Check deflection

Permissible deflection

$$\delta_{adm} = \min(L_{s1} \times 0.003, 14 \text{ mm}) = 13.500 \text{ mm}$$

Bending deflection (based on E_{mean})

$$\delta_{bending} = 11.430 \text{ mm}$$

Shear deflection

$$\delta_{shear} = 0.369 \text{ mm}$$

Total deflection

$$\delta = \delta_{bending} + \delta_{shear} = 11.799 \text{ mm}$$

PASS - Actual deflection within permissible limits




Project No:	24/54720	Sheet No:	7
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG

Calcs for: **TIMBER RAFTERS TR1**

Project: **34 NASSAU ROAD, LONDON**

TIMBER RAFTER DESIGN (BS5268-2:2002)

TEDDS calculation version 1.0.03



Rafter details

Breadth of timber sections	b = 47 mm
Depth of timber sections	h = 150 mm
Rafter spacing	s = 400 mm
Rafter slope	$\alpha = 35.0$ deg
Clear span of rafter on horizontal	$L_{clh} = 2500$ mm
Clear span of rafter on slope	$L_{cl} = L_{clh} / \cos(\alpha) = 3052$ mm
Rafter span	Continuous
Timber strength class	C24

Section properties

Cross sectional area of rafter	$A = b \times h = 7050$ mm²
Section modulus	$Z = b \times h^2 / 6 = 176250$ mm³
Second moment of area	$I = b \times h^3 / 12 = 13218750$ mm⁴
Radius of gyration	$r = \sqrt{I / A} = 43.3$ mm

Loading details

Rafter self weight	$F_j = b \times h \times \rho_{char} \times g_{acc} = 0.02$ kN/m
Dead load on slope	$F_d = 0.95$ kN/m²
Imposed load on plan	$F_u = 0.75$ kN/m²
Imposed point load	$F_p = 0.90$ kN

Modification factors

Section depth factor	$K_7 = (300 \text{ mm} / h)^{0.11} = 1.08$
Load sharing factor	$K_8 = 1.10$



Project No:	24/54720	Sheet No:	8
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG
Calcs for: TIMBER RAFTERS TR1			
Project: 34 NASSAU ROAD, LONDON			

Consider long term load condition

Load duration factor	$K_3 = 1.00$
Total UDL perpendicular to rafter	$F = F_d \times \cos(\alpha) \times s + F_j \times \cos(\alpha) = 0.331 \text{ kN/m}$
Notional bearing length	$L_b = F \times L_{cl} / [2 \times (b \times \sigma_{cp1} \times K_8 - F)] = 4 \text{ mm}$
Effective span	$L_{eff} = L_{cl} + L_b = 3056 \text{ mm}$

Check bending stress at purlin

Bending stress parallel to grain	$\sigma_m = 7.500 \text{ N/mm}^2$
Permissible bending stress	$\sigma_{m_adm} = \sigma_m \times K_3 \times K_7 \times K_8 = 8.904 \text{ N/mm}^2$
Applied bending stress	$\sigma_{m_max} = F \times L_{eff}^2 / (8 \times Z) = 2.193 \text{ N/mm}^2$

PASS - Applied bending stress within permissible limits

Check compressive stress parallel to grain at purlin

Compression stress parallel to grain	$\sigma_c = 7.900 \text{ N/mm}^2$
Minimum modulus of elasticity	$E_{min} = 7200 \text{ N/mm}^2$
Compression member factor	$K_{12} = 0.59$
Permissible compressive stress	$\sigma_{c_adm} = \sigma_c \times K_3 \times K_8 \times K_{12} = 5.133 \text{ N/mm}^2$
Applied compressive stress	$\sigma_{c_max} = 3 \times F \times L_{eff} \times (\cot(\alpha) + 8 \times \tan(\alpha) / 3) / (8 \times A) = 0.177 \text{ N/mm}^2$

PASS - Applied compressive stress within permissible limits

Check combined bending and compressive stress parallel to grain at purlin

Euler stress	$\sigma_e = \pi^2 \times E_{min} / \lambda^2 = 14.267 \text{ N/mm}^2$
Euler coefficient	$K_{eu} = 1 - (1.5 \times \sigma_{c_max} \times K_{12} / \sigma_e) = 0.989$
Combined axial compression and bending check	$\sigma_{m_max} / (\sigma_{m_adm} \times K_{eu}) + \sigma_{c_max} / \sigma_{c_adm} = 0.284 < 1$

PASS - Combined compressive and bending stresses are within permissible limits

Check bending stress in lower portion of rafter

Bending stress parallel to grain	$\sigma_m = 7.500 \text{ N/mm}^2$
Permissible bending stress	$\sigma_{m_adm} = \sigma_m \times K_3 \times K_7 \times K_8 = 8.904 \text{ N/mm}^2$
Applied bending stress	$\sigma_{m_max} = 9 \times F \times L_{eff}^2 / (128 \times Z) = 1.234 \text{ N/mm}^2$

PASS - Applied bending stress within permissible limits

Check compressive stress parallel to grain in lower portion of rafter

Compression stress parallel to grain	$\sigma_c = 7.900 \text{ N/mm}^2$
Minimum modulus of elasticity	$E_{min} = 7200 \text{ N/mm}^2$
Compression member factor	$K_{12} = 0.59$
Permissible compressive stress	$\sigma_{c_adm} = \sigma_c \times K_3 \times K_8 \times K_{12} = 5.133 \text{ N/mm}^2$
Applied compressive stress	$\sigma_{c_max} = 3 \times F \times L_{eff} \times (\cot(\alpha) + 13 \times \tan(\alpha) / 3) / (8 \times A) = 0.240 \text{ N/mm}^2$

PASS - Applied compressive stress within permissible limits

Check combined bending and compressive stress parallel to grain in lower portion of rafter

Euler stress	$\sigma_e = \pi^2 \times E_{min} / \lambda^2 = 14.267 \text{ N/mm}^2$
Euler coefficient	$K_{eu} = 1 - (1.5 \times \sigma_{c_max} \times K_{12} / \sigma_e) = 0.985$
Combined axial compression and bending check	$\sigma_{m_max} / (\sigma_{m_adm} \times K_{eu}) + \sigma_{c_max} / \sigma_{c_adm} = 0.187 < 1$

PASS - Combined compressive and bending stresses are within permissible limits

Check shear stress

Shear stress parallel to grain	$\tau = 0.710 \text{ N/mm}^2$
Permissible shear stress	$\tau_{adm} = \tau \times K_3 \times K_8 = 0.781 \text{ N/mm}^2$
Applied shear stress	$\tau_{max} = 15 \times F \times L_{eff} / (16 \times A) = 0.135 \text{ N/mm}^2$



Project No:	24/54720	Sheet No:	9
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG

Calcs for: **TIMBER RAFTERS TR1**
Project: **34 NASSAU ROAD, LONDON**

PASS - Applied shear stress within permissible limits

Check deflection

Permissible deflection $\delta_{adm} = 0.003 \times L_{eff} = \mathbf{9.168}$ mm
 Bending deflection $\delta_b = F \times L_{eff}^4 / (185 \times E_{mean} \times I) = \mathbf{1.093}$ mm
 Shear deflection $\delta_s = 12 \times F \times L_{eff}^2 / (5 \times E_{mean} \times A) = \mathbf{0.097}$ mm
 Total deflection $\delta_{max} = \delta_b + \delta_s = \mathbf{1.191}$ mm

PASS - Total deflection within permissible limits

Consider medium term load condition

Load duration factor $K_3 = \mathbf{1.25}$
 Total UDL perpendicular to rafter $F = [F_u \times \cos(\alpha)^2 + F_d \times \cos(\alpha)] \times s + F_j \times \cos(\alpha) = \mathbf{0.532}$ kN/m
 Notional bearing length $L_b = F \times L_{cl} / [2 \times (b \times \sigma_{cp1} \times K_8 - F)] = \mathbf{7}$ mm
 Effective span $L_{eff} = L_{cl} + L_b = \mathbf{3059}$ mm

Check bending stress at purlin

Bending stress parallel to grain $\sigma_m = \mathbf{7.500}$ N/mm²
 Permissible bending stress $\sigma_{m_adm} = \sigma_m \times K_3 \times K_7 \times K_8 = \mathbf{11.130}$ N/mm²
 Applied bending stress $\sigma_{m_max} = F \times L_{eff}^2 / (8 \times Z) = \mathbf{3.532}$ N/mm²

PASS - Applied bending stress within permissible limits

Check compressive stress parallel to grain at purlin

Compression stress parallel to grain $\sigma_c = \mathbf{7.900}$ N/mm²
 Minimum modulus of elasticity $E_{min} = \mathbf{7200}$ N/mm²
 Compression member factor $K_{12} = \mathbf{0.55}$
 Permissible compressive stress $\sigma_{c_adm} = \sigma_c \times K_3 \times K_8 \times K_{12} = \mathbf{5.960}$ N/mm²
 Applied compressive stress $\sigma_{c_max} = 3 \times F \times L_{eff} \times (\cot(\alpha) + 8 \times \tan(\alpha) / 3) / (8 \times A) = \mathbf{0.285}$ N/mm²

PASS - Applied compressive stress within permissible limits

Check combined bending and compressive stress parallel to grain at purlin

Euler stress $\sigma_e = \pi^2 \times E_{min} / \lambda^2 = \mathbf{14.243}$ N/mm²
 Euler coefficient $K_{eu} = 1 - (1.5 \times \sigma_{c_max} \times K_{12} / \sigma_e) = \mathbf{0.984}$
 Combined axial compression and bending check $\sigma_{m_max} / (\sigma_{m_adm} \times K_{eu}) + \sigma_{c_max} / \sigma_{c_adm} = \mathbf{0.371} < 1$

PASS - Combined compressive and bending stresses are within permissible limits

Check bending stress in lower portion of rafter

Bending stress parallel to grain $\sigma_m = \mathbf{7.500}$ N/mm²
 Permissible bending stress $\sigma_{m_adm} = \sigma_m \times K_3 \times K_7 \times K_8 = \mathbf{11.130}$ N/mm²
 Applied bending stress $\sigma_{m_max} = 9 \times F \times L_{eff}^2 / (128 \times Z) = \mathbf{1.987}$ N/mm²

PASS - Applied bending stress within permissible limits

Check compressive stress parallel to grain in lower portion of rafter

Compression stress parallel to grain $\sigma_c = \mathbf{7.900}$ N/mm²
 Minimum modulus of elasticity $E_{min} = \mathbf{7200}$ N/mm²
 Compression member factor $K_{12} = \mathbf{0.55}$
 Permissible compressive stress $\sigma_{c_adm} = \sigma_c \times K_3 \times K_8 \times K_{12} = \mathbf{5.960}$ N/mm²
 Applied compressive stress $\sigma_{c_max} = 3 \times F \times L_{eff} \times (\cot(\alpha) + 13 \times \tan(\alpha) / 3) / (8 \times A) = \mathbf{0.387}$ N/mm²

PASS - Applied compressive stress within permissible limits

Check combined bending and compressive stress parallel to grain in lower portion of rafter

Euler stress $\sigma_e = \pi^2 \times E_{min} / \lambda^2 = \mathbf{14.243}$ N/mm²



Project No:	24/54720	Sheet No:	10
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG

Calcs for: **TIMBER RAFTERS TR1**
Project: **34 NASSAU ROAD, LONDON**

Euler coefficient $K_{eu} = 1 - (1.5 \times \sigma_{c_max} \times K_{12} / \sigma_e) = \mathbf{0.978}$
 Combined axial compression and bending check $\sigma_{m_max} / (\sigma_{m_adm} \times K_{eu}) + \sigma_{c_max} / \sigma_{c_adm} = \mathbf{0.247} < 1$
PASS - Combined compressive and bending stresses are within permissible limits

Check shear stress

Shear stress parallel to grain $\tau = \mathbf{0.710} \text{ N/mm}^2$
 Permissible shear stress $\tau_{adm} = \tau \times K_3 \times K_8 = \mathbf{0.976} \text{ N/mm}^2$
 Applied shear stress $\tau_{max} = 15 \times F \times L_{eff} / (16 \times A) = \mathbf{0.217} \text{ N/mm}^2$
PASS - Applied shear stress within permissible limits

Check deflection

Permissible deflection $\delta_{adm} = 0.003 \times L_{eff} = \mathbf{9.176} \text{ mm}$
 Bending deflection $\delta_b = F \times L_{eff}^4 / (185 \times E_{mean} \times I) = \mathbf{1.764} \text{ mm}$
 Shear deflection $\delta_s = 12 \times F \times L_{eff}^2 / (5 \times E_{mean} \times A) = \mathbf{0.157} \text{ mm}$
 Total deflection $\delta_{max} = \delta_b + \delta_s = \mathbf{1.921} \text{ mm}$
PASS - Total deflection within permissible limits

Consider short term load condition

Load duration factor $K_3 = \mathbf{1.50}$
 Total UDL perpendicular to rafter $F = F_d \times \cos(\alpha) \times s + F_j \times \cos(\alpha) = \mathbf{0.331} \text{ kN/m}$
 Notional bearing length $L_b = [F \times L_{cl} + F_p \times \cos(\alpha)] / [2 \times (b \times \sigma_{cp1} \times K_8 - F)] = \mathbf{7} \text{ mm}$
 Effective span $L_{eff} = L_{cl} + L_b = \mathbf{3059} \text{ mm}$

Check bending stress at purlin

Bending stress parallel to grain $\sigma_m = \mathbf{7.500} \text{ N/mm}^2$
 Permissible bending stress $\sigma_{m_adm} = \sigma_m \times K_3 \times K_7 \times K_8 = \mathbf{13.355} \text{ N/mm}^2$
 Applied bending stress $\sigma_{m_max} = F \times L_{eff}^2 / (8 \times Z) + 3 \times F_p \times \cos(\alpha) \times L_{eff} / (32 \times Z) = \mathbf{3.397} \text{ N/mm}^2$
PASS - Applied bending stress within permissible limits

Check compressive stress parallel to grain at purlin


Compression stress parallel to grain $\sigma_c = \mathbf{7.900} \text{ N/mm}^2$
 Minimum modulus of elasticity $E_{min} = \mathbf{7200} \text{ N/mm}^2$
 Compression member factor $K_{12} = \mathbf{0.51}$
 Permissible compressive stress $\sigma_{c_adm} = \sigma_c \times K_3 \times K_8 \times K_{12} = \mathbf{6.627} \text{ N/mm}^2$
 Applied compressive stress $\sigma_{c_max} = 3 \times F \times L_{eff} \times (\cot(\alpha) + 8 \times \tan(\alpha) / 3) / (8 \times A) + F_p \times \sin(\alpha) / A = \mathbf{0.251} \text{ N/mm}^2$
PASS - Applied compressive stress within permissible limits

Check combined bending and compressive stress parallel to grain at purlin

Euler stress $\sigma_e = \pi^2 \times E_{min} / \lambda^2 = \mathbf{14.239} \text{ N/mm}^2$
 Euler coefficient $K_{eu} = 1 - (1.5 \times \sigma_{c_max} \times K_{12} / \sigma_e) = \mathbf{0.987}$
 Combined axial compression and bending check $\sigma_{m_max} / (\sigma_{m_adm} \times K_{eu}) + \sigma_{c_max} / \sigma_{c_adm} = \mathbf{0.296} < 1$
PASS - Combined compressive and bending stresses are within permissible limits

Check bending stress in lower portion of rafter

Bending stress parallel to grain $\sigma_m = \mathbf{7.500} \text{ N/mm}^2$
 Permissible bending stress $\sigma_{m_adm} = \sigma_m \times K_3 \times K_7 \times K_8 = \mathbf{13.355} \text{ N/mm}^2$
 Applied bending stress $\sigma_{m_max} = F \times L_{eff}^2 / (16 \times Z) + 13 \times F_p \times \cos(\alpha) \times L_{eff} / (64 \times Z) = \mathbf{3.698} \text{ N/mm}^2$
PASS - Applied bending stress within permissible limits

 David Smith Associates LLP Structural & Civil Engineering Design & Detailing Party Wall Structural Surveys Expert Witness Reports Flood Risk Assessments Temporary Works Design	Project No: 24/54720	Sheet No: 11
	Made by: OAM	Revision:
Calcs for: TIMBER RAFTERS TR1	Date: 22/03/2024	Checked by: TG
Project: 34 NASSAU ROAD, LONDON		

Check compressive stress parallel to grain in lower portion of rafter

Compression stress parallel to grain	$\sigma_c = 7.900 \text{ N/mm}^2$
Minimum modulus of elasticity	$E_{min} = 7200 \text{ N/mm}^2$
Compression member factor	$K_{12} = 0.51$
Permissible compressive stress	$\sigma_{c_adm} = \sigma_c \times K_3 \times K_8 \times K_{12} = 6.627 \text{ N/mm}^2$
Applied compressive stress	$\sigma_{c_max} = 3 \times F \times L_{eff} \times (\cot(\alpha) + 4 \times \tan(\alpha)) / (8 \times A) + F_p \times \sin(\alpha) / A = 0.301 \text{ N/mm}^2$
PASS - Applied compressive stress within permissible limits	

Check combined bending and compressive stress parallel to grain in lower portion of rafter

Euler stress	$\sigma_e = \pi^2 \times E_{min} / \lambda^2 = 14.239 \text{ N/mm}^2$
Euler coefficient	$K_{eu} = 1 - (1.5 \times \sigma_{c_max} \times K_{12} / \sigma_e) = 0.984$
Combined axial compression and bending check	$\sigma_{m_max} / (\sigma_{m_adm} \times K_{eu}) + \sigma_{c_max} / \sigma_{c_adm} = 0.327 < 1$
PASS - Combined compressive and bending stresses are within permissible limits	

Check shear stress

Shear stress parallel to grain	$\tau = 0.710 \text{ N/mm}^2$
Permissible shear stress	$\tau_{adm} = \tau \times K_3 \times K_8 = 1.172 \text{ N/mm}^2$
Applied shear stress	$\tau_{max} = 15 \times F \times L_{eff} / (16 \times A) + 3 \times F_p \times \cos(\alpha) / (2 \times A) = 0.292 \text{ N/mm}^2$
PASS - Applied shear stress within permissible limits	

Check deflection

Permissible deflection	$\delta_{adm} = 0.003 \times L_{eff} = 9.177 \text{ mm}$
Bending deflection	$\delta_b = L_{eff}^3 \times (F \times L_{eff} / 185 + 0.015 \times F_p \times \cos(\alpha)) / (E_{mean} \times I) = 3.315 \text{ mm}$
Shear deflection	$\delta_s = 12 \times L_{eff} \times (F \times L_{eff} + 2 \times F_p \times \cos(\alpha)) / (5 \times E_{mean} \times A) = 0.240 \text{ mm}$
Total deflection	$\delta_{max} = \delta_b + \delta_s = 3.555 \text{ mm}$
PASS - Total deflection within permissible limits	



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	12
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED

LOCATION= H1

Loads are unfactored

Wd= 1.20 KN/m²


WI= 1.00 KN/m²

Span= 4.60 m

Cover= 2.80 m

H rolled section **S355**

Calculation in accordance
 with BS 5950: 1: 2000



Load on beam	unfactored	factored
Dead+s/w=	3.66 KN/m'	5.12 KN/m'
Live=	2.80 KN/m'	4.48 KN/m'
	6.46 KN/m'	9.60 KN/m'

25 KNm
 Partial safety factor for load
 dead= 1.4
 live= 1.6


Reaction

RA= 14.9 KN **22.1 KN**

RB= 14.9 KN **22.1 KN**

Shear zero at **X= 2.30 m**

Maximum Bending Moment **Mx = 25.4 KNm**




Maximum BM for check	M LT= 23.5 KNm	Local capacity	PASS	factor 0.372
Maximum BM about axis Y	MY= 2.35 KNm	Overall buckling 1	PASS	0.519
Axial compressive load	Fc= 60.0 KN	Overall buckling 2	PASS	0.699
Shear force in x axis	Fv= 22.1 KN	Deflection (dead)=	PASS	1/ 769
Beam span	L= 4.60 m	Deflection(live)=	PASS	1/ 1006
Effective length about axis X	LX eff= 4.60 m	Deflection (d+)=	PASS	1/ 436
Effective length about axis Y	LYeff= 4.60 m	Fully restraint for Ly & LX < 1.		
Limiting span/deflection (live)	= 360.0 or 14 mm			
	z rep= 72 cm ³			

Section properties

Section size	(Ref. No= 101)	152x152 30 kg UC S355	
Depth of steel section	D= 157.8 mm		
Width of section	B= 152.9 mm	Pcy= 403 KN	
Thickness of web	t= 6.6 mm	Mcx= 87.72 KNm	
Thickness of flange	T= 9.4 mm	Mcy= 39.48 KNm	281.42
Root radius	r= 7.6 mm	Mb L= 50.66 KNm	
Second moment of area x-x	Ix= 1742 cm ⁴	Mlt= 0.925	Pcy= 402.63 KN
Second moment of area y-y	Iy= 558 cm ⁴		
Plastic modulus x-x	Sx= 247.1 cm ³	Sx eff= 217.29 cm ³	
Plastic modulus y-y	Sy= 111.2 cm ³	Sy eff= 67.30 cm ³	
Area of section	Ag= 38.2 cm ²	An= 34.73 cm ²	ke= 1.1

DEFLECTION

		unfactored
Unfactored dead load deflection=	5.98 mm	E UDL= 3.66 KN/m'
Unfactored live load deflection=	4.57 mm	E UDL= 2.80 KN/m'
Unfactored dead+ live load def =	10.55 mm	E UDL= 6.46 KN/m'
Span/def. ratio for dead load=	770	
Span/def. ratio for live load=	1006	>360
Span/def. ratio for dead+ live load=	436	

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	13
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF H1

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 9.4 mm $p_y = 355$ N/mm² $p_y = 355.0$ N/mm² $p_y = p_y$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant (table 11 note b) $\epsilon = 0.880$ class 1 class 2 class 3
 Outstand of flange $b = 76.45$ mm plastic compac semi compact
 Ratio $b/T = 8.13$ $b/T_{lim} = 7.92$ 8.80 13.20

The classification is based on the outstand element

The section is class2 compact

$r_1 = \min(1.0, \max(-0.1, F_c/(d \cdot t \cdot p_y))) = 0.21$

$r_2 = F_c/(A_g \cdot p_y) = 0.044$

Depth between fillets $d = 123.4$ mm

TABLE 11 rolled section

ratio $d/t = 18.70$

class 1 class 2 class 3

$40 \epsilon = 35.21$

$d/t_{lim} = 58.31$ 67.12 97.03

The classification is based on the general web condition

The section is class1 plastic

Shear capacity

CL 4.2.3

Shear area $A_v = 1041$ mm² (t x D)
 Shear capacity $(0.6 p_y A) P_{vy} = 222$ KN
 Shear force $F_{vy} = 22.1$ KN $F_{vy}/P_{vy} = 0.10$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 221.2$ cm³ $M_{cx1} = 78.53$
 Plastic modulus $S_x = 247$ cm³ $M_{cx2} = 87.72$
 Moment capacity for section $M_{cx} = 88$ KNm
 Elastic modulus $Z_y = 73.06$ cm³ $M_{cy1} = 25.94$
 Plastic modulus $S_y = 111$ cm³ $m_{cy2} = 39.48$
 Moment capacity for section $M_{cy} = 39$ KNm

Local capacity check Clause 4.8.3.2

$\frac{F}{A_g \cdot p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = \leq 1$

0.044 + 0.268 + 0.060 = **0.372** **LOCAL CAPACITY IS SATISFIED**

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 4600$ mm normal condition
 Effective length $L_{e2} = 4600$ mm
 $L_{e} = 4600$ mm

Radius of gyration y-y $r_y = 3.82$ cm
 $r_x = 6.75$ cm
 $\lambda_{m'y} = 120.4$
 $\lambda_{a'mx} = 68.1$



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	14
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF H1

Buckling resistance Clause 4.8.3.3.1

Compressive strength: perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.10$ $p_y = 355 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.20$ TABLE 16
 Robertson constant for section $a = 5.5$ for table 23 c
 Perry factor $\eta = 0.58$
 Euler strength $p_e = 140 \text{ N/mm}^2$
 Factor $\phi = 288 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 105.4 \text{ N/mm}^2$

Slenderness of section $\lambda_{my} = 120.4$ $\lambda_{mx} = 68.15$ $\lambda_{my/x} = 7.5262$
 $\lambda_{mda} = 120.4$ $\lambda_{mx/x} = 4.2593$
 Torsional index $x = 16$
 $N = 0.5$
 Slenderness factor $v = 0.71$ from Table 19
 $\beta_w = 1.0$
 Buckling parameter $u = 0.848$
 Equivalent slenderness $\lambda_{mIt} = 73.0$
 Buckling strength (Table 16) $p_b = 205 \text{ N/mm}^2$ for $\lambda_{mIt} = 75$ $p_y = 355$
 Buckling resistance moment $M_b = 51 \text{ KNm}$
 $M_b L = 51 \text{ KNm}$
 $M_{ry} = 39 \text{ KNm}$
 $P_c = 402.6 \text{ KN}$
 $P_{cy} = 402.6 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{+W_x M_x}{P_y Z_x} + \frac{+W_y M_y}{p_y Z_y} = \leq 1 \quad W_x = 0.95 \quad W_y = 0.95$$

0.149 + 0.284 + 0.086 = **0.519** The interaction formula is satisfied

$$\frac{F_c}{P_{cy}} + \frac{+W_L T M_{lt}}{M_b} + \frac{+W_y M_y}{p_y Z_y} = \leq 1$$

0.149 + 0.464 + 0.086 = **0.699** The interaction formula is satisfied



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	15
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED


LOCATION= **RB1**

Loads are unfactored

Wd= **1.20** KN/m²
 Wl= **1.00** KN/m²

Span= **4.60** m
 Cover= **1.30** m

H rolled section **S355**
 Calculation in accordance
 with BS 5950: 1: 2000




Load on beam	unfactored	factored
Dead+s/w=	1.79 KN/m'	2.51 KN/m'
Live=	1.30 KN/m'	2.08 KN/m'
	3.09 KN/m'	4.59 KN/m'

12 KNm
 Partial safety factor for load
 dead= 1.4
 live= 1.6

Reaction

RA=	7.1 KN	10.5 KN
RB=	7.1 KN	10.5 KN
Shear zero at		X= 2.30 m
Maximum Bending Moment		Mx = 12.1 KNm




Maximum BM for check	M LT= 11.2 KNm	Local capacity	PASS	factor 0.267
Maximum BM about axis Y	MY= 1.12 KNm	Overall buckling 1	PASS	0.441
Axial compressive load	Fc= 60.0 KN	Overall buckling 2	PASS	0.608
Shear force in x axis	Fv= 10.5 KN	Deflection (dead)=	PASS	1/ 1141
Beam span	L= 4.60 m	Deflection(live)=	PASS	1/ 1571
Effective length about axis X	LX eff= 4.60 m	Deflection (d+)=	PASS	1/ 661
Effective length about axis Y	LYeff= 4.60 m	Fully restraint for Ly & LX < 1.		
Limiting span/deflection (live)	= 360.0 or 14 mm			
	z rep= 34 cm ³			

Section properties

Section size	(Ref. No= 102)	152x152	23	kg	UC	S355
Depth of steel section	D=	152.5	mm			
Width of section	B=	152.4	mm		Pcy= 295 KN	
Thickness of web	t=	6.1	mm		Mcx= 65.43 KNm	
Thickness of flange	T=	6.8	mm		Mcy= 28.71 KNm	179.18
Root radius	r=	7.6	mm		Mb L= 32.25 KNm	
Second moment of area x-x	Ix=	1263	cm ⁴		Mlt= 0.925	Pcy= 295.48 KN
Second moment of area y-y	Iy=	403	cm ⁴			
Plastic modulus x-x	Sx=	184.3	cm ³	Sx eff=	162.83	cm ³
Plastic modulus y-y	Sy=	80.87	cm ³	Sy eff=	48.64	cm ³
Area of section	Ag=	29.8	cm ²	An=	27.09	cm ²
						ke= 1.1

DEFLECTION

		unfactored
Unfactored dead load deflection=	4.03 mm	E UDL= 1.79 KN/m'
Unfactored live load deflection=	2.93 mm	E UDL= 1.30 KN/m'
Unfactored dead+ live load def =	6.96 mm	E UDL= 3.09 KN/m'
Span/def. ratio for dead load=	1141	
Span/def. ratio for live load=	1571	>360
Span/def. ratio for dead+ live load=	661	

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	16
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF RB1

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 6.8 mm $p_y = 355$ N/mm² $p_y = 355.0$ N/mm² $p_y = p_y$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant (table 11 note b) $\epsilon = 0.880$
 Outstand of flange $b = 76.2$ mm
 Ratio $b/T = 11.21$ $b/T_{lim} = 7.92$ class 1 plastic
 The classification is based on the outstand element **The section is class 3 semi compact**
 $r_1 = \min(1.0, \max(-0.1, F_c/(d t p_y))) = 0.22$ $r_2 = F_c/(A_g p_y) = 0.057$
 Depth between fillets $d = 123.4$ mm
 ratio $d/t = 20.23$ class 1
 $40 \epsilon = 35.21$ $d/t_{lim} = 57.50$ class 2
 The classification is based on the general web condition **The section is class 1 plastic**

Shear capacity

CL 4.2.3

Shear area $A_v = 930.3$ mm² (t x D)
 Shear capacity $(0.6 p_y A) P_{vy} = 198$ KN
 Shear force $F_{vy} = 10.5$ KN $F_{vy}/P_{vy} = 0.05$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 165.7$ cm³ $M_{cx1} = 58.82$
 Plastic modulus $S_x = 184$ cm³ $M_{cx2} = 65.43$
 Moment capacity for section $M_{cx} = 65$ KNm
 Elastic modulus $Z_y = 52.95$ cm³ $M_{cy1} = 18.8$
 Plastic modulus $S_y = 81$ cm³ $M_{cy2} = 28.71$
 Moment capacity for section $M_{cy} = 29$ KNm

Local capacity check Clause 4.8.3.2

$\frac{F}{A_g p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = <= 1$
 $0.057 + 0.171 + 0.039 = 0.267$ **LOCAL CAPACITY IS SATISFIED**

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 4600$ mm normal condition
 Effective length $L_{e2} = 4600$ mm
 $L_{e} = 4600$ mm
 Radius of gyration y-y $r_y = 3.68$ cm
 $r_x = 6.51$ cm
 $\lambda_{m'y} = 125.0$
 $\lambda_{a'mx} = 70.7$



◆ **David Smith Associates LLP** ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	17
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF RB1

Buckling resistance Clause 4.8.3.3.1

Compressive strength: perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.10$ $p_y = 355 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.20$ TABLE 16
 Robertson constant for section $a = 5.5$ for table 23 c
 Perry factor $\eta = 0.60$
 Euler strength $p_e = 129 \text{ N/mm}^2$
 Factor $\phi = 281 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 99.2 \text{ N/mm}^2$

Slenderness of section $\lambda_{my} = 125.0$ $\lambda_{mx} = 70.66$ $\lambda_{my/x} = 6.1275$
 $\lambda_{mda} = 125.0$ $\lambda_{mx/x} = 3.4638$

Torsional index $x = 20.4$
 $N = 0.5$
 Slenderness factor $v = 0.77$ from Table 19
 $\beta_w = 1.0$

Buckling parameter $u = 0.837$
 Equivalent slenderness $\lambda_{mIt} = 80.3$
 Buckling strength (Table 16) $p_b = 175 \text{ N/mm}^2$ for $\lambda_{mIt} = 85$ $p_y = 355$
 Buckling resistance moment $M_b = 32 \text{ KNm}$
 $M_b L = 32 \text{ KNm}$
 $M_{ry} = 29 \text{ KNm}$
 $P_c = 295.5 \text{ KN}$
 $P_{cy} = 295.5 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{W_x M_x}{P_y Z_x} + \frac{W_y M_y}{p_y Z_y} = \leq 1$$

$W_x = 0.95$
 $W_y = 0.95$

0.203 + 0.181 + 0.057 = **0.441** The interaction formula is satisfied

$$\frac{F_c}{P_{cy}} + \frac{W_x M_x}{M_b} + \frac{W_y M_y}{p_y Z_y} = \leq 1$$

0.203 + 0.348 + 0.057 = **0.608** The interaction formula is satisfied



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	18
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED


H rolled section **S355**

LOCATION= **H2**

Calculation in accordance with BS 5950: 1: 2000

Loads are unfactored

- Wd1= **1.20** KN/m²
- Wl1= **1.00** KN/m²
- Wd2= **1.20** KN/m²
- wl2= **1.00** KN/m²
- P1= **22.00** KN
- a= **0.40** m
- Span= **4.60** m
- Cover= **2.80** m



Load on beam unfactored

factored

Partial safety factor for load

- Point load= **22.00** KN
- AV-Dead+s/w**= 3.66 KN/m'
- Live**= 2.80 KN/m'
- 6.46 KN/m'

- 33** KN
- 5.124 KN/m'
- 4.48 KN/m'
- 9.604 KN/m'

- dead= 1.4
- live= 1.6

Reaction

- RA= 34.9 KN
- RB= 16.8 KN
- Shear zero at

- 52.2** KN
- 25.0** KN
- X= 2.00 m
- Mx = 32** KNm

Maximum Bending Moment

Maximum BM for check

M_{LT}= 30.2 KNm

Local capacity **PASS** 0.421

Maximum BM about axis Y

M_Y= 3.02 KNm

Overall buckling 1 **PASS** 0.484

Axial compressive load

F_c= 1.00 KN

Overall buckling 2 **PASS** 0.715

Shear force in x axis

F_v= 52.2 KN

Deflection (dead)= **PASS** 1/ 631

Beam span

L= 4.60 m

Deflection(live)= **PASS** 1/ 758

Effective length about axis X

L_X eff= 4.60 m

Deflection (d+l)= **PASS** 1/ 344

Effective length about axis Y

L_Y eff= 4.78 m

Fully restraint for Ly & LX < 1.

Limiting span/deflection (live)


= **360.0** or 14 mm
z_{rep}= 91 cm³

Section properties

Section size	(Ref. No= 101)	152x152	30	kg	UC	S355
Depth of steel section	D=	157.8	mm			
Width of section	B=	152.9	mm			
Thickness of web	t=	6.6	mm		M _{cx} = 87.721	KNm
Thickness of flange	T=	9.4	mm		M _{cy} = 39.476	KNm
Root radius	r=	9.4	mm		M _b L= 50.656	KNm
Second moment of area x-x	I _x =	1742	cm ⁴		M _{lt} = 0.931	TABLE 18
Second moment of area y-y	I _y =	558	cm ⁴			
Plastic modulus x-x	S _x =	247.1	cm ³	S _x eff=	216.56	cm ³
Plastic modulus y-y	S _y =	111.2	cm ³	S _y eff=	66.23	cm ³
Area of section	A _g =	38.2	cm ²	A _n =	34.73	cm ²
						ke= 1.1

DEFLECTION

Unfactored dead load deflection=	7.28	mm	E UDL=	4.46	KN/m'
Unfactored live load deflection=	6.07	mm	E UDL=	3.72	KN/m'
Unfactored dead+ live load def =	13.34	mm	E UDL=	8.17	KN/m'
Span/def. ratio for dead load=	632				
Span/def. ratio for live load=	758	>360			
Span/def. ratio for dead+ live load=	345				

 <p style="text-align: center;"> David Smith Associates LLP 8 Duncan Close ♦ Moulton Park ♦ Northampton NN3 6WL Tel: (01604) 782620 ♦ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	19
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF H2

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 9.4 mm $p_y = 355$ N/mm² $p_y = 355.0$ N/mm² $p_{yw} = p_y$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant $\epsilon = 0.880$ class 1 class 2 class 3
 Outstand of flange $b = 76.45$ mm plastic compac semi compact
 Ratio $b/T = 8.13$ $b/T_{lim} = 7.92$ 8.80 13.20

The section is class2 compact

$r1 = \min(1.0, \max(-0.1, F_c/(d_x t p_y w))) = 0.35$ $r2 = F_c/(A_g x p_y w) = 0.0007$

TABLE 11 rolled section

Depth between fillets $d = 123.4$ mm class 1 class 2 class 3
 ratio $d/t = 18.70$ $d/t_{lim} = 52.32$ 57.95 105.46

The section is class1 plastic

The classification is based on the general web condition

Shear capacity CL 4.2.3

Shear area $A_v = 1041.5$ mm² (t x D)
 Shear capacity $P_{vy} = 222$ KN
 Shear force $F_{vy} = 52.2$ KN $F_{vy}/P_{vy} = 0.24$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 221.2$ cm³ $M_{cx1} = 78.526$
 Plastic modulus $S_x = 247$ cm³ $M_{cx2} = 87.721$
 Moment capacity for section $M_{cx} = 87.7$ KNm
 Elastic modulus $Z_y = 73.06$ cm³ $M_{cy1} = 25.936$
 Plastic modulus $S_y = 111.2$ cm³ $m_{cy2} = 39.476$
 Moment capacity for section $M_{cy} = 39.5$ KNm


Local capacity check Clause 4.8.3.2

$\frac{E}{A_g p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = <= 1$
 0.001 + 0.344 + 0.076 = **0.421** **LOCAL CAPACITY IS SATISFIED**

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 4600$ mm normal condition
 Effective length $L_{e2} = 4777.8$ mm
 $L_{e1} = 4688.9$ mm
 Radius of gyration y-y $r_y = 3.82$ cm
 $r_x = 6.75$ cm
 $\lambda_{m'y} = 125.1$
 $\lambda_{m'x} = 68.1$

 <p style="text-align: center;"> David Smith Associates LLP 8 Duncan Close ♦ Moulton Park ♦ Northampton NN3 6WL Tel: (01604) 782620 ♦ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	20
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF H2

Buckling resistance Clause 4.8.3.3.1

Compressive strength:perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.10$ $p_y = 355 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.20$ TABLE 16
 Robertson constant for H section $a = 5.5$
 Perry factor $\eta = 0.60$
 Euler strength $p_e = 129 \text{ N/mm}^2$
 Factor $\phi = 281 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 99.1 \text{ N/mm}^2$

Slenderness of section $\lambda_{my} = 125.1$ $\lambda_{mx} = 68.15$ $\lambda_{myx} = 7.81708$
 $\lambda_{mda} = 125.1$ $\lambda_{mxx} = 4.25926$
 Torsional index $\chi = 16$
 $N = 0.5$
 Slenderness factor $v = 0.7$ from Table 19
 $\beta_w = 1.0$
 Buckling parameter $u = 0.848$
 Equivalent slenderness $\lambda_{mlt} = 74.2$
 Buckling strength (Table 16) $p_b = 205 \text{ N/mm}^2$ for $\lambda_{mlt} = 75$ $p_y = 355$
 Buckling resistance moment $M_b = 50.7 \text{ KNm}$
 $M_b L = 50.7 \text{ KNm}$
 $M_{ry} = 39.5 \text{ KNm}$
 $P_c = 378.41 \text{ KN}$
 $P_{cy} = 378.41 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{W_x M_x}{P_y Z_x} + \frac{W_y M_y}{p_y Z_y} = <= 1$$

$W_x = 0.95$
 $W_y = 1$

$$0.003 + 0.365 + 0.116 = 0.484$$

The interaction formula is satisfied

$$\frac{F_c}{P_{cy}} + \frac{W_x M_x}{M_b} + \frac{W_y M_y}{p_y Z_y} = <= 1$$

$$0.003 + 0.596 + 0.116 = 0.715$$

The interaction formula is satisfied



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	21
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED

LOCATION= **RB2**


Loads are unfactored

Wd= **1.20** KN/m2
 WI= **1.00** KN/m2

Span= **5.10** m
 Cover= **1.30** m

H rolled section **S355**

Calculation in accordance
 with BS 5950: 1: 2000




Load on beam	unfactored	factored
Dead+s/w=	1.81 KN/m'	2.53 KN/m'
Live=	1.30 KN/m'	2.08 KN/m'
	3.11 KN/m'	4.61 KN/m'

15 KNm
 Partial safety factor for load
 dead= 1.4
 live= 1.6

Reaction

RA=	7.9 KN	11.8 KN
RB=	7.9 KN	11.8 KN
Shear zero at	X=	2.55 m
Maximum Bending Moment	Mx =	15.0 KNm




Maximum BM for check	M LT=	13.9 KNm	Local capacity	PASS	factor	0.258
Maximum BM about axis Y	MY=	1.39 KNm	Overall buckling 1	PASS		0.523
Axial compressive load	Fc=	60.0 KN	Overall buckling 2	PASS		0.808
Shear force in x axis	Fv=	11.8 KN	Deflection (dead)=	PASS		1/ 1544
Beam span	L=	5.10 m	Deflection(live)=	PASS		1/ 2150
Effective length about axis X	LX eff=	5.10 m	Deflection (d+)=	PASS		1/ 899
Effective length about axis Y	LYeff=	5.10 m	Fully restraint for Ly& LX < 1.			
Limiting span/deflection (live)	=	360.0 or 14 mm				
	z rep=	42 cm3				

Section properties

Section size	(Ref. No= 67)	203x133 25 kg UB S355
Depth of steel section	D=	203.2 mm
Width of section	B=	133.4 mm
Thickness of web	t=	5.8 mm
Thickness of flange	T=	7.8 mm
Root radius	r=	7.6 mm
Second moment of area x-x	Ix=	2356 cm4
Second moment of area y-y	Iy=	310 cm4
Plastic modulus x-x	Sx=	259.8 cm3
Plastic modulus y-y	Sy=	71.39 cm3
Area of section	Ag=	32.2 cm2
	Pcy=	212 KN
	Mcx=	92.23 KNm
	Mcy=	25.34 KNm
	Mb L=	31.18 KNm
	Mlt=	0.925
	Pcy=	212.04 KN
	Sx eff=	227.90 cm3
	Sy eff=	42.82 cm3
	An=	29.27 cm2
	ke=	1.1

DEFLECTION

Unfactored dead load deflection=	3.30 mm	E UDL=	1.81 KN/m'
Unfactored live load deflection=	2.37 mm	E UDL=	1.30 KN/m'
Unfactored dead+ live load def =	5.67 mm	E UDL=	3.11 KN/m'
Span/def. ratio for dead load=	1545		
Span/def. ratio for live load=	2151	>360	
Span/def. ratio for dead+ live load=	899		

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	22
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF RB2

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 7.8 mm $py = 355$ N/mm² $py = 355.0$ N/mm² $pyw = py$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant (table 11 note b) $\epsilon = 0.880$
 Outstand of flange $b = 66.7$ mm
 Ratio $b/T = 8.55$ $b/T_{lim} = 7.92$ class 1 plastic class 2 compact class 3 semi compact

The section is class2 compact

The classification is based on the outstand element

$r1 = \min(1.0, \max(-0.1, Fc/(dtxpyw))) = 0.17$

$r2 = Fc/(Agxpyw) = 0.052$

Depth between fillets $d = 172.3$ mm

TABLE 11 rolled section

ratio $d/t = 29.71$

class 1 class 2 class 3

$40 \epsilon = 35.21$

$d/t_{lim} = 60.23$ 70.20 95.58

The classification is based on the general web condition

The section is class1 plastic

Shear capacity

CL 4.2.3

Shear area $Av = 1179$ mm² (t x D)
 Shear capacity $(0.6pyA)$ $Pvy = 251$ KN
 Shear force $Fvy = 11.8$ KN $Fvy/Pvy = 0.05$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Zx = 231.9$ cm³ $Mcx1 = 82.32$
 Plastic modulus $Sx = 260$ cm³ $Mcx2 = 92.23$
 Moment capacity for section $Mcx = 92$ KNm
 Elastic modulus $Zy = 46.4$ cm³ $Mcy1 = 16.47$
 Plastic modulus $Sy = 71$ cm³ $mcy2 = 25.34$
 Moment capacity for section $Mcy = 25$ KNm

Local capacity check Clause 4.8.3.2

$\frac{F}{Ag \cdot py} + \frac{Mx}{Mcx} + \frac{My}{Mcy} = <= 1$

0.052 + 0.150 + 0.055 = **0.258** **LOCAL CAPACITY IS SATISFIED**

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $Le_{lt1} = 5100$ mm normal condition
 Effective length $L_{elt2} = 5100$ mm
 $Le_{lt} = 5100$ mm

Radius of gyration y-y $ry = 3.1$ cm
 $rx = 8.54$ cm
 $Lam'y = 164.5$
 $La'mx = 59.7$



◆ **David Smith Associates LLP** ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	23
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF RB2

Buckling resistance Clause 4.8.3.3.1

Compressive strength: perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.10$ $p_y = 355 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.20$ TABLE 16
 Robertson constant for section $a = 3.5$ for table 23 b
 Perry factor $\eta = 0.52$
 Euler strength $p_e = 75 \text{ N/mm}^2$
 Factor $\phi = 234 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 65.9 \text{ N/mm}^2$


Slenderness of section $\lambda_{my} = 164.5$ $\lambda_{mx} = 59.72$ $\lambda_{my/x} = 6.477$
 $\lambda_{mda} = 164.5$ $\lambda_{mx/x} = 2.3511$
 Torsional index $\chi = 25.4$
 $N = 0.5$
 Slenderness factor $v = 0.75$ from Table 19
 $\beta_w = 1.0$
 Buckling parameter $u = 0.876$
 Equivalent slenderness $\lambda_{mIt} = 108.6$
 Buckling strength (Table 16) $p_b = 120 \text{ N/mm}^2$ for $\lambda_{mIt} = 110$ $p_y = 355$
 Buckling resistance moment $M_b = 31 \text{ KNm}$
 $M_b L = 31 \text{ KNm}$
 $M_{ry} = 25 \text{ KNm}$
 $P_c = 212 \text{ KN}$
 $P_{cy} = 212 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{+W_x M_x}{P_y Z_x} + \frac{+W_y M_y}{p_y Z_y} = \leq 1 \quad W_x = 0.95 \quad W_y = 0.95$$

0.283 + 0.160 + 0.080 = **0.523** The interaction formula is satisfied

$$\frac{F_c}{P_{cy}} + \frac{+W_L T M_{Lt}}{M_b} + \frac{+W_y M_y}{p_y Z_y} = \leq 1$$

0.283 + 0.445 + 0.080 = **0.808** The interaction formula is satisfied

 <p style="text-align: center;"> David Smith Associates LLP 8 Duncan Close ♦ Moulton Park ♦ Northampton NN3 6WL Tel: (01604) 782620 ♦ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	24
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED

LOCATION= **RB3**

Loads are unfactored

- Wd1= **1.20** KN/m²
- Wl1= **1.00** KN/m²
- Wd2= **1.20** KN/m²
- wl2= **1.00** KN/m²
- P1= **35.00** KN
- a= **2.50** m
- Span= **6.90** m
- Cover= **3.80** m

Load on beam unfactored

- Point load= **35.00** KN
- AV-Dead+s/w**= 5.29 KN/m'
- Live**= 3.80 KN/m'
- 9.09 KN/m'

Reaction



- RA= 53.7 KN
- RB= 44.0 KN
- Shear zero at

Maximum Bending Moment

- factored**
- Point load= **52.5** KN
 - 7.406 KN/m'
 - 6.08 KN/m'
 - 13.486 KN/m'
- Partial safety factor for load
dead= 1.4
live= 1.6
- X= 2.50 m
 - Mx = 158** KNm

H rolled section **S355**

Calculation in accordance with BS 5950: 1: 2000



- Maximum BM for check
- Maximum BM about axis Y
- Axial compressive load
- Shear force in x axis
- Beam span
- Effective length about axis X
- Effective length about axis Y
- Limiting span/deflection (live)

- M LT= 136.2 KNm
- MY= 6.81 KNm
- Fc= 1.00 KN
- Fv= 80.0 KN
- L= 6.90 m
- LX eff= 6.90 m
- LYeff= 5.09 m
- = **360.0** or 14 mm
- z rep= 445 cm³

- Local capacity **PASS** 0.430
- Overall buckling 1 **PASS** 0.471
- Overall buckling 2 **PASS** 0.566
- Deflection (dead)= **PASS** 1/ 564
- Deflection(live)= **PASS** 1/ 677
- Deflection (d+l)= **PASS** 1/ 307

Fully restraint for Ly& LX <1.

Section properties

Section size	(Ref. No= 94)	254x254	73	kg	UC	S355
Depth of steel section	D=	254	mm			
Width of section	B=	254	mm			
Thickness of web	t=	8.6	mm		Mcx= 350.95 KNm	
Thickness of flange	T=	14.2	mm		Mcy= 164.15 KNm	
Root radius	r=	14.2	mm		Mb L= 270.88 KNm	
Second moment of area x-x	Ix=	11360	cm ⁴		Mlt= 0.862	TABLE 18
Second moment of area y-y	Iy=	3873	cm ⁴			
Plastic modulus x-x	Sx=	988.6	cm ³	Sx eff=	881.11	cm ³
Plastic modulus y-y	Sy=	462.4	cm ³	Sy eff=	282.61	cm ³
Area of section	Ag=	92.9	cm ²	An=	84.45	cm ²
						ke= 1.1

DEFLECTION

Unfactored dead load deflection=	12.23	mm	E UDL=	9.65	KN/m'
Unfactored live load deflection=	10.19	mm	E UDL=	8.04	KN/m'
Unfactored dead+ live load def =	22.41	mm	E UDL=	17.68	KN/m'
Span/def. ratio for dead load=	564				
Span/def. ratio for live load=	677	>360			
Span/def. ratio for dead+ live load=	308				



◆ David Smith Associates LLP◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	25
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF RB3

Strength of steel

Clause 3.1.1

Design strength (Grade S 355)
 for thickness of 14.2 mm $p_y = 355$ N/mm² $p_y = 355.0$ N/mm² $p_{yw} = p_y$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant $\epsilon = 0.880$ class 1 class 2 class 3
 Outstand of flange $b = 127$ mm plastic compac semi compact
 Ratio $b/T = 8.94$ $b/T_{lim} = 7.92$ 8.80 13.20

The section is class 3 semi compact

$r1 = \min(1.0, \max(-0.1, F_c/(d \cdot t \cdot p_y))) = 0.16$
 Depth between fillets $d = 200.2$ mm
 ratio $d/t = 23.28$
 $40 \epsilon = 35.206$

$r2 = F_c/(A_g \cdot p_y) = 0.0003$

TABLE 11 rolled section

class 1 class 2 class 3
 $d/t_{lim} = 60.51$ 70.67 105.55

The section is class 1 plastic

The classification is based on the general web condition

Shear capacity

CL 4.2.3

Shear area $A_v = 2184.4$ mm² (t x D)
 Shear capacity $(0.6 p_y A) P_{vy} = 465$ KN
 Shear force $F_{vy} = 80.0$ KN $F_{vy}/P_{vy} = 0.17$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 894.5$ cm³ $M_{cx1} = 317.55$
 Plastic modulus $S_x = 989$ cm³ $M_{cx2} = 350.95$
 Moment capacity for section $M_{cx} = 351.0$ KNm
 Elastic modulus $Z_y = 305$ cm³ $M_{cy1} = 108.28$
 Plastic modulus $S_y = 462.4$ cm³ $m_{cy2} = 164.15$
 Moment capacity for section $M_{cy} = 164.2$ KNm

Local capacity check Clause 4.8.3.2


$\frac{E}{A_g \cdot p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = <= 1$
 0.000 + 0.388 + 0.041 = **0.430**

LOCAL CAPACITY IS SATISFIED

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 6900$ mm normal condition
 Effective length $L_{e2} = 5094$ mm
 $L_{e1} = 5997$ mm
 Radius of gyration y-y $r_y = 6.46$ cm
 $r_x = 11.1$ cm
 $Lam_y = 78.9$
 $La'm_x = 62.2$

 <p style="text-align: center;"> ◆ David Smith Associates LLP◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	26
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF RB3

Buckling resistance Clause 4.8.3.3.1

Compressive strength:perry strut formula from Appendix C.1

Limiting slenderness lam 0= 15.10 py= 355 N/mm2
 For buckling about y-y λ L0= 30.20 TABLE 16
 Robertson constant for H section a= 5.5
 Perry factor eta= 0.35
 Euler strength pe= 325 N/mm2
 Factor phi= 397 N/mm2
 Compressive strength pcy= **191.6** N/mm2

Slenderness of section Lam'y= 78.9 La'mx= 62.16 Lamy/x= 4.55806
 Lamda= 78.9 Lamx/x= 3.59319
 Torsional index x= 17.3
 N= 0.5
 Slenderness factor v= 0.82 from Table 19
 β w = 1.0
 Buckling parameter u= 0.849
 Equivalent slenderness lamlt= 54.9
 Buckling strength (Table 16) pb= 274 N/mm2 for lamlt= 55 py= 355
 Buckling resistance moment Mb= 270.9 KNm
 Mb L= 270.9 KNm
 Mry= 164.2 KNm
 Pc= 1780 KN
 Pcy= 1780 KN

$$\frac{F_c}{PC} + \frac{+W \frac{x M_x}{P_y Z_x}}{+W \frac{y M_y}{p_y Z_y}} = <= 1 \quad W_x = 0.95 \quad W_y = 1$$

0.001 + 0.407 + 0.063 = **0.471** **The interaction formula is satisfied**

$$\frac{F_c}{P_{cy}} + \frac{+W \frac{L T M_{lt}}{M_b}}{+W \frac{y M_y}{p_y Z_y}} = <= 1$$

0.001 + 0.503 + 0.063 = **0.566** **The interaction formula is satisfied**



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	27
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED

LOCATION= **RB4**

Loads are unfactored

Wd= **0.80** KN/m²


WI= **0.75** KN/m²

Span= **6.90** m

Cover= **4.70** m

H rolled section **S355**

Calculation in accordance
 with BS 5950: 1: 2000




Load on beam	unfactored	factored
Dead+s/w=	4.22 KN/m'	5.91 KN/m'
Live=	3.53 KN/m'	5.64 KN/m'
	7.75 KN/m'	11.55 KN/m'

69 KNm
 Partial safety factor for load
 dead= 1.4
 live= 1.6

Reaction

RA=	26.7 KN	39.8 KN
RB=	26.7 KN	39.8 KN
Shear zero at		X= 3.45 m
Maximum Bending Moment		Mx = 68.7 KNm




Maximum BM for check	M LT= 63.6 KNm	Local capacity	PASS	factor	0.467
Maximum BM about axis Y	MY= 6.36 KNm	Overall buckling 1	PASS		0.544
Axial compressive load	Fc= 60.0 KN	Overall buckling 2	PASS		0.663
Shear force in x axis	Fv= 39.8 KN	Deflection (dead)=	PASS		1/ 518
Beam span	L= 6.90 m	Deflection(live)=	PASS		1/ 620
Effective length about axis X	LX eff= 6.90 m	Deflection (d+)=	PASS		1/ 282
Effective length about axis Y	LYeff= 3.45 m	Fully restraint for Ly& LX < 1.			
Limiting span/deflection (live)	= 360.0 or 14 mm				
	z rep= 194 cm ³				

Section properties

Section size	(Ref. No= 99)	203x203	46	kg	UC	S355
Depth of steel section	D=	203.2	mm			
Width of section	B=	203.2	mm		Pcy= 1135 KN	
Thickness of web	t=	7.3	mm		Mcx= 176.6 KNm	
Thickness of flange	T=	11	mm		Mcy= 81.65 KNm	710.18
Root radius	r=	10.2	mm		Mb L= 127.8 KNm	
Second moment of area x-x	Ix=	4564	cm ⁴		Mlt= 0.925	Pcy= 1135.3 KN
Second moment of area y-y	Iy=	1539	cm ⁴			
Plastic modulus x-x	Sx=	497.4	cm ³	Sx eff=	442.53	cm ³
Plastic modulus y-y	Sy=	230	cm ³	Sy eff=	140.06	cm ³
Area of section	Ag=	58.8	cm ²	An=	53.45	cm ²
						ke= 1.1

DEFLECTION

Unfactored dead load deflection=	13.31	mm	E UDL=	4.22	KN/m'
Unfactored live load deflection=	11.12	mm	E UDL=	3.53	KN/m'
Unfactored dead+ live load def =	24.43	mm	E UDL=	7.75	KN/m'
Span/def. ratio for dead load=	518				
Span/def. ratio for live load=	621		>360		
Span/def. ratio for dead+ live load=	282				

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	28
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF RB4

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 11 mm $p_y = 355$ N/mm² $p_y = 355.0$ N/mm² $p_w = p_y$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant (table 11 note b) $\epsilon = 0.880$ class 1 class 2 class 3
 Outstand of flange $b = 101.6$ mm plastic compac semi compact
 Ratio $b/T = 9.24$ $b/T_{lim} = 7.92$ 8.80 13.20
 The classification is based on the outstand element
 $r_1 = \min(1.0, \max(-0.1, F_c/(d \cdot t \cdot p_w))) = 0.14$ **The section is class 3 semi compact**
 $r_2 = F_c/(A_g \cdot p_w) = 0.029$
 Depth between fillets $d = 160.8$ mm TABLE 11 rolled section
 ratio $d/t = 22.03$ class 1 class 2 class 3
 $40 \epsilon = 35.21$ $d/t_{lim} = 61.55$ 72.38 99.88

The classification is based on the general web condition

The section is class 1 plastic

Shear capacity

CL 4.2.3

Shear area $A_v = 1483$ mm² (t x D)
 Shear capacity $(0.6 p_y A) P_{vy} = 316$ KN
 Shear force $F_{vy} = 39.8$ KN $F_{vy}/P_{vy} = 0.13$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 449.2$ cm³ $M_{cx1} = 159.5$
 Plastic modulus $S_x = 497$ cm³ $M_{cx2} = 176.6$
 Moment capacity for section $M_{cx} = 177$ KNm
 Elastic modulus $Z_y = 151$ cm³ $M_{cy1} = 53.61$
 Plastic modulus $S_y = 230$ cm³ $M_{cy2} = 81.65$
 Moment capacity for section $M_{cy} = 82$ KNm

Local capacity check Clause 4.8.3.2

$\frac{F}{A_g p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = <= 1$
 $0.029 + 0.360 + 0.078 = 0.467$

LOCAL CAPACITY IS SATISFIED

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 6900$ mm normal condition
 Effective length $L_{e2} = 3450$ mm
 $L_{e1} = 5175$ mm
 Radius of gyration y-y $r_y = 5.11$ cm
 $r_x = 8.81$ cm
 $L_{a'y} = 67.5$
 $L_{a'x} = 78.3$



◆ **David Smith Associates LLP** ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	29
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF RB4

Buckling resistance Clause 4.8.3.3.1

Compressive strength: perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.10$ $p_y = 355 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.20$ TABLE 16
 Robertson constant for section $a = 5.5$ for table 23 c
 Perry factor $\eta = 0.35$
 Euler strength $p_e = 330 \text{ N/mm}^2$
 Factor $\phi = 400 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 193.1 \text{ N/mm}^2$

Slenderness of section $\lambda_{my} = 67.5$ $\lambda_{mx} = 78.32$ $\lambda_{my/x} = 3.8144$
 $\lambda_{mda} = 78.3$ $\lambda_{mx/x} = 4.4249$

Torsional index $x = 17.7$
 $N = 0.5$
 Slenderness factor $v = 0.87$ from Table 19
 $\beta_w = 1.0$


Buckling parameter $u = 0.846$
 Equivalent slenderness $\lambda_{mIt} = 57.8$
 Buckling strength (Table 16) $p_b = 257 \text{ N/mm}^2$ for $\lambda_{mIt} = 60$ $p_y = 355$
 Buckling resistance moment $M_b = 128 \text{ KNm}$
 $M_b L = 128 \text{ KNm}$
 $M_{ry} = 82 \text{ KNm}$
 $P_c = 1135 \text{ KN}$
 $P_{cy} = 1135 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{+W_x M_x}{P_y Z_x} + \frac{+W_y M_y}{p_y Z_y} = \leq 1 \quad W_x = 0.95 \quad W_y = 0.95$$

$$0.053 + 0.379 + 0.113 = 0.544 \quad \text{The interaction formula is satisfied}$$

$$\frac{F_c}{P_{cy}} + \frac{+W_L T M_{lt}}{M_b} + \frac{+W_y M_y}{p_y Z_y} = \leq 1$$

$$0.053 + 0.497 + 0.113 = 0.663 \quad \text{The interaction formula is satisfied}$$

 <p>◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: northampton@dsagroup.co.uk</p>	Project No:	24/54720	Sheet No:	30
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

DIMENSIONS IN THESE CALCULATIONS ARE ONLY APPROXIMATE AND THE CONTRACTOR MUST CHECK THE LATEST ARCHITECTURAL DRAWINGS AND MEASURE UP ON SITE BEFORE ORDERING ANY MATERIALS. NO WORK SHOULD START BEFORE THE CALCULATIONS HAVE BEEN RECEIVED AND APPROVED BY THE LA BUILDING CONTROL.

ROOF LEVEL

STEEL BEAM

RB5

Max span = 2.6 m

Cover= 2.3 m

FLAT

USE 152x89x16 UB S355 SEE PAGE 31 - 33

STEEL BEAM

RB6

Max span = 2 m

Cover= 1 m

USE 152x89x16 UB S355 SEE PAGE 34 - 36

STEEL COLUMNS

SP1

Max HIGH = 2.4 m

USE 90x90x6.3 SHS S355 SEE PAGE 37 - 38

go to page 39

All design calculations have been author reviewed and subject to additional review by the project team, as required by David Smith Associates Quality Assurance procedures.



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	31
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED

LOCATION= **RB5**

Loads are unfactored

Wd= **0.80** KN/m²


WI= **0.75** KN/m²

Span= **2.60** m

Cover= **2.30** m

H rolled section **S355**

Calculation in accordance
 with BS 5950: 1: 2000




Load on beam	unfactored	factored
Dead+s/w=	2 KN/m'	2.80 KN/m'
Live=	1.73 KN/m'	2.76 KN/m'
	3.73 KN/m'	5.56 KN/m'

5 KNm
 Partial safety factor for load
 dead= 1.4
 live= 1.6

Reaction

RA=	4.8 KN	7.2 KN
RB=	4.8 KN	7.2 KN
Shear zero at	X=	1.30 m
Maximum Bending Moment	Mx =	4.7 KNm



SECTION


Maximum BM for check	M LT=	4.3 KNm	Local capacity	PASS	factor	0.220
Maximum BM about axis Y	MY=	0.43 KNm	Overall buckling 1	PASS		0.430
Axial compressive load	Fc=	60.0 KN	Overall buckling 2	PASS		0.525
Shear force in x axis	Fv=	7.2 KN	Deflection (dead)=	PASS		1/ 3753
Beam span	L=	2.60 m	Deflection(live)=	PASS		1/ 4351
Effective length about axis X	LX eff=	2.60 m	Deflection (d+)=	PASS		1/ 2015
Effective length about axis Y	LYeff=	2.60 m	Fully restraint for Ly& LX < 1.			
Limiting span/deflection (live)	=	360.0 or 14 mm				
	z rep=	13 cm ³				

Section properties

Section size	(Ref. No=	70)	152x89	16	kg	UB	S355
Depth of steel section	D=	152.4 mm					
Width of section	B=	88.9 mm					
Thickness of web	t=	4.6 mm					
Thickness of flange	T=	7.7 mm					
Root radius	r=	7.6 mm					
Second moment of area x-x	Ix=	838 cm ⁴					
Second moment of area y-y	Iy=	90.4 cm ⁴					
Plastic modulus x-x	Sx=	124 cm ³	Sx eff=	107.62 cm ³			
Plastic modulus y-y	Sy=	31.4 cm ³	Sy eff=	18.41 cm ³			
Area of section	Ag=	20.5 cm ²	An=	18.64 cm ²	ke=	1.1	

DEFLECTION

		unfactored
Unfactored dead load deflection=	0.69 mm	E UDL= 2.00 KN/m'
Unfactored live load deflection=	0.60 mm	E UDL= 1.73 KN/m'
Unfactored dead+ live load def =	1.29 mm	E UDL= 3.73 KN/m'
Span/def. ratio for dead load=	3753	
Span/def. ratio for live load=	4352	>360
Span/def. ratio for dead+ live load=	2015	

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	32
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF RB5

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 7.7 mm $p_y = 355$ N/mm² $p_y = 355.0$ N/mm² $p_w = p_y$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant (table 11 note b) $\epsilon = 0.880$
 Outstand of flange $b = 44.45$ mm
 Ratio $b/T = 5.77$ $b/T_{lim} = 7.92$ class 1 plastic class 2 compact class 3 semi compact
 The classification is based on the outstand element

The section is class 1 plastic

$r_1 = \min(1.0, \max(-0.1, F_c/(d \cdot t \cdot p_w))) = 0.30$
 Depth between fillets $d = 121.8$ mm
 ratio $d/t = 26.48$

$r_2 = F_c/(A_g \cdot p_w) = 0.082$

TABLE 11 rolled section

$40 \epsilon = 35.21$
 The classification is based on the general web condition

class 1 class 2 class 3
 $d/t_{lim} = 54.09$ 60.60 90.67

The section is class 1 plastic

Shear capacity

CL 4.2.3

Shear area $A_v = 701$ mm² (t x D)
 Shear capacity $(0.6 p_y A) = P_{vy} = 149$ KN
 Shear force $F_{vy} = 7.2$ KN $F_{vy}/P_{vy} = 0.05$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 110$ cm³ $M_{cx1} = 39.05$
 Plastic modulus $S_x = 124$ cm³ $M_{cx2} = 44.02$
 Moment capacity for section $M_{cx} = 44$ KNm
 Elastic modulus $Z_y = 20.3$ cm³ $M_{cy1} = 7.207$
 Plastic modulus $S_y = 31$ cm³ $M_{cy2} = 11.15$
 Moment capacity for section $M_{cy} = 11$ KNm

Local capacity check Clause 4.8.3.2

$\frac{F}{A_g p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = <= 1$
 $0.082 + 0.099 + 0.039 = 0.220$

LOCAL CAPACITY IS SATISFIED

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 2600$ mm normal condition
 Effective length $L_{e2} = 2600$ mm
 $L_{e1} = 2600$ mm
 Radius of gyration y-y $r_y = 2.1$ cm
 $r_x = 6.4$ cm
 $L_{am'y} = 123.8$
 $L_{a'mx} = 40.6$



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	33
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF RB5

Buckling resistance Clause 4.8.3.3.1

Compressive strength: perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.10$ $p_y = 355 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.20$ TABLE 16
 Robertson constant for section $a = 3.5$ for table 23 b
 Perry factor $\eta = 0.38$
 Euler strength $p_e = 132 \text{ N/mm}^2$
 Factor $\phi = 269 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 109.6 \text{ N/mm}^2$

Slenderness of section $\lambda_{my} = 123.8$ $\lambda_{mx} = 40.63$ $\lambda_{my/x} = 6.3492$
 $\lambda_{mda} = 123.8$ $\lambda_{mx/x} = 2.0833$
 Torsional index $\chi = 19.5$
 $N = 0.5$
 Slenderness factor $v = 0.76$ from Table 19
 $\beta_w = 1.0$
 Buckling parameter $u = 0.889$
 Equivalent slenderness $\lambda_{mIt} = 83.5$
 Buckling strength (Table 16) $p_b = 175 \text{ N/mm}^2$ for $\lambda_{mIt} = 85$ $p_y = 355$
 Buckling resistance moment $M_b = 22 \text{ KNm}$
 $M_b L = 22 \text{ KNm}$
 $M_{ry} = 11 \text{ KNm}$
 $P_c = 224.6 \text{ KN}$
 $P_{cy} = 224.6 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{+W_x M_x}{P_y Z_x} + \frac{+W_y M_y}{p_y Z_y} = \leq 1 \quad W_x = 0.95 \quad W_y = 0.95$$

0.267 + 0.106 + 0.057 = **0.430** The interaction formula is satisfied

$$\frac{F_c}{P_{cy}} + \frac{+W_L T M_{lt}}{M_b} + \frac{+W_y M_y}{p_y Z_y} = \leq 1$$

0.267 + 0.200 + 0.057 = **0.525** The interaction formula is satisfied



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	34
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED

LOCATION= **RB6**

Loads are unfactored

- Wd1= **1.20** KN/m²
- Wl1= **1.00** KN/m²
- Wd2= **1.20** KN/m²
- wl2= **1.00** KN/m²
- P1= **7.10** KN
- a= **1.00** m
- Span= **2.00** m
- Cover= **1.00** m

Load on beam unfactored

- Point load= **7.10** KN
- AV-Dead+s/w**= 1.36 KN/m'
- Live**= 1.00 KN/m'
- 2.36 KN/m'

Reaction

- RA= 5.9 KN
- RB= 5.9 KN
- Shear zero at

Maximum Bending Moment


factored

- 10.65 KN
- 1.904 KN/m'
- 1.6 KN/m'
- 3.504 KN/m'

- X= 1.00 m
- Mx** = 7 KNm

Partial safety factor for load


- dead= 1.4
- live= 1.6



H rolled section

S355

Calculation in accordance with BS 5950: 1: 2000



- Maximum BM for check
- Maximum BM about axis Y
- Axial compressive load
- Shear force in x axis
- Beam span
- Effective length about axis X
- Effective length about axis Y
- Limiting span/deflection (live)

- M LT= 6.1 KNm
- MY= 0.31 KNm
- Fc= 1.00 KN
- Fv= 8.8 KN
- L= 2.00 m
- LX eff= 2.00 m
- LYeff= 1.25 m
- = **360.0** or 14 mm
- z rep= 20 cm³

- Local capacity **PASS** 0.169
- Overall buckling 1 **PASS** 0.194
- Overall buckling 2 **PASS** 0.214
- Deflection (dead)= **PASS** 1/ 3204
- Deflection(live)= **PASS** 1/ 3845
- Deflection (d+l)= **PASS** 1/ 1747

Fully restraint for Ly& LX <1.

Section properties


Section size	(Ref. No= 70)	152x89	16	kg	UB	S355
Depth of steel section	D=	152.4	mm			
Width of section	B=	88.9	mm			
Thickness of web	t=	4.6	mm		Mcx= 44.02 KNm	
Thickness of flange	T=	7.7	mm		Mcy= 11.147 KNm	
Root radius	r=	7.7	mm		Mb L= 36.208 KNm	
Second moment of area x-x	Ix=	838	cm ⁴		Mlt= 0.869	TABLE 18
Second moment of area y-y	Iy=	90.4	cm ⁴			
Plastic modulus x-x	Sx=	124	cm ³	Sx eff=	107.02	cm ³
Plastic modulus y-y	Sy=	31.4	cm ³	Sy eff=	17.94	cm ³
Area of section	Ag=	20.5	cm ²	An=	18.64	cm ²
						ke= 1.1

DEFLECTION

- Unfactored dead load deflection= 0.62 mm
- Unfactored live load deflection= **0.52** mm
- Unfactored dead+ live load def = 1.14 mm
- Span/def. ratio for dead load= 3204
- Span/def. ratio for live load= **3845**
- Span/def. ratio for dead+ live load= 1748

unfactored

- E UDL= 5.15 KN/m'
- E UDL= 4.29 KN/m'
- E UDL= 9.44 KN/m'

 <p style="text-align: center;"> David Smith Associates LLP 8 Duncan Close ♦ Moulton Park ♦ Northampton NN3 6WL Tel: (01604) 782620 ♦ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	35
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF RB6

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 7.7 mm $p_y = 355$ N/mm² $p_{yw} = 355.0$ N/mm²
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant $\epsilon = 0.880$ class 1 class 2 class 3
 Outstand of flange $b = 44.45$ mm plastic compac semi compact
 Ratio $b/T = 5.77$ $b/T_{lim} = 7.92$ 8.80 13.20

The section is class1 plastic

$r1 = \min(1.0, \max(-0.1, F_c/(d \cdot t \cdot p_{yw}))) = 0.50$
 $r2 = F_c/(A_g \cdot p_{yw}) = 0.0014$

TABLE 11 rolled section

Depth between fillets $d = 121.8$ mm class 1 class 2 class 3
 ratio $d/t = 26.48$ $d/t_{lim} = 46.85$ 50.17 105.33

The section is class1 plastic

The classification is based on the general web condition

Shear capacity CL 4.2.3

Shear area $A_v = 701.04$ mm² (t x D)
 Shear capacity $P_{vy} = 149$ KN
 Shear force $F_{vy} = 8.8$ KN $F_{vy}/P_{vy} = 0.06$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 110$ cm³ $M_{cx1} = 39.05$
 Plastic modulus $S_x = 124$ cm³ $M_{cx2} = 44.02$
 Moment capacity for section $M_{cx} = 44.0$ KNm

Elastic modulus $Z_y = 20.3$ cm³ $M_{cy1} = 7.2065$
 Plastic modulus $S_y = 31.4$ cm³ $m_{cy2} = 11.147$
 Moment capacity for section $M_{cy} = 11.1$ KNm

Local capacity check Clause 4.8.3.2


$\frac{E}{A_g \cdot p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = <= 1$
 0.001 + 0.140 + 0.028 = **0.169** **LOCAL CAPACITY IS SATISFIED**

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 2000$ mm normal condition
 Effective length $L_{e2} = 1252.4$ mm
 $L_{e} = 1626.2$ mm

Radius of gyration y-y $r_y = 2.1$ cm
 $r_x = 6.4$ cm
 $\lambda_{m'y} = 59.6$
 $\lambda_{m'x} = 31.3$

 <p style="text-align: center;"> David Smith Associates LLP 8 Duncan Close ♦ Moulton Park ♦ Northampton NN3 6WL Tel: (01604) 782620 ♦ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	36
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF RB6

Buckling resistance Clause 4.8.3.3.1

Compressive strength:perry strut formula from Appendix C.1

Limiting slenderness lam 0= 15.10 py= 355 N/mm2
 For buckling about y-y λ L0= 30.20 TABLE 16
 Robertson constant for H section

a= 5.5
 Perry factor eta= 0.24
 Euler strength pe= 569 N/mm2
 Factor phi= 532 N/mm2
 Compressive strength pcy= **247.6** N/mm2


Slenderness of section Lam'y= 59.6 La'mx= 31.25 Lamy/x= 3.05836
 Lamda= 59.6 Lamx/x= 1.60256
 Torsional index x= 19.5
 N= 0.5
 Slenderness factor v= 0.91 from Table 19
 β w = 1.0
 Buckling parameter u= 0.889
 Equivalent slenderness lamlt= 48.2
 Buckling strength (Table 16) pb= 292 N/mm2 for lamlt= 50 py= 355
 Buckling resistance moment Mb= 36.2 KNm
 Mb L= 36.2 KNm
 Mry= 11.1 KNm
 Pc= 507.58 KN
 Pcy= 507.58 KN

$$\frac{F_c}{PC} + \frac{+W \frac{x M_x}{P_y Z_x}}{+W \frac{y M_y}{p_y Z_y}} = <= 1 \quad \begin{matrix} W_x = 0.95 \\ W_y = 1 \end{matrix}$$

0.002 + 0.150 + 0.043 = **0.194** The interaction formula is satisfied

$$\frac{F_c}{P_{cy}} + \frac{+W \frac{L T M_{lt}}{M_b}}{+W \frac{y M_y}{p_y Z_y}} = <= 1$$

0.002 + 0.170 + 0.043 = **0.214** The interaction formula is satisfied

 <p style="text-align: center;"> ◆ David Smith Associates ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	37
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

1.0 DESIGN OF STEEL COLUMN

LOCATION= **SP1**
 Clause 2.4.2.3
 For sway stability a notional horizontal force of 0.5 % of the dead and imposed vertical loads are considered in the design of the columns.
 FACTORED LOAD = **10 KN**
 notional force = **0.05 KN**

H rolled section
Calculation in accordance with BS 5950: 1: 2000

S355


Partial safety factor for load
 dead= 1.4
 live= 1.6

1.1 All applied loads and moment are factored

Maximum BM about axis X **MX= 3.27 KNm**
 Maximum BM about axis Y **MY= 0.12 KNm**
 Axial compressive load **F= 10.0 KN**
 Shear force in x axis **Fv= 10.00 KN**
 Length of column **L= 2.40 m**
 Effective length about axis X **LX= 2.40 m**
 Effective length about axis Y **LY= 4.80 m**

Local capacity **PASS** factor 0.161
 Overall buckling **PASS** factor 0.639

Fully restraint for Ly & LX < 1.



SECTION

1.2 Section properties

Section size (Ref. No= **141**) **90x90 6.3 SHS S355**
 Depth of steel section **D= 90 mm**
 Width of section **B= 90 mm**

T= 6.3 mm

 Second moment of area x-x **Ix= 242 cm4**
 Second moment of area y-y **Iy= 242 cm4**
 Plastic modulus x-x **Sx= 65.3 cm3**
 Plastic modulus y-y **Sy= 65.3 cm3**
 Area of section **A= 20.9 cm2**

Mcx= 22.96 KNm
Mcy= 23.18 KNm
Mbs= 5 KNm
Pc = 194 KN

Mlt= 0.925

1.3 Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of **6.3 mm** **py= 355 N/mm2**
 Young's Modulus **E= 205 KN/mm2**

1.4 Classification of cross section

(clause 3.5.2)

Constant (table 11 note b) **ε = 0.88**
 Outstand of flange **b= 45 mm**
 Ratio **b/T= 7.143 mm**

TABLE 11 rolled section
 class 1 class 2 class 3
 plastic compac semi compact
b/Tlim= 7.92 8.80 13.20

The section is class1 plastic

r2=Fc/(Agxpyw)= 0.013

The classification is based on the outstand element
r1 = min(1.0, max(-0.1, Fc/(dtxpyw)))= 0.06
 Depth between fillets **d= 71.1 mm**
 ratio **d/t= 11.29**
40 ε = 35.206

TABLE 11 rolled section
 class 1 class 2 class 3
d/tlim= 66.25 80.43 102.84


The section is class1 plastic

1.5 Shear capacity

CL 4.2.3

Shear area **Av= 1134 mm2**
 Shear capacity (0.6pyA) **Pv= 241.5 KN**
 Shear force **Fv= 10.00 KN**

LOW SHEAR LOAD

 <p style="text-align: center;"> ◆ David Smith Associates ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	38
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF SP1

1.6 Moment Capacity

Elastic modulus	Zx=	53.9 cm ³	Mcx1=	22.96 (1.2 py Zx)
Plastic modulus	Sx=	65.3 cm ³	Mcx2=	23.18
Moment capacity for section	Mcx=	23.0 KNm		

Elastic modulus	Zy=	53.9 cm ³	Mcy1=	28.7 (1.5 py Zy)
Plastic modulus	Sy=	65.3 cm ³	mcy2=	23.18
Moment capacity for section	Mcy=	23.18 KNm		

Local capacity check CL 4.8.3.2

$$\frac{E}{Ag \cdot py} + \frac{Mx}{Mcx} + \frac{My}{Mcy} = <= 1$$

$$0.013 + 0.143 + 0.005 = \mathbf{0.161}$$

LOCAL CAPACITY IS SATISFIED

1.7 Compressive Resistnace section 4.7

1.7 Slenderness Clause 4.7.3

Effective length x-x	Lex=	2400 mm
Effective length y-y	Ley=	4800 mm
Radius of gyration y-y	ry=	3.41 cm
	rx=	3.41 cm
	Lam'y=	140.8
	La'mx=	70.4


1.8 Compressive strength:perry strut formula from Appendix C.1

Limiting slenderness	lam 0=	15.10
For buckling about y-y		
Robertson constant for section	a=	2 for table 23
Perry factor	eta=	0.25
Euler strength	pe=	102 N/mm ²
Factor	phi=	241 N/mm ²
Compressive strength	pcy=	93.0 N/mm ²
	Pc =	194.4 KN

1.9 Resistance to Lteral-Buckling resistance SECTION 4.3

Limiting slenderness	lam 0=	30.20	Lamy/x=	0.37
Slenderness of section	Lamda=	140.8	Torsional index	x= 381.00
Slenderness factor	v=	0.9983 from Table 19	N=	0.5
Buckling parameter	u=	1	β w =	1.0
Equivalent slenderness	lamlt=	140.5		0.1
Perry coefficient	eta lt=	0.7723		0.9983
Elastic strength	pe=	102 N/mm ²		
Factor	phi lt=	268 N/mm ²	Mb L=	5.2 KNm
Factor	pey=	36374	Mry=	23.2 KNm
Buckling strength (Table 16)	pb=	79.593 N/mm ²	Pc=	194.4 KN
Buckling resistnace moment	Mb=	5.2 KNm	Pcy=	194.4 KN
Overall buckling check				
For member with moment about both axes				355
for lateral torsional buckling				
$\frac{Fc}{Pcy} + \frac{W \cdot L \cdot T \cdot M \cdot It}{Mb} + \frac{W \cdot y \cdot My}{py \cdot Zy} (1 + Fc/FCY) = <= 1$			W x=	0.93
			W y=	0.93
0.051 + 0.582 + 0.005 =		0.639		

The interaction formula is satisfied

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: northampton@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	39
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

DIMENSIONS IN THESE CALCULATIONS ARE ONLY APPROXIMATE AND THE CONTRACTOR MUST CHECK THE LATEST ARCHITECTURAL DRAWINGS AND MEASURE UP ON SITE BEFORE ORDERING ANY MATERIALS. NO WORK SHOULD START BEFORE THE CALCULATIONS HAVE BEEN RECEIVED AND APPROVED BY THE LA BUILDING CONTROL.

SECOND FLOOR LEVEL

TIMBER SLOPE RAFTERS

TJ2

Max span = 3.1 m

USE 195X47 C24 AT 400 C/C

SEE PAGE 40 - 42

STEEL BEAM

FB2.01

Max span = 3.2 m

BEAM LOADING

		D LOAD	I LOAD	cover y	dead load	live load
		KN/m ²	KN/m ²	m	KN/m'	KN/m'
ROOF	dead	1.2		2.2 => 2.2* 1.2=	2.64	
	live		1.00	2.2 => 2.2*1.00=		2.2
1ST floor	dead	0.6		0.6 => .6* .6=	0.36	
	live		1.50	0.6 => .6*1.50=		0.9
wall	dead	0.75		2 => 2* .75=	<u>1.5</u>	
					UDL 4.5 KN/m'	3.1 KN/m'

USE 203x102x23 UB

S355

SEE PAGE 43 - 45

STEEL BEAM

FB2.02

Max span = 6.9 m

BEAM LOADING

		D LOAD	I LOAD	cover y	dead load	live load
		KN/m ²	KN/m ²	m	KN/m'	KN/m'
ROOF	dead	1.2		2.2 => 2.2* 1.2=	2.64	
	live		1.00	2.2 => 2.2*1.00=		2.2
1ST floor	dead	0.6		2.2 => 2.2* .6=	1.32	
	live		1.50	2.2 => 2.2*1.50=		3.3
wall	dead	0.75		2 => 2* .75=	<u>1.5</u>	
					UDL 5.46 KN/m'	5.5 KN/m'

USE 203x203x71 UC

S355

SEE PAGE 46 - 48

STEEL BEAM

FB2.03

Max span = 5.7 m

Cover= 2.4 m

USE 203x203x46 UC

S355

SEE PAGE 49 - 51

go to page 52

All design calculations have been author reviewed and subject to additional review by the project team, as required by David Smith Associates Quality Assurance procedures.



Project No:	24/54720	Sheet No:	40
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG

Calcs for: **TIMBER FLOOR JOISTS TJ2**


Project: **34 NASSAU ROAD, LONDON**

TIMBER JOIST DESIGN (BS5268-2:2002)

Tedds calculation version 1.1.04



Joist details

Joist breadth	b = 47 mm
Joist depth	h = 195 mm
Joist spacing	s = 400 mm
Timber strength class	C24
Service class of timber	1



Span details

Number of spans	N_{span} = 1
Length of bearing	L_b = 100 mm
Effective length of span	L_{s1} = 3200 mm



Section properties

Second moment of area	$I = b \times h^3 / 12 = 29041594 \text{ mm}^4$
Section modulus	$Z = b \times h^2 / 6 = 297863 \text{ mm}^3$

Loading details

Joist self weight	$F_{swt} = b \times h \times \rho_{char} \times g_{acc} = 0.03 \text{ kN/m}$
Dead load	$F_{d_udl} = 0.75 \text{ kN/m}^2$
Imposed UDL(Long term)	$F_{i_udl} = 1.50 \text{ kN/m}^2$
Imposed point load (Medium term)	$F_{i_pt} = 1.40 \text{ kN}$

Modification factors

Service class for bending parallel to grain	$K_{2m} = 1.00$
Service class for compression	$K_{2c} = 1.00$



Project No:	24/54720	Sheet No:	41
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG

Calcs for: **TIMBER FLOOR JOISTS TJ2**

Project: **34 NASSAU ROAD, LONDON**

Service class for shear parallel to grain $K_{2s} = 1.00$
 Service class for modulus of elasticity $K_{2e} = 1.00$
 Section depth factor $K_7 = 1.05$
 Load sharing factor $K_8 = 1.10$

Consider long term loads

Load duration factor $K_3 = 1.00$
 Maximum bending moment $M = 1.192$ kNm
 Maximum shear force $V = 1.490$ kN
 Maximum support reaction $R = 1.490$ kN
 Maximum deflection $\delta = 4.286$ mm

Check bending stress

Bending stress $\sigma_m = 7.500$ N/mm²
 Permissible bending stress $\sigma_{m_adm} = \sigma_m \times K_{2m} \times K_3 \times K_7 \times K_8 = 8.650$ N/mm²
 Applied bending stress $\sigma_{m_max} = M / Z = 4.003$ N/mm²
PASS - Applied bending stress within permissible limits

Check shear stress

Shear stress $\tau = 0.710$ N/mm²
 Permissible shear stress $\tau_{adm} = \tau \times K_{2s} \times K_3 \times K_8 = 0.781$ N/mm²
 Applied shear stress $\tau_{max} = 3 \times V / (2 \times b \times h) = 0.244$ N/mm²
PASS - Applied shear stress within permissible limits

Check bearing stress

Compression perpendicular to grain (no wane) $\sigma_{cp1} = 2.400$ N/mm²
 Permissible bearing stress $\sigma_{c_adm} = \sigma_{cp1} \times K_{2c} \times K_3 \times K_8 = 2.640$ N/mm²
 Applied bearing stress $\sigma_{c_max} = R / (b \times L_b) = 0.317$ N/mm²
PASS - Applied bearing stress within permissible limits

Check deflection

Permissible deflection $\delta_{adm} = \min(L_s1 \times 0.003, 14 \text{ mm}) = 9.600$ mm
 Bending deflection (based on E_{mean}) $\delta_{bending} = 4.055$ mm
 Shear deflection $\delta_{shear} = 0.231$ mm
 Total deflection $\delta = \delta_{bending} + \delta_{shear} = 4.286$ mm
PASS - Actual deflection within permissible limits

Consider medium term loads

Load duration factor $K_3 = 1.25$
 Maximum bending moment $M = 1.544$ kNm
 Maximum shear force $V = 1.930$ kN
 Maximum support reaction $R = 1.930$ kN
 Maximum deflection $\delta = 4.790$ mm

Check bending stress

Bending stress $\sigma_m = 7.500$ N/mm²
 Permissible bending stress $\sigma_{m_adm} = \sigma_m \times K_{2m} \times K_3 \times K_7 \times K_8 = 10.813$ N/mm²
 Applied bending stress $\sigma_{m_max} = M / Z = 5.185$ N/mm²
PASS - Applied bending stress within permissible limits



Project No:	24/54720	Sheet No:	42
Made by:	OAM	Revision:	
Date:	22/03/2024	Checked by:	TG
Calcs for: TIMBER FLOOR JOISTS TJ2			
Project: 34 NASSAU ROAD, LONDON			

Check shear stress

Shear stress

$$\tau = 0.710 \text{ N/mm}^2$$

Permissible shear stress

$$\tau_{adm} = \tau \times K_{2s} \times K_3 \times K_8 = 0.976 \text{ N/mm}^2$$

Applied shear stress

$$\tau_{max} = 3 \times V / (2 \times b \times h) = 0.316 \text{ N/mm}^2$$

PASS - Applied shear stress within permissible limits

Check bearing stress

Compression perpendicular to grain (no wane)

$$\sigma_{cp1} = 2.400 \text{ N/mm}^2$$

Permissible bearing stress

$$\sigma_{c_adm} = \sigma_{cp1} \times K_{2c} \times K_3 \times K_8 = 3.300 \text{ N/mm}^2$$

Applied bearing stress

$$\sigma_{c_max} = R / (b \times L_b) = 0.411 \text{ N/mm}^2$$

PASS - Applied bearing stress within permissible limits

Check deflection

Permissible deflection

$$\delta_{adm} = \min(L_{s1} \times 0.003, 14 \text{ mm}) = 9.600 \text{ mm}$$

Bending deflection (based on E_{mean})

$$\delta_{bending} = 4.490 \text{ mm}$$

Shear deflection

$$\delta_{shear} = 0.300 \text{ mm}$$

Total deflection

$$\delta = \delta_{bending} + \delta_{shear} = 4.790 \text{ mm}$$

PASS - Actual deflection within permissible limits



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	43
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED


LOCATION= **FB2.01**

Loads are unfactored

Wd= **4.50** KN/m²
 WI= **3.10** KN/m²

Span= **3.20** m
 Cover= **1.00** m

H rolled section **S355**
 Calculation in accordance
 with BS 5950: 1: 2000



19 KN


SPAN

Load on beam	unfactored	factored
Dead+s/w=	4.73 KN/m'	6.62 KN/m'
Live=	3.10 KN/m'	4.96 KN/m'
	7.83 KN/m'	11.58 KN/m'

15 KNm
 Partial safety factor for load
 dead= 1.4
 live= 1.6

Reaction

RA=	12.5 KN	18.5 KN
RB=	12.5 KN	18.5 KN
Shear zero at	X=	1.60 m
Maximum Bending Moment	M _x =	14.8 KNm



SECTION


Maximum BM for check	M LT=	13.7 KNm	Local capacity	PASS	factor	0.303
Maximum BM about axis Y	MY=	1.37 KNm	Overall buckling 1	PASS		0.512
Axial compressive load	F _c =	60.0 KN	Overall buckling 2	PASS		0.728
Shear force in x axis	F _v =	18.5 KN	Deflection (dead)=	PASS		1/ 2123
Beam span	L=	3.20 m	Deflection(live)=	PASS		1/ 3239
Effective length about axis X	LX eff=	3.20 m	Deflection (d+)=	PASS		1/ 1282
Effective length about axis Y	LY eff=	3.20 m	Fully restraint for Ly & LX < 1.			
Limiting span/deflection (live)	=	360.0 or 14 mm				
	z rep=	42 cm ³				

Section properties

Section size	(Ref. No=	68)	203x102	23	kg	UB	S355
Depth of steel section	D=	203.2	mm				
Width of section	B=	101.6	mm			P _{cy} =	273 KN
Thickness of web	t=	5.2	mm			M _{cx} =	82.36 KNm
Thickness of flange	T=	9.3	mm			M _{cy} =	17.57 KNm
Root radius	r=	7.6	mm			M _{b L} =	34.8 KNm
Second moment of area x-x	I _x =	2090	cm ⁴			M _{lt} =	0.925
Second moment of area y-y	I _y =	163	cm ⁴			P _{cy} =	273.08 KN
Plastic modulus x-x	S _x =	232	cm ³	S _x eff=	202.16	cm ³	
Plastic modulus y-y	S _y =	49.5	cm ³	S _y eff=	29.53	cm ³	
Area of section	A _g =	29	cm ²	A _n =	26.36	cm ²	ke= 1.1

DEFLECTION

		unfactored
Unfactored dead load deflection=	1.51	mm
Unfactored live load deflection=	0.99	mm
Unfactored dead+ live load def =	2.50	mm
Span/def. ratio for dead load=	2123	
Span/def. ratio for live load=	3239	>360
Span/def. ratio for dead+ live load=	1282	

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	44
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF FB2.01

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 9.3 mm $p_y = 355$ N/mm² $p_y = 355.0$ N/mm² $p_{yw} = p_y$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant (table 11 note b) $\epsilon = 0.880$
 Outstand of flange $b = 50.8$ mm
 Ratio $b/T = 5.46$ $b/T_{lim} = 7.92$ class 1 plastic
 class 2 class 3
 compac semi compact

The section is class 1 plastic

The classification is based on the outstand element

$r_2 = F_c / (A_g p_{yw}) = 0.058$

$r_1 = \min(1.0, \max(-0.1, F_c / (d t p_{yw}))) = 0.19$

TABLE 11 rolled section

Depth between fillets $d = 169.4$ mm
 ratio $d/t = 32.58$

class 1 class 2 class 3

$40 \epsilon = 35.21$

$d/t_{lim} = 59.08$ 68.34 94.59

The classification is based on the general web condition

The section is class 1 plastic

Shear capacity

CL 4.2.3

Shear area $A_v = 1057$ mm² (t x D)
 Shear capacity $P_{vy} = 225$ KN
 Shear force $F_{vy} = 18.5$ KN $F_{vy}/P_{vy} = 0.08$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 206$ cm³ $M_{cx1} = 73.13$
 Plastic modulus $S_x = 232$ cm³ $M_{cx2} = 82.36$
 Moment capacity for section $M_{cx} = 82$ KNm
 Elastic modulus $Z_y = 32.1$ cm³ $M_{cy1} = 11.4$
 Plastic modulus $S_y = 50$ cm³ $M_{cy2} = 17.57$
 Moment capacity for section $M_{cy} = 18$ KNm

Local capacity check Clause 4.8.3.2

$\frac{F}{A_g p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = <= 1$
 0.058 + 0.167 + 0.078 = **0.303**

LOCAL CAPACITY IS SATISFIED

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 3200$ mm normal condition
 Effective length $L_{e2} = 3200$ mm
 $L_{e1} = 3200$ mm
 Radius of gyration y-y $r_y = 2.37$ cm
 $r_x = 8.49$ cm
 $\lambda_{m'y} = 135.0$
 $\lambda_{a'mx} = 37.7$



◆ **David Smith Associates LLP** ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	45
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF FB2.01

Buckling resistance Clause 4.8.3.3.1

Compressive strength: perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.10$ $p_y = 355 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.20$ TABLE 16
 Robertson constant for section $a = 3.5$ for table 23 b
 Perry factor $\eta = 0.42$
 Euler strength $p_e = 111 \text{ N/mm}^2$
 Factor $\phi = 256 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 94.2 \text{ N/mm}^2$

Slenderness of section $\lambda_{my} = 135.0$ $\lambda_{mx} = 37.69$ $\lambda_{my/x} = 5.9744$
 $\lambda_{\lambda} = 135.0$ $\lambda_{mx/x} = 1.6678$
 Torsional index $\chi = 22.6$
 $N = 0.5$
 Slenderness factor $v = 0.77$ from Table 19
 $\beta_w = 1.0$
 Buckling parameter $u = 0.89$
 Equivalent slenderness $\lambda_{eff} = 93.0$
 Buckling strength (Table 16) $p_b = 150 \text{ N/mm}^2$ for $\lambda_{eff} = 95$ $p_y = 355$
 Buckling resistance moment $M_b = 35 \text{ KNm}$
 $M_b L = 35 \text{ KNm}$
 $M_{ry} = 18 \text{ KNm}$
 $P_c = 273.1 \text{ KN}$
 $P_{cy} = 273.1 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{+W_x M_x}{P_y Z_x} + \frac{+W_y M_y}{p_y Z_y} = \leq 1 \quad W_x = 0.95 \quad W_y = 0.95$$

$$0.220 + 0.178 + 0.114 = 0.512 \quad \text{The interaction formula is satisfied}$$

$$\frac{F_c}{P_{cy}} + \frac{+W_L T M_{Lt}}{M_b} + \frac{+W_y M_y}{p_y Z_y} = \leq 1$$

$$0.220 + 0.394 + 0.114 = 0.728 \quad \text{The interaction formula is satisfied}$$



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	46
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED

LOCATION= **FB2.02**

Loads are unfactored

Wd= **5.46** KN/m²


WI= **5.50** KN/m²

Span= **6.90** m

Cover= **1.00** m

H rolled section **S355**

Calculation in accordance
 with BS 5950: 1: 2000



Load on beam	unfactored	factored
Dead+s/w=	6.17 KN/m'	8.64 KN/m'
Live=	5.50 KN/m'	8.80 KN/m'
	11.67 KN/m'	17.44 KN/m'


104 KNm
 Partial safety factor for load
 dead= 1.4
 live= 1.6

Reaction

RA= 40.3 KN **60.2** KN
 RB= 40.3 KN **60.2** KN

Shear zero at **X=** 3.45 m

Maximum Bending Moment **Mx =** 103.8 KNm



SECTION


Maximum BM for check	M LT= 96.0 KNm	Local capacity	PASS	factor 0.440
Maximum BM about axis Y	MY= 9.60 KNm	Overall buckling 1	PASS	0.553
Axial compressive load	Fc= 60.0 KN	Overall buckling 2	PASS	0.728
Shear force in x axis	Fv= 60.2 KN	Deflection (dead)=	PASS	1/ 593
Beam span	L= 6.90 m	Deflection(live)=	PASS	1/ 666
Effective length about axis X	LX eff= 6.90 m	Deflection (d+)=	PASS	1/ 314
Effective length about axis Y	LYeff= 6.90 m	Fully restraint for Ly& LX < 1.		
Limiting span/deflection (live)	= 360.0 or 14 mm			
	z rep= 301 cm ³			

Section properties

Section size	(Ref. No= 96)	203x203	71	kg	UC	S355
Depth of steel section	D=	215.9	mm			
Width of section	B=	206.2	mm		Pcy= 833 KN	
Thickness of web	t=	10.3	mm		Mcx= 276.8 KNm	
Thickness of flange	T=	17.3	mm		Mcy= 129.1 KNm	971.8
Root radius	r=	10.2	mm		Mb L= 174.9 KNm	
Second moment of area x-x	Ix=	7647	cm ⁴		Mlt= 0.925	Pcy= 832.53 KN
Second moment of area y-y	Iy=	2536	cm ⁴			
Plastic modulus x-x	Sx=	802.4	cm ³	Sx eff=	696.10	cm ³
Plastic modulus y-y	Sy=	374.2	cm ³	Sy eff=	229.22	cm ³
Area of section	Ag=	91.1	cm ²	An=	82.82	cm ²
						ke= 1.1

DEFLECTION

		unfactored
Unfactored dead load deflection=	11.62 mm	E UDL= 6.17 KN/m'
Unfactored live load deflection=	10.36 mm	E UDL= 5.50 KN/m'
Unfactored dead+ live load def =	21.97 mm	E UDL= 11.67 KN/m'
Span/def. ratio for dead load=	594	
Span/def. ratio for live load=	666	>360
Span/def. ratio for dead+ live load=	314	

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	47
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF FB2.02

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 17.3 mm **py= 345** N/mm2 **py= 345.0** N/mm2 **pyw= py**
 Young's Modulus **E= 205** KN/mm2

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant (table 11 note b) $\epsilon = 0.893$
 Outstand of flange $b = 103.1$ mm
 Ratio $b/T = 5.96$ $b/T_{lim} = 8.04$ 8.93 13.39

The section is class 1 plastic

The classification is based on the outstand element

$r1 = \min(1.0, \max(-0.1, Fc/(dtxpyw))) = 0.11$

$r2 = Fc/(Agxpyw) = 0.019$

Depth between fillets $d = 160.8$ mm

TABLE 11 rolled section

ratio $d/t = 15.61$

class 1 class 2 class 3
 $d/t_{lim} = 64.64$ 77.13 103.20

$40 \epsilon = 35.71$

The section is class 1 plastic

The classification is based on the general web condition

Shear capacity

CL 4.2.3

Shear area $A_v = 2224$ mm2 (t x D)
 Shear capacity $P_{vy} = 460$ KN
 Shear force $F_{vy} = 60.2$ KN $F_{vy}/P_{vy} = 0.13$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Z_x = 708.4$ cm3 $M_{cx1} = 244.4$
 Plastic modulus $S_x = 802$ cm3 $M_{cx2} = 276.8$
 Moment capacity for section $M_{cx} = 277$ KNm
 Elastic modulus $Z_y = 246$ cm3 $M_{cy1} = 84.87$
 Plastic modulus $S_y = 374$ cm3 $M_{cy2} = 129.1$
 Moment capacity for section $M_{cy} = 129$ KNm

Local capacity check Clause 4.8.3.2

$\frac{F}{A_g \cdot p_y} + \frac{M_x}{M_{cx}} + \frac{M_y}{M_{cy}} = \leq 1$
 0.019 + 0.347 + 0.074 = **0.440**

LOCAL CAPACITY IS SATISFIED

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $L_{e1} = 6900$ mm normal condition
 Effective length $L_{e2} = 6900$ mm
 $L_{e3} = 6900$ mm
 Radius of gyration y-y $r_y = 5.28$ cm
 $r_x = 9.16$ cm
 $L_{a'y} = 130.7$
 $L_{a'x} = 75.3$



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	48
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF FB2.02

Buckling resistance Clause 4.8.3.3.1

Compressive strength: perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.32$ $p_y = 345 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.60$ TABLE 16
 Robertson constant for section $a = 5.5$ for table 23 c
 Perry factor $\eta = 0.63$
 Euler strength $p_e = 118 \text{ N/mm}^2$
 Factor $\phi = 269 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 91.4 \text{ N/mm}^2$

Slenderness of section $\lambda_{my} = 130.7$ $\lambda_{mx} = 75.33$ $\lambda_{my/x} = 10.982$
 $\lambda_{mda} = 130.7$ $\lambda_{mx/x} = 6.33$

Torsional index $x = 11.9$
 $N = 0.5$
 Slenderness factor $v = 0.61$ from Table 19
 $\beta_w = 1.0$

Buckling parameter $u = 0.852$
 Equivalent slenderness $\lambda_{eff} = 68.4$
 Buckling strength (Table 16) $p_b = 218 \text{ N/mm}^2$ for $\lambda_{eff} = 70$ $p_y = 345$
 Buckling resistance moment $M_b = 175 \text{ KNm}$
 $M_b L = 175 \text{ KNm}$
 $M_{ry} = 129 \text{ KNm}$
 $P_c = 832.5 \text{ KN}$
 $P_{cy} = 832.5 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{+W_x M_x}{P_y Z_x} + \frac{+W_y M_y}{p_y Z_y} = \leq 1 \quad W_x = 0.95 \quad W_y = 0.95$$

0.072 + 0.373 + 0.107 = **0.553** The interaction formula is satisfied

$$\frac{F_c}{P_{cy}} + \frac{+W_L T M_{lt}}{M_b} + \frac{+W_y M_y}{p_y Z_y} = \leq 1$$

0.072 + 0.549 + 0.107 = **0.728** The interaction formula is satisfied



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	49
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

DESIGN OF STEEL BEAM, SIMPLY SUPPORTED

LOCATION= **FB2.03**


Loads are unfactored

Wd= **0.60** KN/m²
 Wl= **1.50** KN/m²

Span= **5.70** m
 Cover= **2.40** m

H rolled section **S355**

Calculation in accordance
 with BS 5950: 1: 2000




Load on beam	unfactored	factored
Dead+s/w=	1.9 KN/m'	2.66 KN/m'
Live=	3.60 KN/m'	5.76 KN/m'
	5.50 KN/m'	8.42 KN/m'

34 KNm
 Partial safety factor for load
 dead= 1.4
 live= 1.6

Reaction

RA=	15.7 KN	24.0 KN
RB=	15.7 KN	24.0 KN
Shear zero at	X=	2.85 m
Maximum Bending Moment	Mx =	34.2 KNm




Maximum BM for check	M LT=	31.6 KNm	Local capacity	PASS	factor	0.247
Maximum BM about axis Y	MY=	3.16 KNm	Overall buckling 1	PASS		0.330
Axial compressive load	Fc=	60.0 KN	Overall buckling 2	PASS		0.452
Shear force in x axis	Fv=	24.0 KN	Deflection (dead)=	PASS		1/ 2042
Beam span	L=	5.70 m	Deflection(live)=	PASS		1/ 1077
Effective length about axis X	LX eff=	5.70 m	Deflection (d+)=	PASS		1/ 705
Effective length about axis Y	LYeff=	5.70 m	Fully restraint for Ly& LX < 1.			
Limiting span/deflection (live)	=	360.0 or 14 mm				
	z rep=	96 cm ³				

Section properties

Section size	(Ref. No=	99)	203x203	46	kg	UC	S355
Depth of steel section	D=	203.2 mm					
Width of section	B=	203.2 mm					
Thickness of web	t=	7.3 mm					
Thickness of flange	T=	11 mm					
Root radius	r=	10.2 mm					
Second moment of area x-x	Ix=	4564 cm ⁴					
Second moment of area y-y	Iy=	1539 cm ⁴					
Plastic modulus x-x	Sx=	497.4 cm ³	Sx eff=	442.53 cm ³			
Plastic modulus y-y	Sy=	230 cm ³	Sy eff=	140.06 cm ³			
Area of section	Ag=	58.8 cm ²	An=	53.45 cm ²	ke=	1.1	

DEFLECTION

Unfactored dead load deflection=	2.79 mm	E UDL=	1.90 KN/m'
Unfactored live load deflection=	5.29 mm	E UDL=	3.60 KN/m'
Unfactored dead+ live load def =	8.08 mm	E UDL=	5.50 KN/m'
Span/def. ratio for dead load=	2042		
Span/def. ratio for live load=	1078	>360	
Span/def. ratio for dead+ live load=	705		

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: post@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	50
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

CONTINUE OF FB2.03

Strength of steel

Clause 3.1.1

Design strength (Grade **S 355**)
 for thickness of 11 mm $py = 355$ N/mm² $py = 355.0$ N/mm² $pyw = py$
 Young's Modulus $E = 205$ KN/mm²

Classification of cross section

(clause 3.5.2)

TABLE 11 rolled section

Constant (table 11 note b) $\epsilon = 0.880$ class 1 class 2 class 3
 Outstand of flange $b = 101.6$ mm plastic compac semi compact
 Ratio $b/T = 9.24$ $b/T_{lim} = 7.92$ 8.80 13.20
 The classification is based on the outstand element
 $r1 = \min(1.0, \max(-0.1, Fc/(dtxpyw))) = 0.14$ **The section is class 3 semi compact**
 $r2 = Fc/(Agxpyw) = 0.029$
 Depth between fillets $d = 160.8$ mm TABLE 11 rolled section
 ratio $d/t = 22.03$ class 1 class 2 class 3
 $40 \epsilon = 35.21$ $d/t_{lim} = 61.55$ 72.38 99.88

The classification is based on the general web condition

The section is class1 plastic

Shear capacity

CL 4.2.3

Shear area $Av = 1483$ mm² (t x D)
 Shear capacity $(0.6pyA)$ $Pvy = 316$ KN
 Shear force $Fvy = 24.0$ KN $Fvy/Pvy = 0.08$ **SHEAR PASS OK**

Moment Capacity

Elastic modulus $Zx = 449.2$ cm³ $Mcx1 = 159.5$
 Plastic modulus $Sx = 497$ cm³ $Mcx2 = 176.6$
 Moment capacity for section $Mcx = 177$ KNm
 Elastic modulus $Zy = 151$ cm³ $Mcy1 = 53.61$
 Plastic modulus $Sy = 230$ cm³ $mcy2 = 81.65$
 Moment capacity for section $Mcy = 82$ KNm

Local capacity check Clause 4.8.3.2

$\frac{F}{Ag \cdot py} + \frac{Mx}{Mcx} + \frac{My}{Mcy} = <= 1$
 $0.029 + 0.179 + 0.039 = 0.247$

LOCAL CAPACITY IS SATISFIED

restraint/effective length Clause 4.31 to 4.3.5

TABLE 13

Effective length $Le_{lt1} = 5700$ mm normal condition
 Effective length $L_{elt2} = 5700$ mm
 $L_{elt} = 5700$ mm
 Radius of gyration y-y $ry = 5.11$ cm
 $rx = 8.81$ cm
 $Lam'y = 111.5$
 $La'mx = 64.7$



◆ David Smith Associates LLP ◆
 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL
 Tel: (01604) 782620 ◆ Fax: (01604) 782629
 E-mail: post@dsagroup.co.uk

Project No:	24/54720	Sheet No:	51
Made By:	OAM	Revision:	
Date:	Mar-24	Checked By:	TG

Project: 34 NASSAU ROAD, LONDON

CONTINUE OF FB2.03

Buckling resistance Clause 4.8.3.3.1

Compressive strength: perry strut formula from Appendix C.1

Limiting slenderness $\lambda_{lim} = 15.10$ $p_y = 355 \text{ N/mm}^2$
 For buckling about y-y $\lambda_{L0} = 30.20$ TABLE 16
 Robertson constant for section $a = 5.5$ for table 23 c
 Perry factor $\eta = 0.53$
 Euler strength $p_e = 163 \text{ N/mm}^2$
 Factor $\phi = 302 \text{ N/mm}^2$
 Compressive strength $p_{cy} = 119.1 \text{ N/mm}^2$


Slenderness of section $\lambda_{my} = 111.5$ $\lambda_{mx} = 64.70$ $\lambda_{my/x} = 6.302$
 $\lambda_{mda} = 111.5$ $\lambda_{mdx/x} = 3.6553$
 Torsional index $\chi = 17.7$
 $N = 0.5$
 Slenderness factor $v = 0.76$ from Table 19
 $\beta_w = 1.0$
 Buckling parameter $u = 0.846$
 Equivalent slenderness $\lambda_{mIt} = 71.8$
 Buckling strength (Table 16) $p_b = 205 \text{ N/mm}^2$ for $\lambda_{mIt} = 75$ $p_y = 355$
 Buckling resistance moment $M_b = 102 \text{ KNm}$
 $M_b L = 102 \text{ KNm}$
 $M_{ry} = 82 \text{ KNm}$
 $P_c = 700.2 \text{ KN}$
 $P_{cy} = 700.2 \text{ KN}$

$$\frac{F_c}{P_c} + \frac{+W_x M_x}{P_y Z_x} + \frac{+W_y M_y}{p_y Z_y} = \leq 1 \quad W_x = 0.95 \quad W_y = 0.95$$

0.086 + 0.188 + 0.056 = **0.330** The interaction formula is satisfied

$$\frac{F_c}{P_{cy}} + \frac{+W_L T M_{lt}}{M_b} + \frac{+W_y M_y}{p_y Z_y} = \leq 1$$

0.086 + 0.310 + 0.056 = **0.452** The interaction formula is satisfied

 <p style="text-align: center;"> ◆ David Smith Associates LLP ◆ 8 Duncan Close ◆ Moulton Park ◆ Northampton NN3 6WL Tel: (01604) 782620 ◆ Fax: (01604) 782629 E-mail: northampton@dsagroup.co.uk </p>	Project No:	24/54720	Sheet No:	52
	Made By:	OAM	Revision:	
	Date:	Mar-24	Checked By:	TG
Project: 34 NASSAU ROAD, LONDON				

DIMENSIONS IN THESE CALCULATIONS ARE ONLY APPROXIMATE AND THE CONTRACTOR MUST CHECK THE LATEST ARCHITECTURAL DRAWINGS AND MEASURE UP ON SITE BEFORE ORDERING ANY MATERIALS. NO WORK SHOULD START BEFORE THE CALCULATIONS HAVE BEEN RECEIVED AND APPROVED BY THE LA BUILDING CONTROL.

SECOND FLOOR LEVEL

STEEL BEAM

FB2.04

Max span = 3.2 m Cover= 1 m

USE 203x133x30 UB S355 SEE PAGE 53 - 55

STEEL BEAM

FB2.05

Max span = 6.9 m
Cover= 2.5 m

USE 203x203x60 UC S355 SEE PAGE 56 - 58

STEEL BEAM

FB2.06

Max span = 2.4 m

BEAM LOADING

		D LOAD	I LOAD	cover y	dead load	live load
		KN/m ²	KN/m ²	m	KN/m'	KN/m'
ROOF	dead	1.2		0.6 => .6* 1.2=	0.72	
	live		1.00	0.6 => .6*1.00=		0.6
1ST floor	dead	0.6		0.6 => .6* .6=	0.36	
	live		1.50	0.6 => .6*1.50=		0.9
wall	dead	2.5		4.4 => 4.4* 2.5=	<u>11</u>	
					UDL 12.08 KN/m'	1.5 KN/m'
USE	203x102x23 UB				S355	SEE PAGE 59 - 61

STEEL BEAM

FB2.07

Max span = 6.9 m
Cover= 2.6 m

USE 203x203x60 UC S355 SEE PAGE 62 - 64

STEEL BEAM

FB2.08

Max span = 2.4 m

BEAM LOADING

		D LOAD	I LOAD	cover y	dead load	live load
		KN/m ²	KN/m ²	m	KN/m'	KN/m'
ROOF	dead	1.2		3.5 => 3.5* 1.2=	4.2	
	live		1.00	3.5 => 3.5*1.00=		3.5
1ST floor	dead	0.6		0.6 => .6* .6=	0.36	
	live		1.50	0.6 => .6*1.50=		0.9
wall	dead	5		4.4 => 4.4* 5=	<u>22</u>	
					UDL 26.56 KN/m'	4.4 KN/m'
USE	152x152x37 UC		+PLATE		S355	SEE PAGE 65 - 67

go to page 68

All design calculations have been author reviewed and subject to additional review by the project team, as required by David Smith Associates Quality Assurance procedures.