



- 1) Rear wall to be propped with needles at 750c/c
- 2) Whilst temporarily propped new foundations to be excavated and poured providing support for new steel box frame to main rear wall line of property
- 3) New 300 th concrete retaining wall to be excavated in lengths not exceeding 1200 with starter bars protruding for next dig and pour. This will maintain stability of adjoining ground levels