

# Construction Management Plan

## Guidance Notes

1. In order to ensure developments are carried out safely the London Borough of Richmond upon Thames (as the local Planning & Highways Authority) require a Construction Management Plan is submitted for the project that demonstrates how the works are to be carried out
2. Construction traffic may have a disproportionate impact on a street, the highway network and neighbours; therefore you must clearly demonstrate proposals that mitigate this impact as far as possible
3. This pro-forma document has been prepared to ensure the council's key concerns in relation to construction traffic, site and highway network management are addressed
4. A CMP once approved, becomes an enforceable planning condition and [enforcement action](#) may be taken against sites that do not adhere to the methodology approved in a CMP
5. Wording must be precise, and ambiguous phrases such as, "generally", "normally", "roughly", "anticipated", "intended", "approximate" or "likely to be" must be avoided, otherwise the CMP will be rejected. Where exact details are not known at the time of preparing the CMP, a robust worst case should be stated
6. The relevant planning condition relating to this CMP will need to be formally discharged by the Council before any licences for temporary structures on the highway & any parking suspensions granted. Further approvals will be required for any [skips](#), temporary structures on the highway, parking suspensions, road closures or Temporary Traffic Orders
7. You should be aware that developments on or adjacent to the Transport for London (TfL) [Road Network \(red routes\)](#) or other infrastructure may require additional liaison and some licences may need to be issued through [TfL](#). Confirmation of these will be required and details should be appended
8. In addition you should familiarise yourself with the requirement to use clean, safe vehicles with good levels of direct vision, safety bars and advisory signage: <https://tfl.gov.uk/info-for/deliveries-in-london/delivering-safely>
9. Please ensure you read through the CMP template and only provide information relevant to each section in a clear and concise way
10. Drawings should be at a minimum scale of 1:200, be properly drawn (CAD, not by hand) and appended to the CMP document
11. Before works commence on-site you should check to see if there are any nearby [planning applications](#) or potential conflicts with [roadworks](#) or [road closures](#)

## INTRODUCTION

1. Date of this document

08/06/2024

2. Site / Property address

26 Amyand Park Road, Twickenham, TW1 4EG

3. Planning reference (if known)

24/1597/HOT

4. Brief description of the work

Construction of basement with front lightwell, single storey side/rear infill extension alterations to fenestration and addition of rooflight to outrigger

5. Contact details (name & mobile number)

Property Owner / Client:	Mariusz Szewczyk
Project Manager / Contractor	Adam Lewosinski 05 Group Ltd
Emergency Contact	07766090911
Person responsible for completing this document	Mariusz Szewczyk 05 Group Ltd

6. Estimated Start Date and Programme Length

Estimated Start Date on site: 01/09/2024

Programme:

1. Preparation (site survey, equipment set up, utility check)
2. Excavation  
Start Digging: Begin excavation with front lights on for enhanced visibility.  
Obstacle Management: Pause to remove obstacles as detected by front lights.  
Depth Monitoring: Regularly check excavation depth and adjust as needed.
3. Post-Excavation  
Final Inspection: Verify the basement dimensions and depth.  
Soil Stabilization: Stabilize walls if necessary.
- Clean-Up: Clear debris and store equipment.
4. Safety  
Safety Checks: Conduct briefings and ensure compliance with regulations.

## LOGISTICS & SITE SETUP

7. Vehicle routing (*Please provide a description of the local routing via the nearest major A roads. Please note construction vehicles are generally expected to approach a site so it is on the left hand side, to avoid excessive manoeuvring, and to exit in forward gear. (Routing drawings should be appended to the end of this document)*)

**To site:**

Vehicles will enter the site via the A316 Twickenham Road, cross the roundabout, continue onto St Margarets Road (A3004), turn right onto Amyand Park Road, and then enter the Amyand Park Road site.

**Away from site:**

Vehicles will leave via St Margarets Road (A3004), proceed straight to the roundabout, and then access the A316 Twickenham Road

8. Please list any nearby Sensitive Receptors (schools, hospitals, care homes, major shopping areas, large offices, etc.) In some circumstances, the council may require permitted hours for construction vehicles to be restricted to between **09:30 and 15:00 Mon to Fri**, to avoid cumulative impacts on the highway network during peak periods, particularly where there are nearby schools. (Section 8 below)

St Marys Church of England Primary School

9. Working hours (*no works of any kind permitted prior to 8am or after 6pm at any time*)

Site Hours: 8:00 am to 17:00 am

Construction Vehicle hours: 9:30am to 14:30am

10. Please confirm you understand and agree to the following items:

a. No more than one vehicle to attend the site at any time ( <i>mandatory</i> )	Y / N	YES
b. Vehicles will not be permitted to stack outside the site or on local roads & a proper call-up procedure will be used	Y / N	YES
c. Construction vehicles will not block the road (where this is unavoidable, justification must be provided in Section 20)	Y / N	YES
d. You will provide qualified Traffic Marshals to oversee vehicle movements on the public highway if required. (The minimum requirement is the possession of the <a href="#">Site Access Traffic Marshal qualification</a> )	Y / N	YES
e. Any signage or barriers will conform to <a href="#">Chapter 8 of the Traffic Signs Regulations and General Directions 2019</a> and <a href="#">NRSWA</a> requirements	Y / N	YES

11. Please describe how spoil / waste is to be removed (*vehicles must be shown on drawings*)

We will use the driveway behind the 2.4-meter-tall hoarding to place the skip, and all rubbish will be sorted into categories for proper disposal and recycling. Waste will be collected from the skip on a scheduled basis by a licensed waste removal service.

12. If required, how will concrete be supplied to the site

a. Standard Ready-Mix vehicles ( <i>must be included on drawings</i> )	
b. Bagged material delivered and mixed on site	YES

13. Please confirm you can maintain a clear carriageway passing width of 3.0m for other vehicles when construction vehicles are in position Y / N YES

- a. If not, then in streets where there is restricted width for large construction vehicles, you will be expected to use **Narrow-Bodied Vehicles**. These are defined as having a body width -excluding wing mirrors- of 2.0m or less (*An example would be a Mitsubishi Fuso or Nissan Cabstar style, flatbed tipper truck or LWB Transit*)

14. Please describe the measures you will use to ensure pedestrians and vulnerable highway users will be protected during the works

To ensure the safety of pedestrians and vulnerable highway users during the works, we will implement several measures. We will install clear, visible signage and barriers around the construction area to guide pedestrians and alert them to potential hazards. Safe pedestrian pathways will be maintained and clearly marked, ensuring they are well-lit and free from obstacles, with appropriate crossings if necessary. Regular site inspections will be conducted to ensure that safety measures are in place and any potential hazards are addressed promptly. The public will be kept informed through advance notices, updates, and clear instructions on navigating around the site. Workers will be trained in safety procedures and be aware of the importance of protecting pedestrians and vulnerable users. Additionally, emergency procedures will be established and communicated to quickly address any incidents involving pedestrians or vulnerable highway users.

**15. Programme schedule and vehicles**

*(Please provide a breakdown per Phase of the project, of the type, dimensions (L&W) and expected weekly number of vehicles expected to attend the site. e.g. Excavation – Tipper truck – 9m x 2.5m – 5 vehicles per week; transit van - 5m x 1.9m – 10 vehicles per week, etc. )*

<b>PHASE</b>	<b>VEHICLE TYPES &amp; DIMENSIONS</b>	<b>EXPECTED NUMBER PER WEEK</b>
site set up	Ford transit; registration ML21 UGR 5m x 2.2m	3
strip out/ demolition	van 5m x 2.2m	1
basement excavation and foundation construction	grab lorry 2.6m x 7.6m	2
sub structure waterproofing	Ford transit; registration ML21 UGR 5m x 2.2m	1
superstructure works	Ford transit; registration ML21 UGR 5m x 2.2m	2
finishes	Ford transit; registration ML21 UGR 5m x 2.2m	3

16. Are there any planned exceptional loads required (i.e. crane or plant deliveries using a low-loader; mobile crane lifts; piling rigs, steel beams, etc.) Provide details and vehicle dimensions. A site setup drawing will be required, as will swept path analysis drawings where necessary

n/a

17. Will a Footway closure be required? **Y / N**      **N**

If yes please provide a drawing showing the pedestrian diversion route and safety measures that conform to [Chapter 8 of the Traffic Signs Regulations and General Directions 2019](#) and [NRSWA](#) requirements

18. Will a Road closure be required? **Y / N**      **N**

If yes please provide a drawing showing the diversion route and safety measures and written/email confirmation this has been agreed with the LBRuT network management team

19. Please confirm you understand & agree to the following site protection measures **Y / N**

a.	All road gulleys to be protected & no site waste to enter public drainage systems	Y
b.	All vehicle engines to be switched off when on stand	Y
c.	The public highway to be kept clean at all times during the works	Y
d.	Any damage to the public highway will be reported immediately	Y

20. Will you require a parking suspension? If so what length and for how long? (*a standard bay is 5m in length*)

not required

21. **DRAWINGS.** These must be CAD drawn at a minimum scale of **1:200**, show the position of vehicles and show the site in the context of its surroundings, including any street trees, lighting columns, street furniture, gully positions, etc. Drawings must be attached or appended to this CMP document. (*Please tick which ones are included*)

a.	Site Setup, Skips, Vehicle positions etc.	Please refer to Traffic Management PDF
b.	Concrete Vehicle positions	Please refer to Traffic Management PDF
c.	Swept Path Analysis	Please refer to Traffic Management PDF
d.	Abnormal Loads – low loaders, cranes, etc.	Please refer to Traffic Management PDF
e.	Vehicle Routing	Please refer to Traffic Management PDF

**22. ADDITIONAL DOCUMENTS** - Please attach the following and tick where necessary

<b>a.</b> Noise, Vibration and Dust mitigation measures statement	N/A
<b>b.</b> Additional Licences (TfL etc.)	N/A
<b>c.</b> (Other)	N/A

**23. ADDITIONAL INFORMATION** (if required above)

APPEND DRAWINGS BELOW

