






### Site Setup Key

-  Ground protection to be installed prior to any demolition works for plant up to a gross weight of five tonnes. Refer to arboriculturalist's method statement for details.
-  Area of supervised demolition. Refer to arboriculturalist's method statement for details.
-  Protective fencing to be provided as specified and in accordance with arboriculturalist's method statement.
-  Existing overhead cables to be considered.
-  Area designated for site accommodation and skip(s).



- NOTES :
- All dimensions are approximate and must be checked on site before any works commence.
  - All discrepancies are to be reported to the CA before works proceed.
  - Only figured dimensions are to be used.



**CDM Residual Risks**  
In addition to the hazards and or risks typically associated with the types of work detailed on this drawing.

## PLANNING

A	23-09-2024	Arboriculturalist's tree protection measures indicated. Notes and key provided. Contractor's accommodation and skip location indicated and topographical information overlaid for greater context.	SLM
---	------------	--	-----

Rev.	Date	Revision	By
©		Copyright	



**Guildford ~ London ~ Bath**  
8/9 Faraday Road, Guildford, Surrey  
GU1 1EA Tel: 01483 468666  
Email: guildford@synergyLLP.com  
www.synergyLLP.com

Client:  
**The School Governors**

Project address:  
**Grey Court School, Ham House  
Ham Street, Richmond  
Surrey TW10 7HN**

Job title:  
**Block Replacement**

Drawing title:  
**Proposed Site Setup Plan**

Scale: 1:200 @ A1 / 1:400 @ A3	Drawn: SLM
Date: 01-05-2024	Chkd: MRW

Drawing No: <b>13729(L)20-10</b>	Rev: <b>A</b>
-------------------------------------	------------------

