

| Title   | Common Name    | Job No. | Site name         | Description   | Works reason  | Priority |
|---|----------------|---------|-------------------|---|---|----------|
| 1413 - Acer pseudoplatanus - Install dynamic bracing between main stems at approx 12m agl   | Sycamore       | 1413    | Marble Hill House | Install dynamic bracing between main stems at approx 12m agl  | Install dynamic bracing between main stems at approx 12m agl  | 1 year   |
| 2201 - Tilia europaea - Crown reduce overextended lateral stem by 3m to reduce leverage on union. otherwise vitality good   | Common Lime    | 2201    | Marble Hill House | Crown reduce overextended lateral stem by 3m to reduce leverage on union. otherwise vitality good   | Crown reduce overextended lateral stem by 3m to reduce leverage on union. otherwise vitality good   | 1 year   |
| 2205 - Aesculus hippocastanum - install three 2tonne cobra bracing systems in top third of canopy in triangular formation, and crown reduce by 2m   | Horse Chestnut | 2205    | Marble Hill House | install three 2 tonne cobra bracing systems in top third of canopy in triangular formation, and crown reduce by 2m  | tight bar included forks between major stem union. installation of cobra bracing of adequate tonnage in top third of tree in triangular formation and light crown reduction to reduce risk of failure | 6 months |
| 2207 - Aesculus hippocastanum - Crown reduce heavy lateral stems over play area by 3m   | Horse Chestnut | 2207    | Marble Hill House | Crown reduce heavy lateral stems over play area by 3m   | Crown reduce heavy lateral stems over play area by 3m   | 6 months |
| 2212 - Platanus hispanica - crown reduce by 3m  | Plane          | 2212    | Marble Hill House | crown reduce by 3m  | 26.07.2024<br>adequate vitality for further crown reduction due to basal hollowing  | 6 months |
| 2220 - Aesculus hippocastanum - monolith to 5m  | Horse Chestnut | 2220    | Marble Hill House | fell to ground level  | significant crown dieback, hollowing evident by resonance on north side of tree. significant lean to north. future failure possible. footpath and access road targets                                 | 6 months |
| 2221 - Robinia pseudoacacia - fell to ground level  | False Acacia   | 2221    | Marble Hill House | fell to ground level  | elm and robinia in advanced decline   | 1 year   |
| 2222 - Acer pseudoplatanus - reduce height by a third and remove any deadwood adjacent car parking area to west   | Sycamore       | 2222    | Marble Hill House | reduce height by a third and remove any deadwood adjacent car parking area to west  | significant decline of upper crown of tree  | 1 year   |
| 2223 - Carpinus betulus - crown reduce by 3m  | Hornbeam       | 2223    | Marble Hill House | crown reduce by 3m  | significant decay on the stem and significant lean over adjacent tennis court access path   | 6 months |
| 2224 - Aesculus hippocastanum - upper crown sparse and in decline, with lower crown fair. reduce height to 8m which will retain healthy lower crown but reduce large diameter deadwood adjacent to footpath crossroad | Horse Chestnut | 2224    | Marble Hill House | upper crown sparse and in decline, with lower crown fair. reduce height to 8m which will retain healthy lower crown but reduce large diameter deadwood adjacent to footpath crossroad | upper crown sparse and in decline, with lower crown fair. reduce height to 8m which will retain healthy lower crown but reduce large diameter deadwood adjacent to footpath crossroad                 | 6 months |
| 2226 - Populus alba - pollard/ monolith tree 170 to 7m<br>monitor tree 165 for further decline  | White Poplar   | 2226    | Marble Hill House | pollard/ monolith tree 170 to 7m<br>monitor tree 165 for further decline  | both trees in decline   | 1 year   |
| 2230 - Acer pseudoplatanus - reduce length of stem by half  | Sycamore       | 2230    | Marble Hill House | reduce length of stem by half   | one stem with significant decline in vitality and dieback   | 1 year   |
| 2231 - Fraxinus excelsior - fell to ground level  | Ash            | 2231    | Marble Hill House | fell to ground level  | ash health class 3, in between woodland footpath and Thames cycle/ footpath   | 6 months |
| 2232 - Acer pseudoplatanus - reduce height of dead stem by half, retain new apical leader   | Scyamore       | 2232    | Marble Hill House | reduce height of dead stem by half, retain new apical leader  | sycamore with top half of tree dead. pest and disease not discernable. reduce height by half to remove chance of failure into footpath  | 6 months |
| 2233 - Ilex aquifolium - fell and treat stump   | Holly          | 2234    | Marble Hill House | fell and treat stump to prevent regrowth  | boundary fence and over parking area on Montpelier Row, concerns received from the property owner   | 6 months |