

Original Second Floor Planning Drawing

Curtain Walls, Windows and Door Openings

- 1 Proposed Change: Window / louvre design rationalised and aligned.
Reasons: Opening rationalized to suit revised elevation and CDM requirement.

Facade Material Change

- 1 Proposed Change: Cladding changed to render.
Reasons: Brick cladding replaced to reduce massing in combination with hall area.
- 2 Proposed Change: Cladding changed to brick.
Reasons: Render replaced to create differentiation with plant room.
- 3 Proposed Change: Green roof position moved to main roof level.
Reasons: Green roofs combined on top floor for improved maintenance access.

